WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME OVERALL PROGRAMME SUMMARY

MONTH END DATE

31 March 2020

PERIOD

12

		Project Life	Status Analysis		C	Current Year Proj	ect Status Analy	sis		
Project Status Analysis	Number of Projects at RAG Status	% Projects at RAG Status	Spend to Date £000	% Project Spend at RAG Status	Number of Projects at RAG Status	% Projects at RAG Status	Spend to Date £000	Spend at RAG		
Red										
Projects are forecast to be overspent and/or experience material delay to completion	12	48.0%	58,340	78.2%	12	50.0%	40,779	79.7%		
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	5	20.0%	5,190	7.0%	5	20.8%	3,395	6.6%		
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	8	32.0%	11,040	14.8%	7	29.2%	6,977	13.6%		
TOTAL EXPENDITURE	25	100%	74,570	100%	24	100%	51,150	100%		
		Project L	ife Financials			Current Year Financials				
Project Status Analysis	Budget £000	Spend to Date £000	Forecast Spend £000	Forecast Variance £000	Budget £000	Spend to Date £000	Forecast Spend £000	Variance	Re-Phasing £000	Over/ (Under) £000
Red										
Projects are forecast to be overspent and/or significant delay to completion	167,646	58,340	167,646	(0)	50,547	40,779	40,779	(9,768)	(12,634)	2,866
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	10,802	5,190	10,519	(283)	4,046	3,395	3,395	(651)	(468)	(183)
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	30,331	11,040	29,301	(1,030)	8,123	6,977	6,977	(1,147)	(66)	(1,081)
TOTAL EXPENDITURE	208,779	74,570	207,466	(1,313)	62,716	51,150	51,150	(11,566)	(13,168)	1,602
TOTAL RESOURCES	208,779	74,570	207,466	1,313	62,716	51,150	51,150	11,566		
NET EXPENDITURE	0	0	0	(0)	0	0	0	0		

MONTH END DATE

31 March 2020

PERIOD

12

Budget Details	Project Life Financials					
	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

Doors/window component renewals

Project Life Financials 2.063 23% 9.000 9.000 0 0% Current Year Financials (937)2.148 1.211 56% 1.211 -44%

Doors/Windows Component Renewals Project Description

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Completions have been affected by windows manufacture and supply which had improved towards the year end, however, despite their best efforts the Building Services install team were unable to catch up with the programme as planned. Instances of no-access have also contributed to the number of completions.

Mitigating Action

Officers work to ensure adequate windows supply and access for installs.

Anticipated Outcome

Project to complete as planned and on budget over the project life.

Statutory/regulatory compliance works

Project Life Financials 3,931 766 19% 3,931 0 **Λ%** Current Year Financials 1,535 669 44% 669 -56% (866)

This budget will be used to upgrade / replace components / installations in order to comply with Project Description

the relevant standards / legislation / health and safety in relation to housing stock.

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

The majority of the budget relates to the installation of smoke detectors and carbon monoxide detectors to meet new housing standards. As this involves all housing properties this presented a major demand on in-house labour resources which has impacted overall completions. A solution was agreed to incorporate this into the annual gas maintenance checks and required the necessary time to follow the correct procurement processes. This has now been agreed with installations being carried out at the same time as the annual safety check. It is anticipated that this will meet targets for 2020/21

Mitigating Action

Officers will continue to manage this programme.

Anticipated Outcome

Project to complete as planned and on budget over the project life.

MONTH END DATE

31 March 2020

PERIOD

12

Budget Details	Project Life Financials					
	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

Heating Improvement Works

1,645 Project Life Financials 3,300 50% 3,300 0 **Λ%** Current Year Financials 600 1,027 171% 1,027 427 71%

Carry out works to renew inefficient boilers/full systems as identified from the stock condition Project Description

survey and renewal of obsolete/damaged boilers.

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

A larger number of boilers are being renewed following referral for renewal after annual maintenance. These referrals have accelerated budget spend ahead of the originally planned phasing for 2019/20, however there will be no overspend on the project life budget.

Mitigating Action

Overall, it is anticipated that the project will complete on budget by the end of the project life.

Anticipated Outcome

Project to complete on budget as planned.

Projects to deliver housing policies/strategies (Buy Backs)

1,355 3,714 Project Life Financials 23% 3.714 0 **0% Current Year Financials** 2.197 838 0% 838 (1,359)-62%

This is a budget to undertake specific projects that will deliver housing policies/strategies, Project Description

example: Ex local authority and mortgage to rent buy-back scheme

Planned End Date 31-Mar-21 Forecast End Date Project Lifecycle 31-Mar-21

Main Issues / Reason for Variance

The main objective of the Buy Back Scheme is to bring former council properties that were sold through the RTB scheme, back into council use. These properties must assist the council with reducing housing need on the waiting list and where appropriate assist with external capital works. For these reasons, any purchase is subject to stringent criteria to ensure accountability and value for money for existing tenants. With several key stakeholders involved, this does mean that there is potential for slippage.

Mitigating Action

Additional staffing resources are now in place which will allow officers to increase efforts to maximise buy-backs, in an effort to increase delivery of the scheme and positively impact and minimise slippage. The policy has been refreshed and expanded to help achieve the key strategic aim.

Anticipated Outcome

Budget unlikely to meet full spend. Officers will endeayour to maximise spend and minimise slippage. Remaining balance will be required to be rephased into 2020-21 for planned buy-backs unable to complete within the current financial year.

MONTH END DATE

31 March 2020

PERIOD

12

Budget Details	Project Life Financials					
	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

Project Life Financials 96,924 29,039 30% 96,924 0 0% Current Year Financials 33,984 25,241 74% 25,241 (8,743) -26%

Project Description Affordable Housing Supply Programme

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

The delivery of the Council's Affordable Housing Supply Programme has a number of complexities and interdependent actions including statutory which impact on the delivery programme specifically in advance of the construction site start. In addition, the delivery of all the new homes through each of the specific projects will always straddle two financial years and therefore is not always consistent with the format of annual reporting. Current projections for sites where the contract price has been received, are showing that the St Andrews site is expected to be over budget by around £1.417m, Aitkenbar to be under budget by £0.431m, Creveul under by £0.014m, Haldane over by £0.447m and Dumbarton Harbour to be over by £0.921m. Officers have been successful in securing additional grant income totalling £0.339m for the Aitkenbar and Haldane sites which partially offset some of this overspend. Currently the underspends and additional grant income projected don't match the overspend. Once further costings are known it may be necessary to seek Council permission to vire funds between budgets within the AHSP and/or to accelerate funds from planned future years spend within the AHSP. Site update are as follows:

St Andrews School - This development will provide 126 units in total. This site will now fully be developed by the Council and all units used for council housing. This project is on site and is anticipated to complete in March 2021. Due to unforeseen ground conditions and the requirement for a detailed remediation strategy, the costs for this project will be £1.417m above budget.

Dumbarton Harbour- The Housing Development Team are engaged with Turner Townsend and have agreed the design specification for the delivery of the 45 units. In meetings with Cullross and Turner Townsend, it emerged that a number of project costs had increased by an additional £0.921m, significantly in relation to the market conditions at present being higher now due to the level of demand on services. Following an options appraisal and discussion at the More Homes West Dunbartonshire Project Board it was considered that it was still viable to proceed as the cost per unit is still lower than the average cost per unit across our other new build projects. This has had the effect of delaying the site start to November 2019 with anticipated slippage into 20/21 of £2.225m.

Creveul Court, Alexandria Town Centre - Creveul Court development will see a 22 unit development of flats with lifts and bungalows. A key principle for the design is to build on the housing need already satisfied through the adjacent Caledonia/Dunbritton Housing Association's Kippen Dairy development and meet any unmet need particularly in relation to older person's accommodation. Completing demolition and actions to get onsite took longer than anticipated. Slippage of £1.279m will be required to be carried forward into 20/21.

MONTH END DATE

31 March 2020

PERIOD

12

Budget Details	Project Life Financials					
	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

Haldane Development-The project is on site since October 2019. Housing Development have appointed Consultancy Services to undertake the Employers Agent role on this development. Site demolition and subsequent site investigation took longer than expected. It is anticipated that slippage of £4.126m will be required to be carried forward into 20/21.

Clydebank East - Burnfield Demolition started onsite in June 2019 and work is progressing well. The demolition is programmed to take until June 2020. This is a difficult site with a substation relocation and complex underground connections running through it. It is also in close proximity to the new Yoker-Renfrew bridge and to ensure it is complimentary to this, the design stage for new build housing is still ongoing. For this reason, slippage of £2.595m is anticipated to be carried forward into 20/21.

Aitkenbar Primary School- The project is now on-site as of 14 October 2019. Housing Development have appointed Consultancy Services to undertake the Employer's Agent role on this development. Delays to getting on site and need for relocation of two community groups using the community hut, will mean that slippage of £5.196m will be required to be carried forward into 20/21.

Queens Quay, Site B, Clydebank- A Planning Application for Site A and B comprising of a total of 146 flatted units (29 WDC units included within this) was made in December 2018 and planning approval was received from the March 2019 Planning Committee. Council, at the 26 June 2019 meeting, approved the use of the Council's General Services Capital Regeneration Fund to fund the construction of the four commercial units within the affordable housing development to assist with the delivery of this project. This is a complex project involving a range of stakeholders including WDC, CRL, CCG, Wheatley Group, Cube Housing Association, Clydebank Housing Association and Scottish Government. It is anticipated that slippage of £0.251m will be required to be carried forward into 20/21.

Queens Quay, Site C, Clydebank- The Council is currently developing a design to deliver a projected 31 family type homes on this site to complement the housing mix within sites A and B. It is anticipated more detail will be available for the May meeting of the Housing and Communities Committee.

Mitigating Action

The process of getting on-site with a new build project is highly complex and reliant on a number of interdependent actions, therefore it has not been possible to mitigate this slippage .Progress of projects are regularly reported to the More Homes Project Board and discussed in detail with the aim to achieve best outcome achievable while mindful of the importance of delivering projects timeously. The majority of the budget is spent once projects are onsite so spend should now start to pick up significantly but slippage will be unavoidable.

Anticipated Outcome

The Affordable Housing Supply Programme will be delivered on time and within the overall project life budget.

6 Capitalised Minor Works

 Project Life Financials
 3,000
 1,218
 41%
 3,000
 0
 0%

 Current Year Financials
 713
 731
 103%
 731
 18
 3%

Project Description

This is a budget to undertake specific minor ad hoc capital projects that arise on demand throughout the financial year.

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Demand has been greater than originally budgeted, resulting in a small overspend (£0.018m).

Mitigating Action

Overall, it is anticipated that the project will complete on budget by the end of the project life.

Anticipated Outcome

Project to complete as planned and on budget over the project life.

MONTH END DATE

31 March 2020

PERIOD

12

Budget Details	Project Life Financials					
	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

Building external component renewals

Project Life Financials 17,654 5.483 31% 17,654 0 0% Current Year Financials 3,280 2,629 80% 2,629 (651)-20% Building external component renewals Project Description

Planned End Date

Project Lifecycle 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

A combination of overall performance on roofing progress and protracted negotiations with owners has impacted on full completion of programme to meet planned targets. Processes are in place to engage with owners in advance to reduce delays.

Mitigating Action

Building services are working to improve performance on meeting targets.

Anticipated Outcome

Project to complete as planned and on budget over the project life.

Modern Facilities and Services

Project Life Financials 3.560 1.721 48% 3.560 0 0% Current Year Financials 1,090 1,171 107% 1,171 81 7%

Project Description New Kitchens, Bathrooms and Showers

Planned End Date 31-Mar-24 Forecast End Date Project Lifecycle 31-Mar-24

Main Issues / Reason for Variance

Increased efforts resulted in higher completions ahead of the originally planned phasing for 2019/20, however there will be no overspend on the project life budget.

Mitigating Action Overall, it is anticipated that the project will complete on budget by the end of the project life.

Anticipated Outcome

Project to complete on budget as planned.

Void Capital

Project Life Financials 11,500 8,913 78% 11,500 (0)0% 4,056 1,556 Current Year Financials 2,500 162% 4,056 62% Spend on Void Properties to bring them up to letting standard Project Description Planned End Date Project Lifecycle 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Demand has been greater than originally budgeted, resulting in an overspend of £1.556m. However, the spend this year is significantly less than last year and it is anticipated that this pattern will continue into future years, with a reduction in spend.

Mitigating Action

Officers will continue to manage this programme.

Anticipated Outcome

Project to complete on budget as planned.

Defective Structures/Component renewals 10

Project Life Financials 1,202 39% 3,063 0% 3,063 0 Current Year Financials 500 546 109% 46 9% 546

Defective structures Project Description

31-Mar-24 Forecast End Date Project Lifecycle Planned End Date 31-Mar-24

Main Issues / Reason for Variance

Project to complete over budget in the current year. Cost per block has increased over time due to annual cost increases. Overall project life budget to be increased to meet current rate.

Mitigating Action

None available at this time

Anticipated Outcome

Project to complete as planned

APPENDIX 7

MONTH END DATE

31 March 2020

PERIOD

12

Budget Details		Project Life Financials					
	Budget	Spend to Date		Forecast Spend	Variance		
	£000	£000	%	£000	£000	%	

11 Asbestos Management works

 Project Life Financials
 1,200
 550
 46%
 1,200
 0
 0%

 Current Year Financials
 200
 266
 133%
 266
 66
 33%

Project Description

This budget is to fund work associated with the management of current asbestos legislation and Project Lifecycle

Planned End Date

31-Mar-24

Forecast End Date

31-Mar-24

Main Issues / Reason for Variance

Project to complete over budget due to increased demand, however, there will be no overspend on the project life budget.

Mitigating Action

None available at this time

Anticipated Outcome

Project to complete as planned.

MONTH END DATE

31 March 2020

PERIOD

12

Budget Details	Project Life Financials					
	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

12 Support Services Costs

Project Life Financials 10,800 4,384 41% 10,800 0 0% Current Year Financials 1,800 2,394 133% 2,394 594 33% Project Description Allocation of costs from other WDC services who support the HRA capital programme

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

A year end overspend has occurred due to an increased charge via the central support allocation (£0.116m). An increased recharge of employee costs from HRA revenue (£0.201m), HMTA (£0.085m), Consultancy Services (£0.163m) and Housing Asset Investment Team (£0.026m) which is the result of the annual review by the service, identifying a higher percentage of staff time spent on HRA capital activities, it also includes the 19/20 pay award.

Mitigating Action

None available at this time

Anticipated Outcome

Project to complete as planned and on budget over the project life.

TOTAL RED						
Project Life Financials	167,646	58,340	35%	167,646	(0)	0%
Current Year Financials	50,547	40,779	81%	40,779	(9,768)	-19%

MONTH END DATE 31 March 2020

PERIOD

12

Budget Details	Project Life Financials					
	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

1 Targeted SHQS Compliance Works

 Project Life Financials
 1,200
 17
 1%
 917
 (283)
 -24%

 Current Year Financials
 300
 17
 6%
 17
 (283)
 -94%

Project Description
This budget is to focus on work required to maintain the SHQS compliance with WDC housing
Project Lifecycle
Planned End Date
31-Mar-24
Forecast End Date
31-Mar-24

Main Issues / Reason for Variance

This budget is to address work required for those properties in SHQS abeyance. Despite efforts to engage, owner refusals are impacting on progress and tenant response/accessibility is an issue also. For this reason, £0.100m will be rephased into 20/21, with £0.183m being treated as in-year underspend. This is in addition to the £0.100m underspend identified in 2018/19, giving an overall underspend of £0.283m across the project life.

Mitigating Action

Officers will continue to pursue those properties in abeyance in an effort to maximise future spend.

Anticipated Outcome

Project to complete under budget.

Secure Entry Component Renewals

 Project Life Financials
 390
 90
 23%
 390
 0
 0%

 Current Year Financials
 134
 25
 19%
 25
 (109)
 -81%

Project Description This budget is to focus on secure door entry component renewals as identified and

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Behind programme and did not meet spend target. Protracted liaison with owners is affecting the remaining addresses. Officers are continuing to engage to provide support to help encourage owners uptake. Project to carry forward into 2020/21 to complete.

Mitigating Action

Officers are working to encourage owners uptake/agreement to maximise progress and budget spend.

Anticipated Outcome

Project to complete as planned.

3 External stores/garages/bin stores/drainage component renewals

 Project Life Financials
 374
 125
 33%
 374
 0
 0%

 Current Year Financials
 90
 31
 34%
 31
 (59)
 -66%

Project Description This budget is to focus on external stores/garages/bin stores etc. component renewals as

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Project did not meet spend target in 19/20. Pilot address was successful and additional six locations have been agreed and will be fully complete in 20/21.

Mitigating Action

None required at this time.

Anticipated Outcome

Project to complete as planned.

MONTH END DATE

31 March 2020

PERIOD

12

Budget Details		Project Life Financials							
Budget Details	Budget	Spend to Da	te	Forecast Spend	Variance				
	£000	£000	%	£000	£000	%			
4 Environmental renewal w	orks, paths/fences/walls/	parking areas							
Project Life Financials	6,385	2,704	42%	6,385	0	0%			
Current Year Financials	1,641	1,559	95%	1,559	(82)	-5%			
Project Description	Environmental renew	al works, paths/	fences/wa	lls/parking areas					
Project Lifecycle	Planned End Date	31	-Mar-24	Forecast End Date	31	-Mar-24			
Main Issues / Reason for	Variance								
Project did not meet spend	target for 19/20. However	, project to comp	olete and n	neet spend targets acros	s project life. Mo	onthly			
numbers are tracking targe	•				. ,	,			
Mitigating Action									
None available at this time									
Anticipated Outcome									
Project to complete as plan	ned.								

5 Risk Street						
Project Life Financials	2,452	2,255	92%	2,452	0	0%
Current Year Financials	1,881	1,764	94%	1,764	(117)	-6%
Project Description	Risk Street Over clad					
Project Lifecycle	Planned End Date		31-Mar-21	Forecast End Date		31-Mar-21
Main Issues / Reason for V	ariance					
No issues, project practically carry over into 20/21 to comp	•	remains	to complete o	due to COVID shut dowr	n. Work and b	udget to
Mitigating Action						

Mitigating Action None required.

Anticipated Outcome

Project to complete as planned.

TOTAL AMBER						
Project Life Financials	10,802	5,190	48%	10,518	(283)	-3%
Current Year Financials	4,046	3,395	84%	3,395	(650)	-16%

MONTH END DATE 31 March 2020

PERIOD

1

12

Project Life Financials

Budget Details		Project Life Financials							
Budget Details	Budget	Budget Spend to Date		Forecast Spend	Variance				
	£000	£000	%	£000	£000	%			
Special Needs Adaptation	s								
Project Life Financials	2,400	800	33%	2,400	0	0%			
Current Year Financials	400	399	100%	399	(1)	0%			
Project Description	Adaptations to Hous	ing for Special N	Needs						
Project Lifecycle	Planned End Date	3	1-Mar-24	Forecast End Date	31	-Mar-24			
Main Issues / Reason for \	/ariance								
No issues.									

Mitigating Action

No issues.

Anticipated Outcome

Required Adaptations completed.

2	Housing Asset Management							
	Project Life Financials	694	99	14%	694	0	0%	
	Current Year Financials	86	40	47%	40	(45)	-53%	
	Project Description	Priority projects as advised by Housing Management						
	Project Lifecycle	Planned End Date	31	-Mar-24 Foreca	st Fnd Date	3′	1-Mar-24	

Main Issues / Reason for Variance

In 19/20 the Better Homes Group took an additional strategic role and in effect became the Better Homes Project Board Group and as part of this transition the Board reviewed the Housing Asset Management Strategy. As such actions and milestones were updated and going forward into 20/21 a number of the actions that will be progressed will have costs attached to them, inclusive of housing led regeneration areas and the improvement within the council housing stock

Mitigating Action

None Required

Anticipated Outcome

Project to complete as planned.

APPENDIX 7

MONTH END DATE

31 March 2020

PERIOD

12

Budget Details	Project Life Financials					
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

Targeted EESSH compliance works

Project Life Financials 25,750 9,268 36% 24,718 (1.032)Current Year Financials 7,330 6,298 86% 6,298 (1,032) -14%

This budget enables the council's continued commitment to achieving the Government's Project Description

standards in relation to energy efficiency.

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Procurement savings allowed the 2019/20 EWI programme to be successfully delivered at less than budgeted cost.

Mitigating Action

None required at this time. Anticipated Outcome

Project to complete under budget.

MONTH END DATE

31 March 2020

PERIOD

12

Budget Details	Project Life Financials							
Buuget Details	Budget	Spend to Date		Forecast Spend	Variance			
	£000	£000	%	£000	£000	%		
Integrated Housing Manageme	ant System							

Project Life Financials 100% 460 462 462 0% Current Year Financials 110 112 102% 112 2% Project Description Integrated Housing Management System Planned End Date Project Lifecycle 31-Mar-20 Forecast End Date 31-Mar-20 Main Issues / Reason for Variance The system went live on 6th November 2019. **Mitigating Action** None required at this time. Anticipated Outcome Project to complete as planned.

Energy Improvements Project Life Financials 329 125 38% 329 0 0% Current Year Financials 81 77 95% 77 (4) -5% Energy improvements/ efficiency works (e.g. loft insulation, pipe/tank insulation, draught Project Description exclusion) Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24 Main Issues / Reason for Variance No Issues. Mitigating Action None required. **Anticipated Outcome** Project to complete as planned.

Community Safety Projects Project Life Financials 98 81 83% 98 0 0% **Current Year Financials** 0% (17)-100% 17 0 Project Description Community Safety Projects Project Lifecycle Planned End Date 31-Mar-20 Forecast End Date 31-Mar-20 Main Issues / Reason for Variance No Issues, projected to complete and meet overall spend target. **Mitigating Action** None required. **Anticipated Outcome** Project to complete as planned.

MONTH END DATE

31 March 2020

PERIOD

12

Budget Details	Project Life Financials					
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

7 Contingencies

 Project Life Financials
 600
 206
 34%
 600
 0
 0%

 Current Year Financials
 100
 51
 51%
 51
 (49)
 -49%

Project Description This is a contingent budget for unforeseen matters which may arise during the year.

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

No Issues

Mitigating Action
None required

Anticipated Outcome

Project to complete as planned and within overall project life budget.

TOTAL GREEN						
Project Life Financials	30,331	11,041	36%	29,301	(1,030)	-3%
Current Year Financials	8,123	6,977	86%	6,977	(1,147)	-14%

APPENDIX 7

MONTH END DATE

31 March 2020

PERIOD

12

	Project Life Financials						
Budget Details	Budget	Income to Date		Forecast Income	Forecast Variance		
	£000	£000	%	£000	£000	%	

New Build Grant

 Project Life Financials
 (35,623)
 (19,268)
 54%
 (36,125)
 (502)
 1%

 Current Year Financials
 (20,565)
 (15,294)
 74%
 (15,294)
 5,271
 -26%

Project Description Grant to facilitate the building of new build housing

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

The reprofiling of the spend into 20/21 due to the reasons as identified in appendix 4, will result in changes to the timing of Scottish Government Grant drawdown, explaining the in-year adverse variance. Despite additional grant per unit being agreed for the Haldane and Aitkenbar sites and anticipated across several of the other sites, it is likely that an overall under recovery in income will result, due to a higher number of units being budgeted against actual.

Mitigating Action

Progress on the programme will be closely monitored on a regular basis and reported to the Housing and Communities Committee on a quarterly basis.

Anticipated Outcome

Further Scottish Government Grant drawdowns will be made in 20/21 to match expenditure. The project life overall variance will be an under recovery of £0.502m.

TOTAL RESOURCES						
Project Life Financials	(208,779)	(74,570)	36%	(207,466)	1,313	-1%
Current Year Financials	(62,716)	0	0%	(51,150)	(11,566)	18%