

PROPOSED PROJECT PROGRAMME - CO LOCATION PRIMARY SCHOOL, BELLSMYRE

	OPERATION	START	FINISH	Duration Months	Jan-13	Feb-13	Mar-13	Apr-13	May-13	Jun-13	Jul-13	Aug-13	Sep-13	Oct-13	Nov-13	Dec-13	Jan-14	Feb-14	Mar-14	Apr-14	May-14	Jun-14	Jul-14	Aug-14	Sep-14	Oct-14	Nov-14	Dec-14	Jan-15	Feb-15	Mar-15	Apr-15	May-15	Jun-15	Jul-15	Aug-15	Sep-15	Oct-15	Nov-15	Dec-15	Jan-16	Feb-16	Mar-16		
	Co Location Primary School, Bellsmyre																																												
	Education Services Committee <i>(Proceed with project and proceed to statutory consent)</i>	15/05/2013	15/05/2013	-																																									
	Submit new project request to Hub West Scotland	31/05/2013	31/05/2013	-																																									
	Appointment of Lead Designers	31/05/2013	31/05/2013	-																																									
	Appoint Full Design Team	30/06/2013	30/06/2013	-																																									
	Stage 1 Design	30/06/2013	31/08/2013	2.00																																									
	Stage 2 Design	31/08/2013	31/03/2014	7.00																																									
	Statutory Consultation	15/05/2013	31/03/2014	10.00																																									
	Decant pupils from St. Peters to Aitkenbar	07/04/2014	18/04/2014	-																																									
	Demolition of old St. Peters building	01/05/2014	31/07/2014	2.00																																									
	Construction	01/08/2014	31/12/2015	16.00																																									
	Demolish existing Aitkenbar and Andrew B Cameron EECC	01/01/2016	31/03/2016	2.00																																									