£000

WEST DUNBARTONSHIRE COUNCIL
GENERAL SERVICES CAPITAL PROGRAMME
ANALYSIS OF PROJECTS AT GREEN ALERT STATUS

PERIOD END DATE

31 July 2021

£000

PERIOD

Budget Details

Budget Spend to Date

Forecast
Spend
Variance

1 Digital Inclusion

Project Life Financials 376 264 70% 376 0 0%

Current Year Financials 331 219 66% 331 0 0%

Project Description Increase the ratio of chrome book devices for most disadvantaged children and families and support for

£000

families with remote access.

£000

Project Manager David Jones/ Julie McGrogan

Chief Officer Laura Mason

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Project progressing and full budget spend anticipated in 2021/22.

Mitigating Action

None required at this time.

Anticipated Outcome

Increase the chromebook ratio for most disadvantaged children.

2 Schools Estate Improvement Plan - next Phase - Faifley Campus

 Project Life Financials
 28,860
 42
 0%
 28,860
 0
 0%

 Current Year Financials
 318
 0
 0%
 318
 0
 0%

Project Description Improvement of Schools Estate.
Project Manager Sharon Jump/ Craig Jardine

Chief Officer Laura Mason

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

Main Issues / Reason for Variance

The next phase of the Schools Estate Improvement Plan involves the development of a new Campus provision in the Faifley area. Officers have been tasked with providing a funding submission to the Scottish Government Learning Estate Improvement Programme. The bid submission was made in October 2020 and WDC has been successful in securing funding, SFT confirmed the indicative funding allocation for this project at £18.416m on the 4 May 2021, this will be received as a revenue stream over the 25 years of the Scottish Government financial support (subject to the Council adhering to the funding criteria). Site Options Appraisal has taken place and Members approved the recommendation to proceed with the new Faifley Campus on the St Joseph's site at Education Committee 9th June 2021. The next phase will see the appointment of design team and main contractor to proceed with Design Development for the new Campus. The launch of the statutory consultation on this proposal will be presented to the September 2021 Education Committee.

Mitigating Action

None required at this time.

Anticipated Outcome

Delivery of the project will be on time and within budget.

Free School Meals

 Project Life Financials
 199
 99
 50%
 199
 0
 0%

 Current Year Financials
 100
 0
 0%
 100
 0
 0%

Project Description Provision of Capital Funding from Scottish Government to implement free school meal initiative.

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Laura Mason

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Oct-21

Main Issues / Reason for Variance

Works ongoing through summer 2021 recess, with any snagging issues to be rectified during October school break. Full budget spend will be incurred in 2021/22.

Mitigating Action

None available at this time.

Anticipated Outcome

Project delivered on budget within amended timescales.

WEST DUNBARTONSHIRE COUNCIL **GENERAL SERVICES CAPITAL PROGRAMME ANALYSIS OF PROJECTS AT GREEN ALERT STATUS**

PERIOD END DATE 31 July 2021

PERIOD 4

Budget Details	Project Life Financials				
	Budget	Spend to Date	Forecast Spend	Variance	
	£000	£000 %	£000	£000	%

Choices Programme - to assist young people who require additional support

750 Project Life Financials 85% 0 0% 750 637 Current Year Financials 113 0 0% 113 (0) 0%

Project Description Bringing together Central Support Services which will include relocation of Choices Programme.

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Laura Mason

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Remaining budget to be used for replacement windows, however the cost of these at the moment is unknown due to supplier issues caused by Brexit. It is hopeful a further update will be available for the next report.

Mitigating Action

None available at this time. Anticipated Outcome Project delivered in budget

5 Schools Estate Refurbishment Plan

Project Life Financials 5,508 5,503 100% 5,508 0 0% Current Year Financials 0% (0)

Completion of condition surveys has been carried out to identify works required to bring various schools from Project Description

Condition C to Condition B.

Michelle Lynn/ Craig Jardine Project Manager

Laura Mason Chief Officer

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 30-Apr-21

Main Issues / Reason for Variance

Project Complete awaiting final recharges in relation to playground works.

Mitigating Action None required.

Anticipated Outcome

Project delivered on time and within budget

Early Years Early Learning and Childcare Funding

Project Life Financials 8,717 6,939 80% 8,717 n 0% Current Year Financials 158 8% 1,967 31 2%

Early learning and childcare funding awarded to West Dunbartonshire Council to facilitate the expansion in Project Description

entitlement to funded ELCC to 1140 hours from August 2020.

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Laura Mason

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Works progressing and budget spend anticipated in 2021/22.

Mitigating Action

None required at this time. **Anticipated Outcome**

The project will be completed to deliver the requirements of the Early Years expansion plans.