**APPENDIX 6** 

PERIOD END DATE

31 August 2022

**PERIOD** 

		Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Spend	Variance		
	£000	£000 %	£000	£000 %		

1 Replace existing main hall Air Handling unit at Clydebank Town Hall

 Project Life Financials
 83
 0
 0%
 83
 0
 0%

 Current Year Financials
 83
 0
 0%
 83
 0
 0%

Project Description Replace existing main hall Air Handling unit at Clydebank Town Hall.

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Works are integrated with the new Baths refurbishment. Await design proposals from Vital for approval. Works to be complete by 31 March 2023 to compliment the district heating installation.

## Mitigating Action

None available at this time.

#### Anticipated Outcome

Physical works being carried out by 31/3/23

2	Replace failed heating controls/valves & recommission

 Project Life Financials
 20
 13
 66%
 20
 0
 0%

 Current Year Financials
 7
 0
 0%
 7
 0
 0%

Project Description Replace failed heating controls/valves & recommission.

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-23 Actual End Date 31-Mar-23

Main Issues / Reason for Variance

Further works ordered. Expect full spend by 31 March 2023.

#### Mitigating Action

None required.

Anticipated Outcome

Delivery of project with full budget spend.

## Automatic Meter Readers - Water

 Project Life Financials
 85
 55
 64%
 85
 (0)
 0%

 Current Year Financials
 30
 0
 0%
 27
 (3)
 -10%

Project Description Automatic Meter Readers.

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

#### Main Issues / Reason for Variance

Water meter works to be carried out in the last quarter of the year. Previous works with electricity meter supplier did not meet expectations. Await resolutions before issuing further orders.

## Mitigating Action

None required.

# Anticipated Outcome

Anticipate some spend this year and the remainder to be rephased into 2023/24.

31 August 2022

WEST DUNBARTONSHIRE COUNCIL **GENERAL SERVICES CAPITAL PROGRAMME ANALYSIS OF PROJECTS AT GREEN ALERT STATUS** 

PERIOD END DATE

PERIOD 5

		Project Life Financials					
Budget Details	Budget	Spend to I	Date	Forecast Spend	Variance		
	£000	£000	%	£000	£000	%	
Water Meter Downsize							
Project Life Financials	16	14	85%	16	0	0%	
Current Year Financials	2	0	0%	2	(0)	0%	
Project Description	Water Meter Down	size.					
Project Manager	Steven Milne/ Johr	n McKenna					
Chief Officer	Peter Hessett						
Project Lifecycle	Planned End Date		31-Mar-23	Forecast End Dat	e	31-Mar-23	
Main Issues / Reason for Var	iance						
Project integrated with Water A renewal. Expect full spend.  Mitigating Action	MR project. All works to	be carried out in the	ne last quarter	of the year when t	he existing AMR contract	requires	
None required							
Anticipated Outcome							
Delivery of project within budge	<b>2</b> †						

Lighting upgrades to LED in schools and Corporate buildings Project Life Financials 50 0% 50 0 0% Current Year Financials 50 0 0% 50 0 0% Project Description Upgrade lighting in schools and corporate buildings. Project Manager Steven Milne/ John McKenna Chief Officer Peter Hessett Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23 Project Lifecycle Main Issues / Reason for Variance Initial works planned to be done at Knoxland and Gavinburn Primary schools during the October school holiday. **Mitigating Action** None available at this time. **Anticipated Outcome** 

6	Regeneration/Local Economic Development

Works complete 2022/23

Project Life Financials 2,188 66 3% 1,651 (538)-25% Current Year Financials 1,651 66 4% 1,250 (401)-24%

Budget to facilitate the delivery of Regeneration throughout West Dunbartonshire, aligned to the Economic Project Description

Strategy. External funding will be sought to maximise opportunities for redevelopment of these sites.

Project Manager Gillian McNamara Chief Officer Peter Hessett

Planned End Date 31-Mar-23 Forecast End Date Project Lifecycle 31-Mar-24

## Main Issues / Reason for Variance

LED budget is invested across our town centres and strategic sites and is used to develop and implement projects as well as providing match funding to lever in external funding. During 2022/2023 the key projects to be developed and delivered include a contribution towards Smollett Fountain public realm, enabling works at Mitchell Way subject to the timescale of the developer, development costs associated with Dumbarton Waterfront, the Arc of Attraction Strategy and in Clydebank implementation of the Development Framework and delivery of the Activities Centre. Many regeneration projects are subject to factors outwith Council control and close monitoring of the programming is required. A contingency is included for increasing costs and new funding opportunities.

## Mitigating Action

None available at this time.

## **Anticipated Outcome**

Improved town centres and strategic sites across West Dunbartonshire.

PERIOD END DATE

31 August 2022

PERIOD

5

Project Life Financials

Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%
Regeneration Fund						
Project Life Financials	9,782	4,948	51%	9,797	15	0%
Current Year Financials	2,223	50	2%	2,075	(148)	-7%
Project Description	Funding to impleme	ent major regeneration p	rojects lin	ked to communit	y charrettes.	
Project Manager	Gillian McNamara					
Chief Officer	Peter Hessett					
Project Lifecycle	Planned End Date	31-	Mar-24 F	Forecast End Date	te	31-Mar-24

Main Issues / Reason for Variance

The remaining Regeneration Fund projects are Dumbarton Waterfront Path; the contribution towards the costs of Glencairn House; Connecting Dumbarton; and the Scottish Marine Technology Park at the former Carless site. As Levelling Up Fund is programmed to be spent before Regeneration Fund for Glencairn House and Connecting Dumbarton, it is not anticipated that any Regeneration Fund will be spent on these projects during this financial year and will be carried forward. Spend against The £2.0m Clyde Mission funding for SMTP will continue during the financial year 2022/2023 before an agreement is reached on the £2.0m of Regeneration Fund investment. Dumbarton Waterfront Path will be developed according to landowner timescales, and only some spend is anticipated this year.

## Mitigating Action

Programme management approach to delivery.

#### Anticipated Outcome

Progress towards delivery of planned projects from Economic Development Strategy and Charrette Action Plans albeit later than originally anticipated.

В	Town	Centre	Fund

Project Life Financials 1,166 1,023 88% 1,166 0 0% Current Year Financials 143 0 0% 143 0 0%

Scottish Government funding to help improve local town centres. Project Description

Project Manager Gillian McNamara

Chief Officer Peter Hessett

Planned End Date 31-Mar-23 Forecast End Date Project Lifecycle 31-Mar-23

# Main Issues / Reason for Variance

The remaining Town Centre Fund will be spent on the Smollett Fountain public realm works which will be completed by the end of the financial year.

## Mitigating Action

None available at this time.

## **Anticipated Outcome**

Regenerated Town Centres.

## Place Based Investment Programme

Project Life Financials 1.456 139 10% 1.456 0 0% **Current Year Financials** 1,112 (205)-16%

Scottish Government Funding to establish a Place-Based Investment Programme to ensure that all place **Project Description** 

based investments are shaped by the needs and aspirations of local communities.

Project Manager Gillian McNamara Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

## Main Issues / Reason for Variance

The budget includes a £0.641m contribution to Titan Boulevard at Queens Quay and £0.441m towards implementation of Alexandria Masterplan projects.

## Mitigating Action

Programme involves expenditure over a number of projects led by different services. Regular reporting between services will help early identification of risk.

#### Anticipated Outcome

Place-based improvements that advance Scottish Government's priorities of 20 minute neighbourhoods and carbon zero.

PERIOD END DATE

31 August 2022

PERIOD

5

Project Life Financials

Budget Details	Budget	Spend to Date		Forecast Spend	Variance			
	£000	£000	%	£000	£000	9/		
Levelling Up								
Project Life Financials	125	68	55%	125	0	0%		
Current Year Financials	69	12	17%	69	0	0%		
Project Description	Successful LUF app transformational regu		K Governn	nent's over-riding objective	e of Levelling Up and	i		
Project Manager	Gillian McNamara							
Chief Officer	Peter Hessett							
Project Lifecycle	Planned End Date	31	-Mar-23	Forecast End Date	3	30-Jun-23		
Main Issues / Reason for Va	riance							
This capacity funding was awa Round 1 and the capacity fund Roads/Transportation to deve	ding will be used in part to p	oroduce Artizan Cent			•	LUF		
Mitigating Action								
None available at this time.								

**District Heating Network Expansion** 

Anticipated Outcome

Project Life Financials 11,220 0 0% 11,220 0 0% **Current Year Financials** 3,720 0 0% 3,720 0 0%

Project Description District Heating Network Expansion.

Project Manager Patricia Rowley/ Craig Jardine

Chief Officer Peter Hessett

Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24 Project Lifecycle

Main Issues / Reason for Variance

Network expansion to GJNH (Golden Jubilee National Hospital) will commence pending approval to proceed by the GJNH Board.

Successful LUF applications that meet UK Government's over-riding objective of Levelling Up and transformational regeneration.

**Mitigating Action** 

None available at this time.

**Anticipated Outcome** 

Project will be delivered on budget.

12 Exxon City Deal

Project Life Financials 34,050 2,774 8% 34,049 (1) 0% **Current Year Financials** 986 94 10% 986 (0)

As part of the City Deal project the WDC Exxon site at Bowling regeneration with alternative A82 route **Project Description** 

included.

Patricia Rowley/ Craig Jardine Project Manager

Chief Officer Peter Hessett

Planned End Date Project Lifecycle 31-Mar-27 Forecast End Date 31-Mar-27

Main Issues / Reason for Variance

Regular updates are provided at every Council meeting and monthly Project Board meetings and to City Deal. The main issues contained within the new Council's approved Outline Business Case are still valid, which include Exxon's remediation strategy, land transfer arrangements and issues relating to adjoining owners. WDC Consultants are monitoring the remediation process to ensure compliance with specification, also Esso are independently monitoring the remediation works. Final Business Case submission is November 2022. Through the Scape framework we are working closely with Balfour Beatty to achieve a formal pre construction agreement to allow the detailed design works to commence and the full construction programme to be developed. Agreements in principle are progressing with third party land owners.

## **Mitigating Action**

None required.

#### Anticipated Outcome

Delivery of the project on time and within the increased budget.

31-Mar-24

WEST DUNBARTONSHIRE COUNCIL
GENERAL SERVICES CAPITAL PROGRAMME
ANALYSIS OF PROJECTS AT GREEN ALERT STATUS

PERIOD END DATE 31 August 2022

PERIOD 5

	Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Spend	Variance	
	£000	£000 %	£000	£000 %	

3 Depot Rationalisation

 Project Life Financials
 8,535
 169
 2%
 8,535
 (0)
 0%

 Current Year Financials
 1,715
 51
 3%
 1,715
 0
 0%

Project Description Depot Rationalisation.
Project Manager Sharon Jump/ Craig Jardine

Chief Officer Angela Wilson

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

Design Team have been appointed to develop feasibility options for the DRP Project, currently in stage 1 of this phase reviewing service requirements. The conclusion of the feasibility report will provide input for the options appraisal exercise. The intention would be to bring a business case to a future IRED Committee.

## Mitigating Action

None available at this time.

#### **Anticipated Outcome**

Project business case will be brought back to project board, IRED and Council.

14 Building Upgrades and H&S - lifecycle & reactive building upgrades

 Project Life Financials
 1,912
 353
 18%
 1,912
 0
 0%

 Current Year Financials
 1,912
 353
 18%
 1,912
 (0)
 0%

Project Description Lifecycle and reactive building upgrades.

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Angela Wilson

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Mitigating Action
None available at this time.
Anticipated Outcome
Full budget spend anticipated.

Works progressing.

15 New Sports Changing Facility Dumbarton West (Old OLSP site)

 Project Life Financials
 350
 9
 3%
 350
 0
 0%

 Current Year Financials
 0
 0
 0%
 0
 0
 0%

Project Description New Sports Changing Facility Dumbarton West (Old OLSP site)

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Angela Wilson

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date

The budget for this project has been rephased to FY 2023/2024.

Mitigating Action

None available at this time.

Anticipated Outcome

To deliver new sports changing facility.

Main Issues / Reason for Variance

PERIOD END DATE 31 August 2022

PERIOD 5

		Project Life Financials						
Budget Details	Budget	Spend to Date		Forecast Spend	Variance			
	£000	£000	%	£000	£000	9		
<b>New Sports Changing Facili</b>	ty at Lusset Glen in Old K	(ilpatrick						
Project Life Financials	150	16	11%	150	0	0%		
Current Year Financials	134	0	0%	134	(0)	0%		
Project Description	New Sports Changin	ng Facility at Lusset G	len in Old	Kilpatrick				
Project Manager	Michelle Lynn/ Craig	Jardine						
Chief Officer	Angela Wilson							
Project Lifecycle	Planned End Date	31	-Mar-21	Forecast End Date	3	1-Mar-23		
Main Issues / Reason for Va	riance							
Project had been delayed due utility disconnection and demo				•	tion but delay to site	due to the		
Mitigating Action								
None available at this time.								
Anticipated Outcome								
To deliver new sports changing	ng facility.							

Changing Places Toilet Pro						
Project Life Financials	150	0	0%	150	0	0%
Current Year Financials	150	0	0%	150	0	0%
Project Description	Changing places toilet pro Centre, Dalmuir Communi			gs - Balloch bus stance toilets ast Community Centre.	, Concord Commu	ınity
Project Manager	Michelle Lynn					
Chief Officer	Angela Wilson					
Project Lifecycle	Planned End Date	31-Mar-	25 F	orecast End Date	31-1	Mar-25
Main Issues / Reason for Va	riance					
Plans have been prepared ar	d projects will be progressed by t	he end of the financia	al year			
Mitigating Action						
None available at this time.						
1						

Anticipated Outcome						
Project delivered within budge	t.					
8 Purchase of 3 Welfare Units						
Project Life Financials	78	0	0%	78	0	0%
Current Year Financials	78	0	0%	78	0	0%
Project Description	At Council meeting on 30th proposal.	th August 2017 i	t was agree	ed to purchase 3 Welfare Uni	its as a spend-to-s	ave
Project Manager	Martin Feeney					
Chief Officer	Angela Wilson					
Project Lifecycle	Planned End Date	31	-Mar-22 F	Forecast End Date	31-	Mar-23
Main Issues / Reason for Va	riance					

Mitigating Action

None available at this time.

Anticipated Outcome

Project delivered within budget.

PERIOD END DATE 31 August 2022

**PERIOD** 5

		Project Life Financials						
Budget Details	Budget	Spend to Date	е	Forecast Spend	Variance			
	£000	£000	%	£000	£000	9		
Elevated Platforms (Building	g Services)							
Project Life Financials	45	0	0%	45	0	0%		
Current Year Financials	45	0	0%	45	0	0%		
Project Description	Elevated Platforms (	Building Services).						
Project Manager	Martin Feeney							
Chief Officer	Angela Wilson							
Project Lifecycle	Planned End Date	3	1-Mar-22	Forecast End Date	;	31-Mar-23		
Main Issues / Reason for Va	riance							
It is anticipated that spend will	l be achieved by the end of	the financial year 20	)22/2023.					
Mitigating Action								
None available at this time.								
Anticipated Outcome								
Project delivered within budge	et.							

Public non-adopted paths and roads

Project Life Financials 405 7 2% 405 0 0% **Current Year Financials** 405 7 2% 405 0%

Upgrades to drainage and lighting to enhance the lifespan of paths and roads within facilities in public Project Description

parks, cemeteries and civic spaces.

Ian Bain Project Manager

Chief Officer Gail MacFarlane

Planned End Date 31-Mar-23 Forecast End Date Project Lifecycle 31-Mar-23

Main Issues / Reason for Variance

Projects are currently being developed to deliver better access in our parks, cemeteries and open spaces. Full budget spend anticipated in

2022/2023.

Mitigating Action

None required at this time.

**Anticipated Outcome** 

Better access with parks, cemeteries and open spaces

21	Environmental	Improvement Fund
----	---------------	------------------

Project Life Financials 1,726 1,718 100% 1,726 0 0% Current Year Financials 38% 0 0% 13 5 13

This fund has been created to deliver environmental improvement projects for communities throughout West **Project Description** 

Dunbartonshire.

Project Manager Ian Bain Gail MacFarlane Chief Officer

31-Mar-23 Forecast End Date Project Lifecycle Planned End Date 31-Mar-23

## Main Issues / Reason for Variance

Remaining budget rephased from 2021/2022 to progress with tree planting in 2022/2023 in line with the Councils Climate Change and Biodiversity action plans. Full budget spend anticipated.

## Mitigating Action

None required at this time. **Anticipated Outcome** 

Improvements to the environment of West Dunbartonshire.

PERIOD END DATE 31 August 2022

PERIOD 5

	Project Life Financials							
Budget Details	Budget	Spend to D	ate	Forecast Spend	Variance			
	£000	£000	%	£000	£000	o,		
Kilmaronock Cemetery Extension	on							
Project Life Financials	50	37	73%	50	(0)	09		
Current Year Financials	13	0	0%	13	(0)	09		
Project Description	Extension of exis	sting cemetery at Kilm	aronock.					
Project Manager	Ian Bain							
Chief Officer	Gail MacFarlane							
Project Lifecycle	Planned End Da	te	31-Mar-23	Forecast End D	ate	31-Mar-23		
Main Issues / Reason for Variar	ice							
This budget will be used to develon tendered under the minor civils from	•	•		ls. Project scope	e has now been developed	and will be		
Mitigating Action								
None required at this time.								
Anticipated Outcome								
Sustainable burial environment fo								

Sports Facilities Upgrades - Argyll Park - Construction of 3 All Weather Tennis Courts Project Life Financials 220 214 97% 220 0 0% Current Year Financials 0% n 0% (0) Project is part of wider investment in sporting facilities and is dependent on match funding from Sports **Project Description** Scotland. Agreement in principle to wider WDC strategic priorities. Project Manager Ian Bain Chief Officer Gail MacFarlane 03-Apr-21 Actual End Date Project Lifecycle Planned End Date 31-Mar-22 Main Issues / Reason for Variance Project works complete. Retentions to be paid in 2022/2023. Mitigating Action None required at this time. **Anticipated Outcome** New all weather tennis courts.

East End Park Resurfacing Project Life Financials 200 0% 200 0 Current Year Financials 0 30 0% 30 **Project Description** Resurfacing of 3G pitch at East End Park. Project Manager Ian Bain Chief Officer Gail MacFarlane Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24 Main Issues / Reason for Variance Consultant and design team fees for resurfacing of 3G pitch at East End Park. Mitigating Action None required. Anticipated Outcome Resurfacing of 3G pitch at East End Park.

PERIOD END DATE 31 August 2022

**PERIOD** 

5

Project Life Financials

		1 Toject Life i manciais							
Budget Details	Budget	Spend to Date	e	Forecast Spend	Variance				
	£000	£000	%	£000	£000	%			
Play Parks Grant Funding									
Project Life Financials	1,365	59	4%	1,365	(0)	0%			
Current Year Financials	122	0	0%	122	(0)	0%			
Project Description	Renew and replace	play park equipmen	t						
Project Manager	Ian Bain								
Chief Officer	Gail MacFarlane								
Project Lifecycle	Planned End Date	3	31-Mar-22	Forecast End Da	ate	31-Mar-22			
Main Issues / Reason for Varia	nce								
Development of play areas to im developed for implementation ov		inclusiveness of play	areas throu	ughout West Dur	bartonshire. Projects are l	peing			
Mitigating Action									
None required at this time.									
Anticipated Outcome									
Renewal of play parks									

Balloch Mountain Bike Track Project Life Financials 0 210 0 0% 210 0% **Current Year Financials** 0 0% 0 10 10 Develop a mountain bike skills trail at Balloch Castle Country Park. Project Description Project Manager Ian Bain Gail MacFarlane Chief Officer Project Lifecycle Planned End Date 30-Nov-23 Forecast End Date 30-Nov-23 Main Issues / Reason for Variance Design fees to develop Mountain bike skills trail in Balloch country park. Application will be submitted to Sport Scotland for match funding. Project to commence April 2023 and works to be complete by November 2023. Mitigating Action None required at this time.

Anticipated Outcome

Mountain bike track

Large bins for high traffic areas (pilot) Project Life Financials 25 0 0% 25 0 0% Current Year Financials 0 0% 25 0 0% Project Description Supply and install extra large litter bins as a pilot project within hotspot problem areas.

Project Manager Ian Bain
Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Supply and install extra large litter bins as a pilot project within hotspot problem areas. Project will commence when the order is received and completion is anticipated by March 2023.

Mitigating Action

None required at this time.

Anticipated Outcome

Large bins provided for high traffic areas

PERIOD END DATE 31 August 2022

PERIOD 5

			Project	Life Financials		
Budget Details	Budget	Spend to Da	te	Forecast Spend	Variance	
	£000	£000	%	£000	£000	%
Nature Restoration Fund						
Project Life Financials	228	0	0%	228	0	0%
Current Year Financials	228	0	0%	228	0	0%
Project Description	Nature resource for F	aifley Community				
Project Manager	Ian Bain					
Chief Officer	Gail MacFarlane					
Project Lifecycle	Planned End Date	;	31-Mar-23	Forecast End Date		31-Mar-23
Main Issues / Reason for Varia	nce					
Funding received from Nature Rebeen received and projects are c			•	•	npleted and additional	funding has

## Mitigating Action

28

None required at this time.

#### **Anticipated Outcome**

Nature resource for Faifley Community

29 Spaces for People					
Project Life Financials	740	350	47%	350	(390) -53%
Current Year Financials	390	0	0%	0	(390) -100%
Project Description	Funding has been awarde the COVID-19 pandemic.	d from Sustran	s to assis	t with social distancing me	easures required as a result of
Project Manager	Derek Barr				
Chief Officer	Gail MacFarlane				
Project Lifecycle	Planned End Date	3	1-Jul-22	Forecast End Date	31-Jul-22
Main Issues / Reason for Variar	nce				
The programme is now complete	and there will be no further e	xpenditure.			
Mitigating Action					

Anticip	ated Outcome
---------	--------------

None required at this time.

To provide people of West Dunbartonshire additional space to help adhere to social distancing guidelines.

30	Cycling, Walking and Safer S	Streets					
	Project Life Financials	683	6	1%	566	(117)	-17%
	Current Year Financials	683	6	1%	566	(117)	-17%
	Project Description	Introduction of enhanced Dunbartonshire.	walking routes a	nd traffic calmir	ng schemes to introd	uce safer streets with	in West
	Project Manager	Derek Barr					

Project Manager Chief Officer Gail MacFarlane

31-Mar-23 Forecast End Date Project Lifecycle Planned End Date 31-Mar-23

Main Issues / Reason for Variance

To develop projects including Balloch Park Phase 2, and other projects principally around National Cycle Network 7 and further pedestrian dropped kerbs.

## Mitigating Action

None required at this time.

## **Anticipated Outcome**

To improve connectivity and enhanced Cycling routes within West Dunbartonshire.

PERIOD END DATE 31 August 2022

PERIOD 5

		Project Life Financials							
Budget Details	Budget	Spend to Date		Forecast Spend	Variance				
	£000	£000	%	£000	£000	9/			
Footways/Cycle Path Upgrade	es								
Project Life Financials	203	0	0%	107	(96)	-47%			
Current Year Financials	107	0	0%	107	(0)	0%			
Project Description	Renewal and/or enha	ancement of failed for	otpaths/cy	cle paths through	West Dunbartonshire.				
Project Manager	Derek Barr								
Chief Officer	Gail MacFarlane								
Project Lifecycle	Planned End Date	31	-Mar-23	Forecast End Dat	е	31-Mar-23			
Main Issues / Reason for Varia	ance								
Projects and locations still to be	decided.								
Mitigating Action									
None required at this time.									
Anticipated Outcome									
To improve Footways in West D	unbartonshire.								

Project Life Financials	200	0	0% 5	(195)	-97%
Current Year Financials	5	0	0% 5	0	0%
Project Description	Extra funding to accelerate	pavement maintenar	ice and improvemen	ts across West Dunbarton:	shire.
Project Manager	Derek Barr				
Chief Officer	Gail MacFarlane				
Project Lifecycle	Planned End Date	31-Mar-2	3 Forecast End Da	ate	31-Mar-23
Main Issues / Reason for Va	riance				

Mitigating Action

None required at this time.

Anticipated Outcome

Anticipated Outcome

To improve Footways in West Dunbartonshire.

Traffic calming to be installed in Dumbarton East.

Project Life Financials	60	55	91%	60	0	0%
Current Year Financials	5	0	0%	5	0	0%
Project Description	S .		•	and will be used to introduce dditional traffic accessing the	•	
Project Manager	Derek Barr					
Chief Officer	Gail MacFarlane					
Project Lifecycle	Planned End Date	31	-Mar-23	Forecast End Date	31-Mar-	23
Main Issues / Reason for V	ariance					ŀ
Consultation completed 2021	1/2022 and speed humps will be in	stalled prior to	31 March	2023.		
Mitigating Action						
None required at this time.						

PERIOD END DATE

31 August 2022

PERIOD

34

5

			Project	Life Financials		
Budget Details	Budget	Spend to Dat	е	Forecast Spend	Variance	
	£000	£000	9/	6 £000	£000	%
Electrical Charging Points -	Rapid Charge					
Project Life Financials	314	215	68%	6 314	(0)	0%
Current Year Financials	100	0	0%	6 100	(0)	0%
Project Description	Funding has been aw	arded from Transp	ort Scotlar	nd for the Installation of el	ectrical charging po	ints
Project Manager	Derek Barr					
Chief Officer	Gail MacFarlane					
Project Lifecycle Main Issues / Reason for Va	Planned End Date riance	3	1-Mar-23	Forecast End Date		31-Mar-23
Charging points to be installed	d at Moss O' Balloch park by	the end of this fina	ncial year			
Mitigating Action						
None required at this time.						
Anticipated Outcome						
To provide Electric Vehicle Ch	narging points within West D	unbartonshire				

Flood Risk Management Project Life Financials 1,257 0 0% 1,257 0 0% Current Year Financials 1,257 0 0% 1,257 0 Enhancement of drainage infrastructure to ensure compliance with Flood Risk Management Act 2009. Project Description Raymond Walsh/ Derek Barr Project Manager Chief Officer Gail MacFarlane Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23 Main Issues / Reason for Variance A detailed design for Gruggies Burn will be undertaken by the end of the financial year. Mitigating Action None required at this time. Anticipated Outcome Project should be complete within budget.

Flood Prevention 36 Project Life Financials 500 0 0% 500 0 0% Current Year Financials 500 0 0 0% 0% 500 Various flood prevention projects. **Project Description** Project Manager Raymond Walsh Gail MacFarlane Chief Officer Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23 Main Issues / Reason for Variance Plans are under consideration by officers. Mitigating Action None required at this time. Anticipated Outcome Projects should be complete within budget.

PERIOD END DATE 31 August 2022

PERIOD 5

			Project L	Project Life Financials							
Budget Details	Budget	Spend to Date	Spend to Date		Variance						
	£000	£000	%	£000	£000	O,					
Infrastructure - Flooding											
Project Life Financials	149	19	13%	149	0	09					
Current Year Financials	149	19	13%	149	0	09					
Project Description	Essential renewal of	failed drainage asset	s to minim	nise flood risk within West	Dunbartonshire.						
Project Manager	Raymond Walsh										
Chief Officer	Gail MacFarlane										
Project Lifecycle	Planned End Date	31	-Mar-23	Forecast End Date		31-Mar-23					
Main Issues / Reason for Var	iance										
Small value projects to tackle f	looding events in various a	areas.									
Mitigating Action											
None required at this time.											
Anticipated Outcome Intention is to complete works	within budget.										

38 River Leven Flood Prevention Scheme

 Project Life Financials
 800
 181
 23%
 800
 0
 0%

 Current Year Financials
 620
 0
 0%
 620
 0
 0%

Project Description River Leven Flood Prevention Scheme.

Project Manager Raymond Walsh Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Awaiting outcome of Scottish Government & SEPA deliberations, however officers are hopeful full budget spend can be incurred by the end of the financial year.

# Mitigating Action

39

None required at this time.

# Anticipated Outcome

Project should be completed within budget.

## Strathclyde Partnership for Transport - Bus, cycling and walking infrastructure improvements & Park and Rides

 Project Life Financials
 1,627
 5
 0%
 1,075
 (552)
 -34%

 Current Year Financials
 1,627
 5
 0%
 1,075
 (552)
 -34%

Project Description Strathclyde Partnership for Transport - Bus, cycling and walking infrastructure improvements.

Project Manager Raymond Walsh
Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

## Main Issues / Reason for Variance

Work will be undertaken during this financial year for A8014 Kilbowie Road, Balloch Station Park & Ride and Bus Infrastructure Improvements. A814 Congestion measures contractor arrived on site mid-August. Works are progressing well and completion expected by the end of December 2022. All of these projects will be undertaken by Roads Services.

## Mitigating Action

None required at this time.

## **Anticipated Outcome**

Improve accessibility to Public Transport and improve journey time reliability.

PERIOD END DATE 31 August 2022

PERIOD 5

		Project Life Financials							
Budget Details	Budget	Spend to Dat	e	Forecast Spend	Variance				
	£000	£000	%	£000	£000	%			
40 Infrastructure - Roads									
Project Life Financials	3,444	21	1%	3,444	0	0%			
Current Year Financials	3,444	21	1%	3,444	(0)	0%			
Project Description	Infrastructure - Roads.								
Project Manager	Hugh Campbell								
Chief Officer	Gail MacFarlane								
Project Lifecycle  Main Issues / Reason for Va	Planned End Date ariance	3	31-Mar-23	Forecast End Date		31-Mar-23			
Roads Operations are progre year.	essing an extensive surfacing p	program and have	a number o	of schemes to be cor	mpleted by the end of t	he financial			
Mitigating Action  None required at this time.  Anticipated Outcome									
Intention is to complete various	us surfacing works by the end	of March 2023.							

Street lighting and associated electrical infrastructure

Project Life Financials 8 61% 12 0 0% Current Year Financials 61% 12 (0)

WDC is responsible for the maintenance of 18,000 street lighting columns and associated illuminated signs Project Description

and bollards. This budget is required for this infrastructure.

**Hugh Campbell** Project Manager Chief Officer Gail MacFarlane

31-Mar-23 Forecast End Date Project Lifecycle Planned End Date 31-Mar-23

Main Issues / Reason for Variance

Budget will be used for any service work carried out by Scottish Power before or after column replacement works.

**Mitigating Action** None available at this time. **Anticipated Outcome** 

Intention is to complete works within budget.

42	Depot Improvement Works						
	Project Life Financials	97	35	36%	97	(0)	0%
	Current Year Financials	55	0	0%	55	(0)	0%
	Project Description	Improvement of WDC Ro	ads Depot.				
	Project Manager	Hugh Campbell					

Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

This budget will be utilised for depot rationalisation works during the financial year.

Mitigating Action

None available at this time. **Anticipated Outcome** 

Intention is to complete works within budget.

PERIOD END DATE

31 August 2022

**PERIOD** 

5

		Project Life Financials							
Budget Details	Budget	Spend to Date		Forecast Spend	Variance				
	£000	£000	%	£000	£000	%			
<b>Gruggies Burn Flood Preve</b>	ntion								
Project Life Financials	15,053	421	3%	15,053	(0)	0%			
Current Year Financials	1,524	0	0%	1,524	0	0%			
Project Description	Commission of Grug	gies Flood Prevention	Scheme						
Project Manager	Sharron Worthington	1							
Chief Officer	Gail MacFarlane								
Project Lifecycle	Planned End Date	31-	Mar-24	Forecast End Date	3.	1-Mar-24			
Main Issues / Reason for Va	riance								
Budget to be used for a detail	ed design for Gruggies Bur	n.							
Mitigating Action									
None available at this time.									
Anticipated Outcome									
Project should be completed	within budget.								

## 44 A813 Road Improvement Phase 1

Project Life Financials 2,325 1,007 43% 2,325 0 0% Current Year Financials 693 0 0% 693 (0) 0%

Project Description A813 Road Improvement Phase 1.

Project Manager Sharron Worthington

Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

Main Issues / Reason for Variance

Plans have been developed for carriageway widening and footway and cycleway construction between Strathleven and Lions Gate. There are ongoing discussions with Aggreko and other land owners in regards to access and land acquisition with construction commencing during 2022/2023.

# Mitigating Action

None required at this time.

## **Anticipated Outcome**

To provide an improved A813.

45	A813 Road	Improvement	Phase 2

 Project Life Financials
 2,325
 0
 0%
 2,325
 0
 0%

 Current Year Financials
 0
 0
 0%
 0
 0
 0%

Project Description A813 Road Improvement Phase 2.

Project Manager Sharron Worthington

Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

## Main Issues / Reason for Variance

These works are not due to commence until Phase 1 has been completed.

# Mitigating Action

None required at this time.

Anticipated Outcome

To provide an improved A813.

PERIOD END DATE 31 August 2022

PERIOD

5

		Project Life Financials							
Budget Details	Budget	Spend to Dat	е	Forecast Spend	Variance				
	£000	£000	%	£000	£000	%			
Clydebank Charrette, A814									
Project Life Financials	4,300	3,829	89%	4,300	(0)	0%			
Current Year Financials	498	27	5%	498	(0)	0%			
Project Description	Clydebank Charrette	e, A814							
Project Manager	Sharron Worthingtor	n							
Chief Officer	Gail MacFarlane								
Project Lifecycle	Planned End Date	3	1-Mar-22	Forecast End Date		31-Mar-22			
Main Issues / Reason for Var	riance								
Works substantially complete.	Additional works as a com	npensation event sta	rted on Wa	llace street in July 2022.					
Mitigating Action									
None required at this time.									
Anticipated Outcome									
Project should be completed w	ithin hudget enhancing the	e A814 through Clyd	ohank						

Project Life Financials	3,930	3,846	98%	3,846	(84)	-2%
Current Year Financials	84	0	0%	0	(84)	-100%
Project Description	Upgrade of Lomond Brid	dge.				
Project Manager	Cameron Muir					
Chief Officer	Gail MacFarlane					
Project Lifecycle	Planned End Date	3′	-Mar-22	Actual End Date		31-May-21
Main Issues / Reason for Va	riance					
Works to Lomond Bridge were	e completed May 2021. No furt	her costs expecte	ed.			
Mitigating Action						
None required.						
Anticipated Outcome						
To provide an improved Lomo	ond Bridge.					

Project Life Financials	1,039	651	63%	1,039	(0)	0%
Current Year Financials	117	8	7%	117	(0)	0%
Project Description	To overcoat 4 bridges ov	er River Leven.				
Project Manager	Cameron Muir					
Chief Officer	Gail MacFarlane					
Project Lifecycle <mark>Main Issues / Reason for V</mark> a	Planned End Date riance	31	-Mar-25	Forecast End Date	31	-Mar-25
Works to Renton footbridge a	re now complete and work will c	ommence on the	other bride	ges.		
Mitigating Action						
None available at this time.						
Anticipated Outcome						
To upgrade bridges within We	est Dunhartonshire					

PERIOD END DATE

31 August 2022

PERIOD

5

		Project Life Financials							
Budget Details	Budget	Spend to Date		Forecast Spend	Variance				
	£000	£000	%	£000	£000	9			
Roads Plant									
Project Life Financials Current Year Financials	80 40	0 0	0% 0%	80 40	0	0% 0%			
Project Description	Purchase of Roads p	lant and equipment.							
Project Manager	Hugh Campbell								
Chief Officer	Gail MacFarlane								
Project Lifecycle	Planned End Date	3	I-Mar-25 Fo	precast End Date		31-Mar-25			
Main Issues / Reason for Va	riance								
New Plant to be purchased									
Mitigating Action None required. Anticipated Outcome									
To purchase equipment.									
Footway Resurfacing (RAMI	•								
Project Life Financials Current Year Financials	350 350	0 0	0% 0%	350 350	0	09			
Project Description	Footway resurfacing								
Project Manager	Hugh Campbell								
Chief Officer	Gail MacFarlane								
Project Lifecycle Main Issues / Reason for Va	Planned End Date	3	I-Mar-25 Fo	precast End Date		31-Mar-25			
Projects and locations to be d	ecided.								
Mitigating Action None required. Anticipated Outcome									
Resurface footways.									
rtodariado rodinayo.									
Traffic Signal Upgrades									
Project Life Financials	300	0	0%	300	0	0%			
Current Year Financials	300	0	0%	300	0	09			
Project Description	Upgrade Traffic Sign	ais							
Project Manager	Raymond Walsh								
Chief Officer	Gail MacFarlane	_		manast Final Date		04.14 0=			
Project Lifecycle  Main Issues / Reason for Va	Planned End Date riance	3′	I-Mar-25 Fo	precast End Date		31-Mar-25			
Projects and locations to be d	ecided.								
Mitigating Action None required.									
Anticipated Outcome To upgrade traffic signals.									

PERIOD END DATE

Improvement to pavements.

31 August 2022

PERIOD

5

		Project Life Financials						
Budget Details	Budget	Spend to Date	•	Forecast Spend	Variance			
	£000	£000	%	£000	£000	9/		
Roads improvements								
Project Life Financials Current Year Financials	1,000 1,000	0 0	0% 0%	1,000 1,000	0	0% 0%		
Project Description	Various road improve	ement projects						
Project Manager	Hugh Campbell							
Chief Officer	Gail MacFarlane							
Project Lifecycle Main Issues / Reason for Va	Planned End Date	3	1-Mar-25 F	orecast End Date		31-Mar-25		
Projects and locations to be d	lecided.							
Mitigating Action None required. Anticipated Outcome Improvements to roads								
Street sign renewal								
Project Life Financials Current Year Financials	100 100	0	0% 0%	100 100	0	0% 0%		
Project Description	Renewal of street sig	ıns						
Project Manager	Raymond Walsh							
Chief Officer	Gail MacFarlane							
Project Lifecycle Main Issues / Reason for Va	Planned End Date	3	1-Mar-25 F	orecast End Date		31-Mar-25		
Projects and locations to be d								
Mitigating Action None required. Anticipated Outcome Renewal of street signage.								
Pavement improvements								
Project Life Financials Current Year Financials	1,000 1,000	0 0	0% 0%	1,000 1,000	0	0% 0%		
Project Description	Various pavement im	provement projects	•					
Project Manager	Hugh Campbell							
Chief Officer	Gail MacFarlane							
Project Lifecycle Main Issues / Reason for Va	Planned End Date	3	1-Mar-25 Fo	orecast End Date		31-Mar-25		
Projects and locations to be d	lecided.							
Mitigating Action None required. Anticipated Outcome								

PERIOD END DATE 31 August 2022

PERIOD 5

			Project L	Project Life Financials							
Budget Details	Budget	Spend to Date		Forecast Spend	Variance						
	£000	£000	%	£000	£000	%					
Water Safety Project Life Financials Current Year Financials	30 30	0 0	0% 0%	30 30	0	0% 0%					
Project Description	To develop Water S	To develop Water Safety Policy & enhance water safety equipment in WDC									
Project Manager	Derek Barr										
Chief Officer	Gail MacFarlane										
Project Lifecycle  Main Issues / Reason for Varia	Planned End Date ance	31-	Mar-23	Forecast End Date		31-Mar-23					
Expenditure on water safety equ	uipment will be made as	required throughout the	e year.								
Mitigating Action None required Anticipated Outcome											
Water safety equipment as requ	iired.										

Purchase of gritters Project Life Financials 400 0 0% 400 0 0% **Current Year Financials** 400 0 0% 400 0% Project Description Purchase of gritters. Project Manager **Hugh Campbell** Chief Officer Gail MacFarlane Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-23 Main Issues / Reason for Variance Delivery delayed by the supplier. Full budget spend expected before the end of the financial year. Mitigating Action None available at this time. **Anticipated Outcome** Project delivered within budget.

Waste Transfer Station 1,980 Project Life Financials 0 0% 1,980 0 0% Current Year Financials 180 0 0% 45 (135)-75% The design, development and construction of a recycling and bulk waste transfer facility that will ensure all recycling material can be sorted and disposed off appropriately to ensure compliance with landfill ban in **Project Description** 2025. Project Manager Kenny Lang Chief Officer Gail MacFarlane Planned End Date 31-Mar-24 Forecast End Date Project Lifecycle 31-Mar-24 Main Issues / Reason for Variance Consultant project nearing completion and spend will be made thereafter. Mitigating Action None Required. Anticipated Outcome
Project delivered within budget.

Project Life Financials	160	71	44%	160	0	0%
Current Year Financials	80	71	88%	80	0	0%
Project Description	The purchase of 2 compact	ctors for the Co	uncil civic amer	nity site at Dalmoak.		
Project Manager	Kenny Lang					
Chief Officer	Gail MacFarlane					
Project Lifecycle	Planned End Date	31	-Mar-23 Fore	cast End Date	31-	Mar-23
Main Issues / Reason for Va	riance					
Compactors have now been o	elivered.					
Mitigating Action						
None Required.						
Anticipated Outcome						
Project delivered within budg	et.					

PERIOD END DATE 31 August 2022

PERIOD 5

			Project I	ife Financials		
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%
Dalmonach CE Centre						
Project Life Financials	1,150	1,136	99%	1,150	(0)	0%
Current Year Financials	26	12	45%	26	0	0%
Project Description	To create new comm	unity facilities with ac	ditional s	pace for early years provi	sions.	
Project Manager	Michelle Lynn/ Craig	Jardine				
Chief Officer	Angela Wilson					
Project Lifecycle	Planned End Date	31	-Mar-22	Forecast End Date		30-Apr-22
Main Issues / Reason for Va	riance					
Project complete and final acc	count to be agreed.					
Mitigating Action						
None required.						
Anticipated Outcome						
To create new community fac	lities with additional space	for early years provisi	ions.			