PERIOD END DATE

31 August 2023

PERIOD

Project Life Financials **Budget Details Forecast** Spend to Date Variance **Budget** Spend £000 £000 £000 £000 Valuation Joint Board - Requisition of ICT Equipment 22% Project Life Financials 15 3 16 4% Current Year Financials 2 2 119% 2 0 19% Project Description Requisition ICT Equipment. Project Manager Russell Hewton Chief Officer Russell Hewton 31-Mar-23 Forecast End Date Project Lifecycle Planned End Date 31-Mar-24 Main Issues / Reason for Variance Replacement of laptops, monitors and other ICT equipment. No further spend anticipated. Mitigating Action None available at this time.

Payment Card Industry Data Security Standard (PCIDSS)

Project Life Financials 10 10 99% 20 10 99% Current Year Financials 0% 10 10 13594%

Module would ensure that WDC were compliant with the current requirements of PCIDSS for card payments without the Project Description

need for numerous costly workarounds

Project Manager Karen Shannon Chief Officer Laurence Slavin Planned End Date

31-Mar-24 Forecast End Date 31-Mar-24 Project Lifecycle

Main Issues / Reason for Variance

Testing is ongoing with stakeholders and anticipated go live is late Autumn 2023.

Mitigating Action None required at this time. **Anticipated Outcome**

Anticipated Outcome Requisition of ICT Equipment.

Upgraded version with PCI compliant telephone payment system.

Electronic Insurance System 86% Project Life Financials 50 43 51 1% Current Year Financials 0% 10%

Acquisition of a claims/incident management system supported by an electronic document management system. **Project Description**

Project Manager Karen Shannon Chief Officer Laurence Slavin

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

The overspend is due to inflationary costs.

Mitigating Action None required at this time. **Anticipated Outcome**

Upgraded Electronic Insurance System.

Enhancements to Cash Receipting System Project Life Financials 40 5 12% 40 0 0% Current Year Financials 0% 35

To enhance the cash receipting system in the way payments are made and allocated to back office by increasing the level of Project Description

security that is required for online payments made by customers

Karen Shannon Project Manager Chief Officer Laurence Slavin

Project Lifecycle Planned End Date 30-Sep-23 Forecast End Date 30-Nov-23

Main Issues / Reason for Variance

Budget has been reprofiled to Financial Year 2023-2024. Version 2 of the upgrade was completed Jan 2023. Currently working on Call Secure Module with an anticipated go live late Autumn 2023.

Mitigating Action

None required at this time. **Anticipated Outcome**

Enhancements to the cash receipting system including PCI compliant telephone payment system.

Budget Details	Project Life Financials				
	Budget	Spend to Date	Forecast Spend	Variance	
0003		£000 %	£000	£000 %	

IFRS 16 Database

Project Life Financials 5 0 0% 0 0% 5 **Current Year Financials** 5 0% 0 0%

This is a system which will ensure that WDC has the correct level of information and adheres to correct reporting of IFRS16 Project Description

Leasing.

Project Manager Jackie Nicol Thomson Chief Officer Laurence Slavin

31-Mar-23 Forecast End Date Project Lifecycle Planned End Date 31-Mar-24

Main Issues / Reason for Variance

IFRS16 has been postponed and is due for implementation this financial year. It is anticipated that full spend will be incurred by 31 March 2024.

Mitigating Action

None available at this time. Anticipated Outcome

Completion of project by 31 March 2024

6 Dalmonach CE Centre

> Project Life Financials 1,150 1,145 100% 1,150 0 0% 0 0 0% Current Year Financials 5 0% 5

Project Description To create new community facilities with additional space for early years provisions.

Project Manager Michelle Lynn Chief Officer Laurence Slavin

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 30-Apr-23

Main Issues / Reason for Variance

Project complete and final account to be agreed.

Mitigating Action None required.

Anticipated Outcome

To create new community facilities with additional space for early years provisions.

New Sports Changing Facility at Lusset Glen in Old Kilpatrick

Project Life Financials 150 16 11% 150 (0) 0% Current Year Financials 134 0 0% 134 (0) 0%

New Sports Changing Facility at Lusset Glen in Old Kilpatrick Project Description

Project Manager Michelle Lynn Chief Officer Laurence Slavin

Planned End Date 31-Mar-21 Forecast End Date 31-Mar-24 Project Lifecycle

Main Issues / Reason for Variance

Project had been delayed due to a number of COVID-19 related issues and utilities issues. Unit is now in production but delay to site due to the utility disconnection and

demolition works. Demolition works complete and waiting for a date for installation due in Autumn 2023.

Mitigating Action

None available at this time. **Anticipated Outcome**

To deliver new sports changing facility.

New Westbridgend Community Centre

Project Life Financials 2,375 90 4% 2,375 (0) 0% Current Year Financials 1% 1,085 (0) 0%

Project Description New Westbridgend Community Centre

Project Manager Michelle Lynn Chief Officer Laurence Slavin

Planned End Date Project Lifecycle 31-Mar-22 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

Various delays due to Covid and other utility issues. Planning was previously delayed but now resolved. Building warrant applications submitted and tender to be issued. PQQ complete with 5 contractors invited to bid; due back end of September. Also awaiting confirmation of RCGF funding due September.

Mitigating Action

None available at this time.

Anticipated Outcome

New build community facility.

Budget Details	Project Life Financials				
	Budget	Spend to Date	Forecast Spend	Variance	
	000£	£000 %	£000	£000	

Legal Case Management System

Project Life Financials 33 0 0% 33 0 0% 0% Current Year Financials 33 0% 33 0

Legal Case Management System **Project Description**

Alan Douglas Project Manager Chief Officer Alan Douglas

Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24 Project Lifecycle

Main Issues / Reason for Variance

Budget has been rephased from 2022/23. Project was originally delayed due to COVID19 restrictions and a decision was made to resume project once Microsoft 365 was implemented. It is anticipated that the project will complete by 31 March 2024.

Mitigating Action

None available at this time. Anticipated Outcome

Project will be delivered on budget

Installation of Solar PV at Clydebank Leisure Centre

Project Life Financials 61 3 5% 61 (0) 0% Current Year Financials 58 1% 58 (0) 0%

Project Description Installation of Solar PV at Clydebank Leisure Centre.

Project Manager Steven Milne Chief Officer Alan Douglas

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Tender works delayed due to Energy Officer being involved in other priority work. Aim to be tendered within this financial year but works will not be completed.

Mitigating Action

None Required.

Anticipated Outcome

Works to be undertaken in 24/25

Replace failed heating controls/valves & recommission

Project Life Financials 20 13 66% 20 0 0% Current Year Financials 19% 0%

Replace failed heating controls/valves & recommission. Project Description

Project Manager Steven Milne Chief Officer Alan Douglas

Planned End Date 31-Mar-23 Forecast End Date 31-Mar-24 Project Lifecycle

Main Issues / Reason for Variance

Expect full spend before 31 March 2024.

Mitigating Action None required. **Anticipated Outcome**

Delivery of project with full budget spend.

Leisure Energy projects - air handling units, upgrade lighting, circulating pumps, and draught proofing

Project Life Financials 290 63 22% 290 0% Current Year Financials 227

Measures to be installed at both Meadow Centre & Vale of Leven Swimming Pool; new pool hall Air Handling Units, upgrade Project Description

lighting, circulating pumps Vale of Leven Swimming Pool, internal and external lighting and draught proofing.

Project Manager Steven Milne Alan Douglas Chief Officer

Planned End Date 31-Mar-23 Forecast End Date 31-Mar-24 Project Lifecycle

Main Issues / Reason for Variance

Expecting full spend prior to 31 March 2024. Other priority projects have contributed to delay. Also require to appoint structural engineer to progress report and it is

anticipated that this will be undertaken in the near future.

Mitigating Action

Liaising with Leisure to see if opportunity to carry works between Dec and March . Appoint new external structural engineer to provide SER.

Anticipated Outcome

It is anticipated that Tender will go out this financial year. Depending on feedback from leisure re opportunity to close centre for AHU works, it is hoped Civil works will at east be initiated this financial year with AHU works completed next financial year.

	Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Spend	l Variance	
	0003	£000 %	£000	£000 %	

13 Clydebank Can On The Canal

 Project Life Financials
 747
 40
 5%
 747
 0
 0%

 Current Year Financials
 707
 0
 0%
 707
 0
 0%

Project Description New activities centre in Clydebank Town Centre.

Project Manager Gillian McNamara
Chief Officer Alan Douglas
Project Lifecycle Planned End Date

Planned End Date 31-Dec-22 Forecast End Date

30-Jun-24

30-Nov-23

Main Issues / Reason for Variance

Kier is appointed to design and deliver the Activities Centre at Clydebank Town Centre. Design of the project is underway and a commencement date for construction is likely to be early 2024.

Mitigating Action
None available at this time
Anticipated Outcome

Projects delivered on budget

4 Levelling Up Capacity

 Project Life Financials
 195
 99
 51%
 195
 0
 0%

 Current Year Financials
 96
 0
 0%
 96
 0
 0%

Project Description

Successful LUF applications that meet UK Government's over-riding objective of Levelling Up and transformational regeneration.

Project Manager Gillian McNamara
Chief Officer Alan Douglas

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 30-Jun-24

Main Issues / Reason for Variance

This capacity funding was awarded by UK Government to assist with development of LUF bids. WDC will be awarded LUF and the capacity funding will be used to fund consultancy work associated with current and future LUF projects development.

consultancy work associated with current and future LOF projec

Mitigating Action
None available at this time
Anticipated Outcome
Projects delivered on budget

15 Heritage Capital Fund

Project Life Financials 2,749 1,948 71% 2,762 13 0% Current Year Financials 814 14 2% 814 (0) 0%

Project Description Heritage Capital Fund.

Project Manager Sarah Christie/Michelle Lynn

Chief Officer Amanda Graham

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Budget to be taken per Council savings option.

Mitigating Action

None available at this time.

Anticipated Outcome

Project to be delivered within amended budget and within revised timescale.

Posties Park Sports Hub - New sports hub to include gym & running track

 Project Life Financials
 3,576
 4,441
 124%
 5,305
 1,729
 48%

 Current Year Financials
 864
 643
 74%
 864
 0
 0%

Creation of a sports hub at Posties/Marinecraft to include a new changing pavilion/Gym, new all-weather 6 lane running

Project Description track, conversion of blaze sports pitch to grass, new fencing, upgrade of existing floodlights and additional car parking. This combines the budget approved by the Council in February 2015 for Community Sports Facilities at Posties Park, draw down

of budget from the generic sports facilities budget line.

Project Manager Ian Bain

Chief Officer Gail MacFarlane
Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date

Main Issues / Reason for Variance

Project start was delayed due to planning issues and COVID-19 restrictions. Work commenced January 2021 with a proposed completion date of March 2022 which was extended to May 2023 due to design changes required by Planning. There is still a significant amount of work to be undertaken to complete the project and the cost of this work has been affected by Covid, Brexit and supply chain issues. The project overspent on budget last year and the project will overspend overall. Ongoing connection issues with Scottish Water. Delay issues have been highlighted at a senior level within Scottish Water and communication seems to be improving. Expected completion date is estimated to be November 2023. However, this is dependent on when water connection is made.

Mitigating Action
None available at this time

Anticipated Outcome

New sports Hub delivered

Budget Details		Project Life Financ	ials		
	Budget	Spend to Date	Forecast Variar Spend	variance	
£		£000 %	£000	£000	%

Large bins for high traffic areas (pilot)

25 75% 0 Project Life Financials 19 25 0% Current Year Financials 6 0 0% 6 0 0%

Project Description Supply and install extra large litter bins as a pilot project within hotspot problem areas.

Project Manager Ian Bain Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Supply and install extra large litter bins as a pilot project within hotspot problem areas. Project has commenced.

None required at this time. Anticipated Outcome

Large bins provided for high traffic areas

Bus Rapid Deployment Fund

Project Life Financials 217 3 1% 217 0 0% 214 0% Current Year Financials 214 0

Funding has been awarded from Sustrans to assist with social distancing measures required as a result of the COVID-19 Project Description pandemic.

Project Manager Derek Barr Chief Officer Gail MacFarlane

31-Mar-24 Forecast End Date Project Lifecycle Planned End Date 31-Mar-24

Main Issues / Reason for Variance

Officers working in partnership with the City Region Bus Partnership to develop projects to support funding.

Mitigating Action None available at this time. **Anticipated Outcome**

To improve journey times and reliability of bus services.

Auld Street Clydebank - Bond

400 358 90% 400 (0) 0% Project Life Financials Current Year Financials 42 0 0% 42 0%

Completion of roadworks associated with Auld Street housing development. Creation of a footpath to Golden Jubilee Project Description

Hospital. Derek Barr Project Manager Chief Officer Gail MacFarlane

Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23 Project Lifecycle Main Issues / Reason for Variance

Road construction works completed in previous years. Remaining funds are insufficient to complete footpath construction. Works on hold until such time as additional funds can be secured.

Mitigating Action None available at this time.

Anticipated Outcome

To complete remaining civil works required.

Electrical Charging Points - Rapid Charge

Project Life Financials 314 259 82% 314 (0) 0% Current Year Financials 0% 0% 56 0 56 (0)

Project Description Funding has been awarded from Transport Scotland for the Installation of electrical charging points

Project Manager Derek Barr Gail MacFarlane Chief Officer

Planned End Date 31-Mar-23 Forecast End Date 31-Mar-24 Project Lifecycle

Main Issues / Reason for Variance

Moss O' Balloch charging points installed 22/23 awaiting commissioning by Scottish Power.

Mitigating Action None required at this time. Anticipated Outcome

To provide Electric Vehicle Charging points within West Dunbartonshire.

21 Flood Risk Management

Project Life Financials 237 18 8% 237 0 0% Current Year Financials 0% 18 (0)

Enhancement of drainage infrastructure to ensure compliance with Flood Risk Management Act 2009. Project Description

Project Manager Raymond Walsh/ Derek Barr

Chief Officer Gail MacFarlane

Planned End Date 31-Mar-23 Forecast End Date 31-Mar-24 Project Lifecycle

Ongoing works will be completed by 31/3/24.

Mitigating Action None required at this time. Anticipated Outcome

Project should be complete within budget.

	Budget Details	Ru	dget	Spend to D	ate	Forecast	Varia	nce
				•		Spend		
		<u> </u>	£000	£000	%	0003	£000	
22	Flood Prevention							
	Project Life Financials Current Year Financials		500 500	0	0% 0%		0 0	
	Project Description	Various flood prevention project	cts.					
	Project Manager	Raymond Walsh						
	Chief Officer	Gail MacFarlane						
	Project Lifecycle Main Issues / Reason for Variance	Planned End Date			31-Mar-23	Forecast End Date		31-Mar-2
	Various Flood Prevention Projects being un	dertaken						
	,	acitation.						
	Mitigating Action None required at this time.							
	Anticipated Outcome							
	Projects should be complete within budget.							
23	River Leven Flood Prevention Scheme							
	Project Life Financials Current Year Financials		800 620	181 0	23% 0%		0 0	
		River Leven Flood Prevention		U	0%	020	U	
	Project Description		ochenie.					
	Project Manager Chief Officer	Raymond Walsh Gail MacFarlane						
	Project Lifecycle	Planned End Date			31-Mar-23	Forecast End Date		31-Mar-2
	Main Issues / Reason for Variance Awaiting outcome of Scottish Government &	SEPA consideration of submitte	ed study .					
	Mitigating Action							
	None required at this time. Anticipated Outcome							
	Project should be completed within budget.							
24	Clydebank Charrette, A814							
	Project Life Financials	4	,300	4,161	97%	,	(0)	
	Current Year Financials		138	0	0%	138	0	
	Project Description	Clydebank Charrette, A814						
	Project Manager Chief Officer	Sharron Worthington Gail MacFarlane						
	Project Lifecycle	Planned End Date			31-Mar-22	Forecast End Date		31-Mar-2
	Main Issues / Reason for Variance							
	Works complete and on maintenance period	I - retention payment due prior to	March 202	24.				
	Mitigating Action None available at this time.							
	Anticipated Outcome							
	Project will enhance the A814 through Clyde	ebank.						
25	Purchase of gritters							
	Project Life Financials		400	0	0%		0	
	Current Year Financials	Dumahaaf'	400	0	0%	400	0	
	Project Description	Purchase of gritters.						
	Project Manager Chief Officer	Hugh Campbell Gail MacFarlane						
	Project Lifecycle	Planned End Date			31-Mar-23	Forecast End Date		31-Mar-2
	Main Issues / Reason for Variance							
	Gritters have been received by the Service. Mitigating Action							
	None available at this time.							
	Anticipated Outcome							
	Project delivered within budget.							
26	AV Equipment - Education		860	004	2001	900	(0)	
	Project Life Financials Current Year Financials		869 397	261 0	30% 0%		(0) (0)	
	Project Description	Purchase of AV Equipment for					. ,	
	Project Manager	David Jones/ Julie McGrogan						
	Chief Officer	Laura Mason				E		0.1.1.1
	Project Lifecycle Main Issues / Reason for Variance	Planned End Date			31-Mar-29	Forecast End Date		31-Mar-2
	Carrying out establishment evaluation and c	hange in procurement process -	now obtaini	ing 3 quotes to	ensure best v	alue.		
	Mitigating Action							
	None required at this time. Anticipated Outcome							

Budget Details	Project Life Financials				
	Budget	Spend to Date	Forecast Spend	Variance	
	000£	£000 %	£000	£000	

27 Digital Inclusion

 Project Life Financials
 376
 335
 89%
 376
 0
 0%

 Current Year Financials
 41
 0
 0%
 41
 0
 0%

Project Description

Increase the ratio of chrome book devices for most disadvantaged children and families and support for families with remote

access.

Project Manager David Jones/ Julie McGrogan
Chief Officer Laura Mason

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Awaiting Scot Gov award of new web based proprietary device contract - ITT returns due 12 October 2023 expected spend this academic year.

Mitigating Action

None required at this time.

Anticipated Outcome

Increase the Chromebook ratio for most disadvantaged children.

28 Schools Estate Improvement Plan

 Project Life Financials
 20,621
 15,544
 75%
 20,308
 (313)
 -2%

 Current Year Financials
 4,222
 414
 10%
 4,222
 (0)
 0%

Project Description Improvement of Schools Estate.

Project Manager Michelle Lynn/ Craig Jardine
Chief Officer Laura Mason

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Works progressing in line with programme.

Mitigating Action

None at this time

Anticipated Outcome
Project delivered within budget and to required specification

29 Free School Meals

 Project Life Financials
 2,011
 572
 28%
 2,011
 0
 0%

 Current Year Financials
 1,439
 22
 2%
 1,439
 0
 0%

Project Description Provision of Capital Funding from Scottish Government to implement free school meal initiative.

Project Manager Michelle Lynn
Chief Officer Laura Mason

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Awaiting invoices and internal recharges.

Mitigating Action

None available at this time.

Anticipated Outcome
Project delivered within amended timescales.

30 Choices Programme - to assist young people who require additional support

 Project Life Financials
 750
 638
 85%
 638
 (112)
 -15%

 Current Year Financials
 112
 0
 0%
 0
 (112)
 -100%

Project Description Bringing together Central Support Services which will include relocation of Choices Programme.

Project Manager Michelle Lynn Chief Officer Laura Mason

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Complete.

Mitigating Action

None available at this time.

Anticipated Outcome

Project delivered on budget.

31 Schools Estate Refurbishment Plan

 Project Life Financials
 5,508
 5,508
 100%
 5,508
 (0)
 0%

 Current Year Financials
 0
 0
 0%
 0
 0
 -1%

Project Description Completion of condition surveys has been carried out to identify works required to bring various schools from Condition C to

Project Description Condition B.

Project Manager Michelle Lynn
Chief Officer Laura Mason

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 30-Apr-23

Main Issues / Reason for Variance

Complete.

Mitigating Action
None required.

Anticipated Outcome
Project delivered on time and within budget

Budget Details	Project Life Financials				
	Budget	Spend to Date	Forecast Spend	Variance	
	£000	£000 %	£000	£000	%

32 Early Years Early Learning and Childcare Funding

 Project Life Financials
 8,628
 8,440
 98%
 8,727
 99
 1%

 Current Year Financials
 287
 23
 8%
 287
 0
 0%

Project Description Early learning and childcare funding awarded to West Dunbartonshire Council to facilitate the expansion in entitlement to funded ELCC to 1140 hours from August 2020.

roject Manager Michelle Lynn

Project Manager Michelle Lynn
Chief Officer Laura Mason
Project Life and Earl Description

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Works progressing and budget spend anticipated in 2023/24.

Mitigating Action
None at this time
Anticipated Outcome

The project will be completed to deliver the requirements of the Early Years expansion plans.

33 Internet of Things Asset Tracking

 Project Life Financials
 60
 50
 83%
 50
 (10)
 -17%

 Current Year Financials
 10
 0
 0%
 0
 (10)
 -100%

Project Description Asset Tracking.

Project Manager James Gallacher
Chief Officer Victoria Rogers

Project Lifecycle Planned End Date 31-Oct-22 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Project completed.

Mitigating Action

None available at this time.

Anticipated Outcome

Technical aspect of the project is complete and WDC assisting with user testing. Delayed but on budget.