

PROPOSED PROJECT PROGRAMME - KILPATRICK A.S.N. SECONDARY SCHOOL

	OPERATION	START	FINISH	Duration Months	Jan-13	Feb-13	Mar-13	Apr-13	May-13	Jun-13	Jul-13	Aug-13	Sep-13	Oct-13	Nov-13	Dec-13	Jan-14	Feb-14	Mar-14	Apr-14	May-14	Jun-14	Jul-14	Aug-14	Sep-14	Oct-14	Nov-14	Dec-14	Jan-15	Feb-15	Mar-15	Apr-15	May-15	Jun-15	Jul-15	Aug-15	Sep-15	Oct-15	Nov-15	Dec-15	Jan-16	Feb-16	Mar-16	
	KILPATRICK A.S.N. SECONDARY																																											
	Agree project procurement route	08/05/2013	08/05/2013	-																																								
	Education Services Committee (Proceed with project)	15/05/2013	15/05/2013	-																																								
	Submit new project request if Hub West Scotland selected	31/05/2013	31/05/2013	-																																								
	Appointment of Lead Designers	07/06/2013	07/06/2013	-																																								
	Appoint Full Design Team	30/06/2013	30/06/2013	-																																								
	Review Stage 1 business case design and amend if required	30/06/2013	30/09/2013	3.00																																								
	Stage 2 Design	30/09/2013	28/02/2014	5.00																																								
	Ecology Surveys and Consents	07/06/2013	28/02/2014	8.00																																								
	Construction	01/04/2014	01/07/2015	15.00																																								
	Decant to new building	01/07/2015	10/08/2015	1.00																																								
	Demolition of old building	01/09/2015	01/12/2015	3.00																																								
	Completion of external including sports provision	31/12/2015	31/03/2016	3.00																																								