WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME OVERALL PROGRAMME SUMMARY

MONTH END DATE

31 January 2021

PERIOD

10

		Project Life	Status Analysis		C	urrent Year Proj	ect Status Analy	sis		
Project Status Analysis	Number of Projects at RAG Status	% Projects at RAG Status	Spend to Date £000	% Project Spend at RAG Status	Number of Projects at RAG Status	% Projects at RAG Status	Spend to Date £000	% Project Spend at RAG Status		
Red										
Projects are forecast to be overspent and/or experience material delay to completion	5	18.5%	79,387	80.4%	5	18.5%	31,270	81.3%		
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	17	63.0%	14,122	14.3%	17	63.0%	4,903	12.7%		
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	5	18.5%	5,222	5.3%	5	18.5%	2,301	6.0%		
TOTAL EXPENDITURE	27	100%	98,731	100%	27	100%	38,474	100%		
		Project Li	fe Financials		Current Year Financials					
Project Status Analysis	Budget £000	Spend to Date £000	Forecast Spend	Forecast Variance £000	Budget £000	Spend to Date £000	Forecast Spend £000	Forecast Variance £000	Slippage £000	Over/ (Under) £000
Red										
Projects are forecast to be overspent and/or significant delay to completion	182,105	79,387	187,021	4,916	46,724	31,270	38,200	(8,524)	(10,676)	2,152
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	45,090	14,122	44,808	(283)	10,535	4,903	6,058	(4,477)	(4,477)	0
Green								•		
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	18,172	5,222	18,172	0	2,649	2,301	2,649	0	0	0
TOTAL EXPENDITURE	245,367	98,731	250,001	4,633	59,908	38,474	46,907	(13,001)	(15,153)	2,152
TOTAL RESOURCES	245,367	98,731	250,001	(4,633)	59,908	38,474	46,907	13,001		
NET EXPENDITURE	0	0	0	0	0	0	0	0		

MONTH END DATE

31 January 2021

PERIOD

10

Budget Details		Project Life Financials				
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

Affordable Housing Supply Programme

 Project Life Financials
 105,348
 53,660
 51%
 111,296
 5,948
 6%

 Current Year Financials
 33,245
 22,554
 68%
 28,555
 (4,690)
 -14%

Project Description Affordable Housing Supply Programme

Project Lifecycle Planned End Date 45,747.00 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

The current year position shows a favourable variance of £4.690m. This is made up of £5.673m of slippage resulting from the additional increased complexities associated with the pandemic. This is offset by an in year overspend of £0.980m as a result of the liquidation of one of the original contractors at Dumbarton Harbour and a small overspend of £0.003m relating to the residual costs of previous demolitions. The overall project life budgets have been reviewed and revised and it is anticipated that there will be an overall project overspend of £5.948m. The details of this is provided within appendix 8. These projections include a number of assumptions which are subject to change as we continue to navigate our way through the current pandemic. Site updates are as follows:-

St Andrews - CCG are reporting an estimated 11 week delay to the original programme taking full completion of the site to July 2021. Handovers have begun and 21 properties now have tenants signed up to them. The remainder of the properties will be handed over in a phased manner until July 2021.

Creveul Court - Project will complete early 2021. Slippage of £0.014m will require to be carried forward into 21/22.

Aitkenbar Primary School - CCG have reported that completion will now be in May 21. Slippage of £1.120m will be required to be carried forward into 21/22.

Haldane - CCG are reporting that this site will still complete before the end of March 2021. Slippage of £0.706m will require to be carried forward into 21/22.

Clydebank East - Demolition is now complete. The design of this site is still underway with total numbers to be finalised but as indicated to the previous Housing and Communities Committee there is now sufficient scope to increase the provision of social housing. Slippage of £0.706m will require to be carried forward into 21/22.

Dumbarton Harbour Ph 3 - Due to delays caused by the liquidation of the original construction company, it was unlikely that this project would have completed fully by March 2021. Cullross Ltd, having taken on the Main Contractor role, managed to resume on site activity following the collapse of the original contractor very quickly, however lockdown occurred immediately after this. The project is at a less advanced stage than the other sites, however, early indications of a revised programme suggest it could be complete by July 2021. However, as a result of the liquidation of the original contractor, followed so soon by the Covid-19 lockdown the project has experienced significant increased costs of £0.980m due to Cullross having to re-visit the market for costs which have increased even more as a result of the pandemic.

Queen Quay (Sites B) - A joint project with Wheatley Group and Clydebank Housing Association, the Council had 29 out of the 146 properties in total on site just before lockdown. As with the other sites, this site is progressing again. It is likely that the Council will take handover of their properties in a phased manner towards the end of 2021, completing in March 2022. Slippage of £2.557m will require to be carried forward into 21/22.

Demolition costs associated with properties at Alexander Street and O'Hare - a residual cost of £0.003m will result in a small increase to the anticipated overspend expected in within the current year.

Future Development Sites - this budget is for the development of further new build sites. Slippage of £1.826m will require to be carried forward into 21/22.

MONTH END DATE

31 January 2021

PERIOD

10

Rudget Details	Project Life Financials					
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

Mitigating Action

Progress on this programme will be closely monitored on a regular basis through the More Homes Project Board and reported to the Housing and Communities Committee on a quarterly basis. The temporary halt of work and delays due to Covid-19, will mean that slippage is unavoidable within the current financial year however this will be minimised wherever possible.

Anticipated Outcome

An overall project life overspend is anticipated.

Targeted EESSH compliance works

 Project Life Financials
 30,579
 9,268
 30%
 29,547
 (1,032)
 -3%

 Current Year Financials
 5,228
 2,894
 55%
 3,394
 (1,834)
 -35%

Project Description

This budget enables the council's continued commitment to achieving the Government's

standards in relation to energy efficiency.

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

Works, having previously been paused due to COVID, is now back underway and progressing well. Additional sub-contractor support for delivery has been arranged and is underway. Although recent progress overall has been good, cold weather and Tier 4+ restrictions may have an adverse impact on progress to year end.

Mitigating Action

Officers will work with contractor to maximise output and spend.

Anticipated Outcome

Slippage anticipated and required to be carried forward into 21/22. Project to completed under project life budget due to underspend achieved last year.

Building external component renewals, roofs/chimneys/flashings/fascias/gutters/svp

 Project Life Financials
 21,503
 5,483
 25%
 21,503
 0
 0%

 Current Year Financials
 3,726
 2,177
 58%
 2,732
 (994)
 -27%

Project Description Building external component renewals

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

Works, having previously been paused due to COVID, is now back underway and progressing well. Additional sub-contractor support for delivery has been arranged and is underway. Although recent progress overall has been good, cold weather and Tier 4+ restrictions may have an adverse impact on progress to year end.

Mitigating Action

Building Services will work to manage resources and restart to maximise output and spend.

Anticipated Outcome

MONTH END DATE

31 January 2021

PERIOD

10

Budget Details	Project Life Financials						
Budget Details	Budget	Spend to Date		Forecast Spend	Variance		
	£000	£000	%	£000	£000	%	

4 Doors/window component renewals

 Project Life Financials
 11,082
 2,063
 19%
 11,082
 0
 0%

 Current Year Financials
 2,475
 172
 7%
 300
 (2,175)
 -88%

Project Description Doors/Windows Component Renewals

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

Performance and supply from the delivery contractor had improved due to the Building Services Manager and Programme manager, supported by the Procurement team working to resolve this with the supplier. However the earlier poor supply performance has adversely affected the outturn position. Work was completed to procure a shelf ready alternative install and supply contractor from existing frameworks to bolster this programme and to help maximise delivery, installs and spend on this programme. This additional support will not commence as anticipated due to extended lockdown restrictions and Outturn has been reduced to reflect the position.

Mitigating Action

Building Services will continue work to manage resources and delivery to maximise output and spend.

Anticipated Outcome

Slippage anticipated and required to be carried forward into 21/22.

Void house strategy programme

 Project Life Financials
 13,594
 8,913
 66%
 13,594
 0
 0%

 Current Year Financials
 2,050
 3,473
 169%
 3,219
 1,169
 57%

Project Description Spend on Void Properties to bring them up to letting standard

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

The revised working restrictions imposed by the pandemic has allowed this workstream to continue throughout the lockdown periods and therefore demand has been greater than originally budgeted, resulting in an overspend within the current year. However, the spend this year is still significantly less than last year and it is anticipated that this pattern will continue into future years, with a reduction in spend.

Mitigating Action

Officers will continue to manage this programme.

Anticipated Outcome

Project to complete on budget as planned.

TOTAL RED						
Project Life Financials	182,106	79,387	44%	187,022	4,916	3%
Current Year Financials	46,724	31,270	67%	38,200	(8,524)	-18%

MONTH END DATE

31 January 2021

PERIOD

10

Budget Details		Proj	Financials			
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

Special needs adaptations

Project Life Financials 3.229 800 25% 3.229 0 0% **Current Year Financials** 462 233 50% 286 (176)-38%

Project Description Adaptations to Housing for Special Needs

Project Lifecycle Planned End Date 45,747.00 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

This workstream is still in a gradual return to normal activity, as this work mainly involves those citizens in the most vulnerable groups who are reticent to permit operatives and works access to their homes.

Mitigating Action

None available at this time.

Anticipated Outcome

Slippage anticipated and required to be carried forward into 21/22.

Capitalised minor works

Project Life Financials 3,560 34% 1,218 3,560 0 0% Current Year Financials 615 33 5% 70 (545)-89%

This is a budget to undertake specific minor ad hoc capital projects that arise on demand Project Description

throughout the financial year.

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

The current restrictions and pressure on existing resources due to the pandemic has meant that there has been limited spend within this budget.

Mitigating Action

None available at this time.

Anticipated Outcome

Slippage anticipated and required to be carried forward into 21/22.

Better Homes Priority Budget

9% Project Life Financials 1,144 1,144 99 0 0% Current Year Financials 245 0 0% (122)-50% 123

Project Description Priority projects as prioritised by the Better Homes Group

31-Mar-25 Forecast End Date Planned End Date Project Lifecycle 31-Mar-25

Main Issues / Reason for Variance

Works, having previously been paused due to COVID, are now being planned/progressed, subject to risk assessments and COVID management processes to ensure operative and tenant safety.

Mitigating Action

None available at this time.

Anticipated Outcome

MONTH END DATE 31 January 2021

PERIOD 10

Budget Details		Proje	Project Life Financials			
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

4 Targeted SHQS compliance works

 Project Life Financials
 400
 17
 4%
 117
 (283)
 -71%

 Current Year Financials
 100
 0
 0%
 0
 (100)
 -100%

Project Description

This budget is to focus on work required to maintain the SHQS compliance with WDC housing

stock.

Project Lifecycle Planned End Date 31-Mar-21 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

This budget is to address work required for those properties in SHQS abeyance. Covid working restrictions, owner refusals and tenant response/accessibility have implications on the ability to spend within this budget. The current restrictions and pressure on existing resources due to the pandemic, will mean that full spend is now not possible.

Mitigating Action

None available at this time.

Anticipated Outcome

Slippage anticipated and required to be carried forward into 21/22. Project to completed under project life budget due to underspends achieved in previous financial years.

5 External stores/garages/bin stores/drainage component renewals

 Project Life Financials
 430
 125
 29%
 430
 0
 0%

 Current Year Financials
 131
 44
 34%
 72
 (59)
 -45%

Project Description

This budget is to focus on external stores/garages/bin stores etc. component renewals as identified and recommended from the housing stock condition survey.

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

This programme of works, having previously been paused due to COVID, has restarted in conjunction with the environmental programme.

Mitigating Action

Building Services will work to manage resources and restart to maximise output and spend.

Anticipated Outcome

Slippage anticipated and required to be carried forward into 21/22.

Secure entry component renewals

 Project Life Financials
 446
 90
 20%
 446
 0
 0%

 Current Year Financials
 181
 0
 0%
 20
 (161)
 -89%

Project Description

This budget is to focus on secure door entry component renewals as identified and

recommended from the housing stock condition survey and appropriate council officer referrals.

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

Works continue to be delayed due to the impacts and restrictions of COVID and the prioritising of resources on other work areas.

Mitigating Action

None available at this time.

Anticipated Outcome

MONTH END DATE

31 January 2021

PERIOD

10

Budget Details		Project Life Financials				
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

7 Heating improvement works:

 Project Life Financials
 6,049
 1,645
 27%
 6,049
 0
 0%

 Current Year Financials
 923
 794
 86%
 815
 (108)
 -12%

Project Description

Carry out works to renew inefficient boilers/full systems as identified from the stock condition survey and renewal of obsolete/damaged boilers.

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

Works have resumed on this programme, however, progress will be subject to the impact of COVID, should a tenant decline access due to isolation etc. Progress may be adversely impacted due to Tier 4+ restrictions in quarter 4.

Mitigating Action

None available at this time.

Anticipated Outcome

Slippage anticipated and required to be carried forward into 21/22.

8 Modern facilities and services

 Project Life Financials
 4,795
 1,721
 36%
 4,795
 0
 0%

 Current Year Financials
 707
 13
 2%
 30
 (677)
 -96%

Project Description New Kitchens, Bathrooms and Showers

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

This workstream is still in a gradual return to normal activity. Progress has been impacted by COVID, where some tenants are reticent to permit operative and works access to their homes. Resources from this area of work were also diverted to assist in clearing the backlog of reactive repairs from lockdown. Work has been undertaken to procuring additional back-up external contractor to increase installs and programme spend on kitchens and bathrooms. This was planned to commence in January, however progress has been adversely impacted due to extended lockdown restrictions in quarter 4.

Mitigating Action

Building Services will work to manage resources and restart to maximise output and spend.

Anticipated Outcome

Slippage anticipated and required to be carried forward into 21/22.

9 Defective structures/component renewals

 Project Life Financials
 4,295
 1,202
 28%
 4,295
 0
 0%

 Current Year Financials
 615
 313
 51%
 405
 (210)
 -34%

Project Description Defective structures

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

Work has now resumed on two blocks, albeit with reduced working numbers to meet COVID management procedures. Delivery team will work to maximise progress to year end under restricted conditions.

Mitigating Action

Building Services will work to manage resources and restart to maximise output and spend.

Anticipated Outcome

MONTH END DATE

31 January 2021

PERIOD

10

Budget Details		Project Life Financials				
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

10 Environmental renewal works, paths/fences/walls/parking area's

 Project Life Financials
 7,634
 2,704
 35%
 7,634
 0
 0%

 Current Year Financials
 1,004
 569
 57%
 745
 (259)
 -26%

Project Description Environmental renewal works, paths/fences/walls/parking areas

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

Work has now resumed on this programme whilst maintaining COVID management procedures. Delivery team will work to maximise progress to year end under restricted conditions.

Mitigating Action

Building Services will work to manage resources and restart to maximise output and spend.

Anticipated Outcome

Slippage anticipated and required to be carried forward into 21/22.

11 Airport Noise Insulation Scheme

 Project Life Financials
 192
 0
 0%
 192
 0
 0%

 Current Year Financials
 192
 0
 0%
 0
 (192)
 -100%

Project Description Noise Insulation Project

Project Lifecycle Planned End Date 31-Mar-21 Forecast End Date TBC

Main Issues / Reason for Variance

Glasgow Airport has committed to develop and implement a Noise Insulation Policy to mitigate noise for residents most affected by aviation noise. To develop this the Council has committed to working jointly with the Airport to procure a leading expert in the field to manage the trial on behalf of our collective organisations and ultimately develop a phased programme of works in parallel with existing window replacement and insulation programmes to mitigate the noise experienced by tenants within a specified area. The current situation with Covid-19, means that this project has now been postponed.

Mitigating Action

None required at this time.

Anticipated Outcome

Project faces delay, with slippage anticipated to be carried forward into 21/22.

12 Gypsy Travellers Site

 Project Life Financials
 91
 0
 0%
 91
 0
 0%

 Current Year Financials
 91
 0
 0%
 0
 (91)
 -100%

Project Description Gypsy/ Traveller Site improvements

Project Lifecycle Planned End Date 31-Mar-21 Forecast End Date 31-Mar-21

Main Issues / Reason for Variance

The current restrictions and pressure on existing resources due to the pandemic, will mean that spend is now not possible.

Mitigating Action

None available at this time.

Anticipated Outcome

Project faces delay, with slippage anticipated to be carried forward into 21/22.

MONTH END DATE

31 January 2021

PERIOD

10

Budget Details		Project Life Financials				
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

13 Energy improvements/energy efficiency works

 Project Life Financials
 399
 125
 31%
 399
 0
 0%

 Current Year Financials
 55
 0
 0%
 0
 (55)
 -100%

Energy improvements/ efficiency works (e.g. loft insulation, pipe/tank insulation, draught

Project Description Energy Improject Description exclusion)

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

This was to be incorporated into energy improvement works under the HEEPS programme. This may be adversely affected by Tier 4+ restrictions.

Mitigating Action

None required at this time.

Anticipated Outcome

Project to complete as planned and meet spend targets.

14 Improvement works (Risk St)

Project Life Financials 2,452 2,255 92% 2,452 0 0% Current Year Financials 197 28 14% 50 (147) -75%

Project Description Risk Street Over clad

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

COVID this year has impacted upon full contract financial completion. £0.050m is anticipated to pay out to contractor by year end with the remainder falling to next year for retention settlement.

Mitigating Action

None required at this time.

Anticipated Outcome

Project to complete as planned and meet spend targets.

15 MSF Fire Risk Assessment Works

 Project Life Financials
 500
 0
 0%
 500
 0
 0%

 Current Year Financials
 500
 0
 0%
 0
 (500)
 -100%

Project Description High Rise Fire Safety Measures

Project Lifecycle Planned End Date 31-Mar-21 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Slippage has occurred within the action plan. An update and progress on the project was provided at the Committee meeting

held on 4 November 2020.

Mitigating Action

None required at this time.

Anticipated Outcome

MONTH END DATE

31 January 2021

PERIOD

10

Budget Details		Project Life Financials				
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

16 Statutory/regulatory compliance works (lifts/electrical/legionnella/fire etc)

 Project Life Financials
 3,605
 766
 21%
 3,605
 0
 0%

 Current Year Financials
 2,403
 1,962
 82%
 2,300
 (103)
 -4%

Project Description

This budget will be used to upgrade / replace components / installations in order to comply with

the relevant standards / legislation / health and safety in relation to housing stock.

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

Work contributing to this programme has been continuing in connection with gas heating annual servicing and continues to gather pace.

Mitigating Action

Building Services will work with support contractor to maximise output and spend.

Anticipated Outcome

Slippage anticipated and required to be carried forward into 21/22.

17 Buy Backs

 Project Life Financials
 5,870
 1,355
 23%
 5,870
 0
 0%

 Current Year Financials
 2,114
 914
 43%
 1,142
 (972)
 -46%

Project Description

This is a budget to undertake specific projects that will deliver housing policies/strategies,

example: Ex local authority and mortgage to rent buy-back scheme

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

The main objective of the Buy Back Scheme is to bring former council properties that were sold through the RTB scheme, back into council use. These properties must assist the council with reducing housing need on the waiting list and where appropriate assist with external capital works. For these reasons, any purchase is subject to stringent criteria to ensure accountability and value for money for existing tenants. With several key stakeholders involved, this does mean that there is potential for slippage. Whilst, house sales are still permitted within the current covid restrictions, the restrictions are slowing the process down somewhat and has additional implications on the level of slippage.

Mitigating Action

The policy has recently been refreshed and expanded to help achieve the key strategic aim. Officers will increase efforts to maximise buy-backs, in an effort to increase delivery of the scheme and positively impact and minimise slippage.

Anticipated Outcome

Budget unlikely to meet full spend. Officers will endeavour to maximise spend and minimise slippage. Remaining balance will be required to be rephased into 2021-22.

TOTAL AMBER						
Project Life Financials	45,091	14,122	31%	44,808	(283)	-1%
Current Year Financials	10,535	4,903	47%	6,058	(4,477)	-42%

31-Mar-23

WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME ANALYSIS OF PROJECTS AT GREEN STATUS

MONTH END DATE

31 January 2021

PERIOD

1

10

45,016.00 Forecast End Date

Budget Details		Project Life Financials							
Buuget Details	Budget	Budget Spend to Date F		Forecast Spend	Varian	ice			
	£000	£000	%	£000	£000	%			
QL Development									
Project Life Financials	75	0	0%	75	0	0%			
Current Year Financials	25	25	100%	25	0	0%			
Project Description	This budget relates Management Syste		sociated wit	h the development of	f the Integrated H	Housing			

Project Lifecycle Planned End Date

Main Issues / Reason for Variance

No Issues.

Mitigating Action

None required at this time.

Anticipated Outcome

Project to complete as planned and meet spend targets.

2	Community safety projects						
	Project Life Financials	98	81	83%	98	0	0%
	Current Year Financials	17	0	0%	17	0	0%
	Project Description	Community Safety Projects					
	Project Lifecycle	Planned End Date		31-Mar-21	Forecast End Date		31-Mar-21

Main Issues / Reason for Variance

Works, having previously been paused due to COVID, are now being progressed and planned for, in conjunction with the environmental programme. Although officers will endeavour to complete this work, the extended lockdown period may impact completion.

Mitigating Action

None required at this time.

Anticipated Outcome

Project to complete as planned by year end and meet spend targets.

3 Contin	gencies						
Project	Life Financials	700	206	29%	700	0	0%
Curren	t Year Financials	100	100	100%	100	0	0%
Project	Description	This is a contingent bu	dget for un	foreseen ma	itters which may arise	during the year	-
Project	Lifecycle	Planned End Date		31-Mar-25	Forecast End Date		31-Mar-25
Main Is	ssues / Reason for \	/ariance					
No Issi	ues.						
Mitiga	ting Action						
None r	equired at this time.						
Anticip	oated Outcome						
Project	to complete as plann	ed and meet spend targets.					

MONTH END DATE

31 January 2021

PERIOD

10

Budget Details		Project Life Financials							
Budget Details	Budget	Spend to Date		Forecast Spend	Variance				
	£000	£000	%	£000	£000	%			
	-								
Salaries/central support/of	fices								

Project Life Financials 15,822 4,384 28% 15,822 0 Current Year Financials 1,950 2,302 0 2,302 85% 0%

Project Description Allocation of costs from other WDC services who support the HRA capital programme

Planned End Date 31-Mar-25 Forecast End Date Project Lifecycle 31-Mar-25

Main Issues / Reason for Variance

No Issues.

Mitigating Action

None required at this time. Anticipated Outcome

Project to complete as planned and meet spend targets.

Asbestos management works

Project Life Financials 37% 0 1,478 550 1,478 0% Current Year Financials 226 110% 0 0% 205 205

This budget is to fund work associated with the management of current asbestos legislation and Project Description the Council's asbestos policy within housing stock.

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

No Issues.

Mitigating Action

None required at this time.

Anticipated Outcome

Project to complete as planned and meet spend targets.

TOTAL GREEN						
Project Life Financials	18,173	5,221	29%	18,173	0	0%
Current Year Financials	2,649	2.301	87%	2.649	0	0%

APPENDIX 7

MONTH END DATE

31 January 2021

PERIOD

10

Budget Details	Project Life Financials					
	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

NEW BUILD GRANT

Project Life Financials (38,942) (24,110) 62% (39,644) (702) 2% Current Year Financials (3,995) (2,645) 66% (3,656) 339 -8%

Project Description Grant to facilitate the building of new build housing

Project Lifecycle Planned End Date Forecast End Date

Main Issues / Reason for Variance

The in-year adverse variance reflects the 20/21 Scottish Government grant in relation to future developments which cannot be drawndown prior to spend (£0.850m). This is offset by £0.511m additional Scottish Government Grant income which is generated off of the Buy Back Scheme and can be used to support the Affordable Housing Supply Programme. Overall, there is a favourable project life variance of £0.702m which relates to an additional £1.308m grant income as successfully negiotiated by Officers in relation to the increased grant per unit at Aitkenbar and Haldane and the additional grant generated from the buyback scheme within the current year and previous financial years. However, this is offset by an under recovery in grant of £0.606m which reflects changes to the actual number of units compared to budget at individual sites and the change in funding composition at St Andrews whereby the grant was originally budgeted higher based on a partnership with another registered social landlord. However, discussions have taken place with the Scottish Government on potential further increased grant levels for Dumbarton Harbour and we anticipate a positive outcome. This will increase the overall favourable project life position.

Mitigating Action

Progress on the programme will be closely monitored on a regular basis and reported to the Housing and Communities Committee on a quarterly basis.

Anticipated Outcome

The project life overall variance will be an over recovery of £0.702m, with the expectation that this will increase following additional grant income in relation to Dumbarton Harbour.

TOTAL RESOURCES						
Project Life Financials	245,367	98,731	40%	250,001	(4,634)	-2%
Current Year Financials	59,908	38,474	64%	46,907	13,001	22%

APPENDIX 8

MONTH END DATE

31 January 2021

PERIOD

10

		Pro	ject Life Financial	s		
Site	Budget Spend to Date Forecast Spend		Varia			
	£000	£000	£000	£000	%	RAG Status
St Andrews	20,705	18,846	22,647	1,942	9%	+
Haldane PS	10,740	8,671	11,573	833	8%	+
Aitkenbar PS	10,140	7,914	10,669	529	5%	+
Clydebank East	12,640	3,274	12,789	149	1%	+
Creveul Court	3,825	3,736	3,811	- 14	0%	
Dumbarton Harbour	6,235	6,565	8,264	2,029	33%	+
Queens Quay (site B)	5,984	3,778	6,461	477	8%	+
Demolition Costs (previous sites)	-	3	3	3		+
Pappert	-	2	2	2		+
Future Developments	31,566	-	31,564	- 2	0%	
Fees and Staffing Costs	3,513	871	3,513	-	0%	→
Total Expenditure	105,348	53,660	111,296	5,948		→