

WEST DUNBARTONSHIRE COUNCIL  
 GENERAL SERVICES CAPITAL PROGRAMME  
 ANALYSIS OF PROJECTS AT GREEN ALERT STATUS

APPENDIX 7

PERIOD END DATE

31 January 2023

PERIOD

10

Budget Details	Project Life Financials					
	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%
<b>AV Equipment - Education</b>						
Project Life Financials	1,110	244	22%	1,110	(0)	0%
Current Year Financials	441	56	13%	441	0	0%
Project Description	Purchase of AV Equipment for Education.					
Project Manager	David Jones/ Julie McGrogan					
Chief Officer	Laura Mason					
Project Lifecycle	Planned End	31-Mar-29	Forecast End Date	31-Mar-29		
<b>Main Issues / Reason for Variance</b>						
Although there is re-profiling of budget caused mainly by the academic year starting several months after the financial year the project is still on track to be completed by the planned end date.						
<b>Mitigating Action</b>						
None available at this time.						
<b>Anticipated Outcome</b>						
Purchase of AV Equipment for Education.						
<b>Digital Inclusion</b>						
Project Life Financials	376	335	89%	376	(0)	0%
Current Year Financials	41	0	0%	41	0	0%
Project Description	Increase the ratio of chrome book devices for most disadvantaged children					
Project Manager	David Jones/ Julie McGrogan					
Chief Officer	Laura Mason					
Project Lifecycle	Planned End	31-Mar-23	Forecast End Date	31-Mar-23		
<b>Main Issues / Reason for Variance</b>						
Additional devices have been ordered to increase the ratio of devices to pupils as part of a commitment towards a 1:1 device ratio. The project is on track to be fully spent in 2022/2023.						
<b>Mitigating Action</b>						
None required at this time.						
<b>Anticipated Outcome</b>						
Increase the Chromebook ratio for most disadvantaged children.						

WEST DUNBARTONSHIRE COUNCIL  
 GENERAL SERVICES CAPITAL PROGRAMME  
 ANALYSIS OF PROJECTS AT GREEN ALERT STATUS

APPENDIX 7

PERIOD END DATE

31 January 2023

PERIOD

10

Budget Details	Project Life Financials					
	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%
<b>Schools Estate Improvement Plan</b>						
Project Life Financials	20,241	15,280	75%	20,241	0	0%
Current Year Financials	1,005	464	46%	1,005	0	0%
Project Description	Improvement of Schools Estate.					
Project Manager	Sharon Jump/ Michelle Lynn/ Craig Jardine					
Chief Officer	Laura Mason					
Project Lifecycle	Planned End	31-Mar-24	Forecast End Date	31-Mar-24		
<b>Main Issues / Reason for Variance</b>						
<p>Renton Campus: The overall construction is programmed to complete by 25 July 2022. (Previously April 2022 but re-programmed due to 13 week COVID-19 site closure). Phase 1 of the project was handed over on Monday 18 October 2021, with pupils returning to the new school campus on Wednesday 20 October 2021. Phase 2 on schedule to be handed over 25th July 2022. There is an acceleration of spend due to part retention being paid 2022/2023. St Mary's: anticipated commencement of MUGA is September 2022 which means new build kitchen will slip to June 2023. Pitch onsite September and dining hall will be July 2023 as cannot be onsite at the same time as pitch works. Additional ASN Provision: temporary accommodation for Choices will be in place by September and plans for rebuild extension ongoing. Additional scoping in respect of vacant space at Choices and former Riverside ELC ongoing. Skills School: scoping ongoing. Balloch Campus, Lomond Base, artificial grass installation is complete.</p>						
<b>Mitigating Action</b>						
None required						
<b>Anticipated Outcome</b>						
Project delivered within budget and to the revised programme, following COVID-19.						

PERIOD END DATE

31 January 2023

PERIOD

10

Budget Details	Project Life Financials					
	Budget	Spend to Date	Forecast Spend	Variance		
	£000	£000	%	£000	£000	%

**Free School Meals**

Project Life Financials	694	472	68%	694	0	0%
Current Year Financials	504	283	56%	504	0	0%
Project Description	Provision of Capital Funding from Scottish Government to implement free					
Project Manager	Michelle Lynn/ Craig Jardine					
Chief Officer	Laura Mason					
Project Lifecycle	Planned End Date	31-Mar-24	Forecast End Date	31-Mar-24		

**Main Issues / Reason for Variance**

Project is complete other than snagging works which can only be completed when school is closed however project end date is still on target. Additional budget required in relation to electrical phasing which was unknown at the time of project inception.

**Mitigating Action**

None available at this time.

**Anticipated Outcome**

Project delivered within amended timescales.

**Schools Estate Refurbishment Plan**

Project Life Financials	5,508	5,508	100%	5,508	(0)	0%
Current Year Financials	3	3	98%	3	0	0%
Project Description	Completion of condition surveys has been carried out to identify works					
Project Manager	Michelle Lynn/ Craig Jardine					
Chief Officer	Laura Mason					
Project Lifecycle	Planned End Date	31-Mar-22	Forecast End Date	30-Apr-22		

**Main Issues / Reason for Variance**

Project complete and await final charges.

**Mitigating Action**

None required.

**Anticipated Outcome**

Project delivered on time and within budget

WEST DUNBARTONSHIRE COUNCIL  
 GENERAL SERVICES CAPITAL PROGRAMME  
 ANALYSIS OF PROJECTS AT GREEN ALERT STATUS

APPENDIX 7

PERIOD END DATE

31 January 2023

PERIOD

10

Budget Details	Project Life Financials					
	Budget	Spend to Date	Forecast Spend	Variance		
	£000	£000	%	£000	£000	%
<b>Early Years Early Learning and Childcare Funding</b>						
Project Life Financials	8,748	8,490	97%	8,822	74	1%
Current Year Financials	795	464	58%	795	(0)	0%
Project Description	Early learning and childcare funding awarded to West Dunbartonshire					
Project Manager	Michelle Lynn/ Craig Jardine					
Chief Officer	Laura Mason					
Project Lifecycle	Planned End	31-Mar-23	Forecast End Date	31-Mar-23		
<b>Main Issues / Reason for Variance</b>						
Works progressing and budget spend anticipated in 2022/2023.						
<b>Mitigating Action</b>						
None required at this time.						
<b>Anticipated Outcome</b>						
The project will be completed to deliver the requirements of the Early Years expansion plans.						