## WEST DUNBARTONSHIRE COUNCIL REVENUE BUDGETARY CONTROL 2021/22 SUMMARY

PERIOD END DATE

Department Summary	Total Budget	Spend to Date	Projected Spend Variance		Annual RAG Status	l attributable tol	Underlying Variance excluding covid	
	£000	£000	£000	£000	%	)	£000	£000
Resources	5,122	7,244	5,059	(63)	-1%	<b>↑</b>	31	(94)
Regulatory and Regeneration	2,998	2,922	3,142	144	5%	+	302	(158)
People & Technology	6,566	4,897	6,538	(28)	0%	<b>+</b>	(25)	(3)
Citizens, Culture and Facilities	16,884	13,504	16,565	(319)	-2%	<b>↑</b>	(44)	(275)
Education, Learning and Attainment	103,817	73,049	105,087	1,270	1%	+	1,114	157
Roads and Neighbourhood	13,543	12,956	14,533	990	7%	+	706	284
Housing and Employability	4,621	3,394	4,685	64	1%	+	44	20
Supply, Distribution and Property	(2,521)	(729)	(1,948)	573	-23%	+	647	(74)
Miscellaneous Services	6,036	4,877	6,506	471	8%	+	407	63
Loan Charges	8,683	6,512	8,683	0	0%	<b>→</b>	0	0
Capital Receipts used to fund Loan Charges	(2,524)	(1,892)	(2,524)	0	0%	<b>→</b>	0	0
Requisition (VJB)	750	563	750	0	0%	<b>→</b>	0	0
Requisition (SPT)	1,632	1,224	1,632	0	0%	<b>→</b>	0	0
Requisition (CJP)	1,694	1,271	1,694	0	0%	<b>→</b>	0	0
Requisition (HSCP)	72,465	54,349	72,465	0	0%	<b>→</b>	0	0
Non GAE Allocation	(7,293)	(5,470)	(7,293)	0	0%	<b>→</b>	0	0
Net Covid position	6,460	280	3,278	(3,182)	-49%	<b>→</b>	(3,182)	0
Total Expenditure	238,932	178,951	238,853	(79)	0%	<b>↑</b>	(0)	(79)
Council Tax	(37,053)	(28,286)	(37,053)	0	0%	<b>→</b>	0	0
Revenue Support Grant/ NDR	(194,406)	(165,081)	(194,406)	0	0%	<b>→</b>	0	0
Covid Funding (in year and earmarked from 2020/21)*	(6,460)	(3,462)	(6,460)	0	0%	<b>→</b>	0	0
Use of Reserves	(1,013)	(760)	(1,013)	0	0%	<b>→</b>	0	0
Total Resources	(238,932)	(197,589)	(238,932)	0	0%	<b>→</b>	0	0
Net Expenditure	(0)	(18,638)	(79)	(79)	-0.03%	<b>↑</b>	(0)	(79)

### **APPENDIX 2**

## WEST DUNBARTONSHIRE COUNCIL REVENUE BUDGETARY CONTROL 2021/22 RESOURCES SUMMARY

PERIOD END DATE

Service / Subjective Summary	Total Budget	Spend to Date	-	vari	ance	Annual RAG Status	attributable to	
Service Summary	£000	£000	£000	£000	%		£000	£000
Audit	123	230	65	(58)	-47%	<b>↑</b>	(1)	(57)
Finance	1,361	1,156	1,374	13	1%	+	(1)	13
Rent Rebates & Allowances	(341)	1,594	(341)	0	0%	<b>→</b>	0	0
Revenues & Benefits	2,035	2,484	2,066	32	2%	+	(2)	34
Finance Business Centre	298	195	299	1	0%	+	(0)	1
Cost of Collection of Rates	19	185	20	1	5%	+	1	0
Cost of Collection of Council Tax	(790)	(231)	(756)	34	-4%	+	35	(1)
Central Administration Support	2,417	1,632	2,332	(85)	-4%	<b>↑</b>	(1)	(84)
Total Net Expenditure	5,122	7,244	5,059	(63)	-1%	<b>↑</b>	31	(94)

### **APPENDIX 2**

# WEST DUNBARTONSHIRE COUNCIL REVENUE BUDGETARY CONTROL 2021/22 REGULATORY AND REGENERATION SUMMARY

PERIOD END DATE

Service / Subjective Summary	Total Budget	Spend to Date	•	varia	ance	Annual RAG Status	attributable to	, ,
Service Summary	£000	£000	£000	£000	%		£000	£000
Democratic and Registration Service	742	524	768	26	0	+	50	(24)
Environmental Health	675	427	645	(30)	(0)	<b></b>	46	(76)
Licensing	72	(30)	37	(35)	(0)	<b></b>	(1)	(34)
Legal Services	967	689	896	(71)	(0)	<b></b>	7	(78)
Planning	452	455	646	194	0	+	205	(11)
Economic Development	90	858	150	60	1	<b>+</b>	(5)	65
Total Net Expenditure	2,998	2,922	3,142	144	0	+	302	(158)

### WEST DUNBARTONSHIRE COUNCIL REVENUE BUDGETARY CONTROL 2021/22 PEOPLE AND TECHNOLOGY

PERIOD END DATE

Service / Subjective Summary	Total Budget	Spend to Date	•	ı varı	Variance		Net Variance attributable to covid	
Service Summary	£000	£000	£000	£000	%		£000	£000
Transactional Services	696	521	699	3	1%	+	(0)	4
Human Resources (including risk)	1,298	891	1,284	(14)	-1%	<b>↑</b>	(1)	(13)
Information Services	4,263	3,371	4,245	(18)	0%	<b>↑</b>	(24)	6
Change Support	310	115	310	1	0%	<b>+</b>	(0)	1
Total Net Expenditure	6,566	4,897	6,538	(28)	0%	<b>↑</b>	(25)	(3)

## WEST DUNBARTONSHIRE COUNCIL REVENUE BUDGETARY CONTROL 2021/22 CITIZENS, CULTURE AND FACILITIES

PERIOD END DATE

Service / Subjective Summary	Total Budget	•	_	vari	ance	Annual RAG Status	attributable to	Underlying Variance excluding covid
Service Summary	£000	£000	£000	£000	%	)	£000	£000
Communications & Marketing	319	237	321	2	1%	+	0	2
Citizen Services	1,267	870	1,227	(40)	-3%	<b></b>	(18)	(22)
Performance & Strategy	296	153	275	(21)	-7%	<b></b>	0	(21)
Clydebank Town Hall	324	256	340	15	5%	+	5	10
Office Accommodation	1,482	1,089	1,450	(33)	-2%	<b></b>	(53)	20
Libraries	1,760	1,163	1,705	(55)	-3%	<b></b>	28	(83)
Arts and Heritage	383	221	343	(40)	-10%	<b></b>	(19)	(21)
Catering Services	3,936	2,994	3,929	(8)	0%	<b>↑</b>	0	(8)
Building Cleaning	1,649	1,489	1,539	(110)	-7%	<b></b>	0	(110)
Building Cleaning PPP	(313)	(288)	(308)	6	-2%	+	0	6
Facilities Assistants	2,003	1,313	1,970	(33)	-2%	<b></b>	13	(45)
Facilities Management	358	227	356	(2)	-1%	<b></b>	0	(2)
Leisure Management	3,410	3,774	3,411	1	0%	+	0	1
Events	9	8	8	(2)	-18%	<b>↑</b>	0	(2)
Total Net Expenditure	16,884	13,504	16,565	(319)	-2%	<b></b>	(44)	(275)

## WEST DUNBARTONSHIRE COUNCIL REVENUE BUDGETARY CONTROL 2021/22 EDUCATION, LEARNING AND ATTAINMENT

PERIOD END DATE

Service / Subjective Summary	Total Budget	•	Projected Spend	vari	ance	Annual RAG Status	I attributable to	Underlying Variance excluding covid
Service Summary	£000	£000	£000	£000	%		£000	£000
Primary Schools	29,534	21,949	29,672	138	0%	+	22	116
Secondary Schools	29,511	21,439	29,777	266	1%	+	355	(89)
Specialist Educational Provision	17,117	11,691	17,941	824	5%	+	730	94
Psychological Services	508	383	486	(22)	-4%	<b>↑</b>	0	(22)
Sport Development / Active Schools	629	336	629	0	0%	<b>→</b>	0	0
Early Education	8,542	1,786	8,534	(8)	0%	<b>↑</b>	0	(8)
PPP	14,657	13,578	14,703	46	0%	+	0	46
Creative Arts	597	418	609	12	2%	+	7	5
Curriculum for Excellence	202	52	202	0	0%	<b>→</b>	0	0
Central Admin	364	255	364	0	0%	<b>→</b>	0	0
Workforce CPD	338	204	337	(1)	0%	<b></b>	0	(1)
Performance & Improvement	448	311	446	(2)	0%	<b></b>	0	(2)
Education Development	1,371	648	1,389	18	1%	+	0	18
Raising Attainment - Primary	0	0	0	0	0%	<b>→</b>	0	0
Raising Attainment - Secondary	0	0	0	0	0%	<b>→</b>	0	0
Pupil Equity Fund (including LAC PEF)	0	0	0	0	0%	<b>→</b>	0	0
Total Net Expenditure	103,817	73,049	105,087	1,270	1%	+	1,114	157

### WEST DUNBARTONSHIRE COUNCIL REVENUE BUDGETARY CONTROL 2021/22 ROADS AND NEIGHBOURHOOD

PERIOD END DATE

Service / Subjective Summary	Total Budget	•	Projected Spend	Varia	ance	Annual RAG Status	attributable to	Underlying Variance excluding covid
Service Summary	£000	£000	£000	£000	%		£000	£000
Transport, Fleet & Maintenance Services	(563)	(724)	(553)	10	-2%	+	34	(24)
Roads Services	2,791	3,304	2,748	(44)	-2%	<b>↑</b>	0	(44)
Grounds Maintenance & Street Cleaning Client	7,360	5,520	7,360	0	0%	<b>→</b>	0	0
Outdoor Services	181	68	155	(26)	-14%	<b></b>	0	(26)
Burial Grounds	(127)	(1)	(187)	(60)	47%	<b>↑</b>	0	(60)
Crematorium	(984)	(594)	(953)	31	-3%	<b>+</b>	0	31
Waste Services	7,341	5,860	8,245	904	12%	<b>+</b>	511	393
Depots	0	0	0	0	0%	<b>→</b>	0	0
Ground Maintenance & Street Cleaning Trading A/c	(2,455)	(477)	(2,281)	174	-7%	<b>+</b>	161	13
Total Net Expenditure	13,543	12,956	14,533	989	7%	+	706	283

### **APPENDIX 2**

## WEST DUNBARTONSHIRE COUNCIL REVENUE BUDGETARY CONTROL 2021/22 HOUSING AND EMPLOYABILITY

PERIOD END DATE

Service / Subjective Summary	Total Budget	•	•	variance		Annual RAG Status	Net Variance attributable to covid	Variance excluding
Service Summary	£000	£000	£000	£000	%		£000	£000
Working 4 U	2,699	1,568	2,697	(2)	0%	<b>↑</b>	0	(2)
Communities	860	485	859	(1)	0%	<b></b>	0	(1)
Homeless Persons	584	960	632	48	8%	<b>+</b>	44	4
Private Sector housing	39	29	39	0	0%	<b>→</b>	0	0
Anti Social Behaviour	439	352	458	19	4%	<b>+</b>	0	19
Total Net Expenditure	4,621	3,394	4,685	64	1%	+	44	20

## WEST DUNBARTONSHIRE COUNCIL REVENUE BUDGETARY CONTROL 2021/22 SUPPLY, DISTRIBUTION AND PROPERTY

PERIOD END DATE

Service / Subjective Summary	Total Budget	•	•	vari	ance	Annual RAG Status	l attributable to	Underlying Variance excluding covid
Service Summary	£000	£000	£000	£000	%		£000	£000
Housing Maintenance Trading A/c	(1,400)	(815)	(734)	666	-48%	+	500	166
Housing Asset and Investment	80	21	28	(52)	-65%	<b>+</b>	0	(52)
Corporate Assets and Capital Investment Programme	(2,285)	(1,261)	(2,273)	12	-1%	+	69	(57)
Procurement	517	658	484	(33)	-6%	<b>+</b>	0	(33)
Corporate Asset Maintenance	(266)	(208)	(266)	0	0%	<b>→</b>	0	0
Private Sector Housing Grants	78	78	78	0	0%	<b>→</b>	78	(78)
Consultancy Services	755	798	735	(20)	-3%	<b></b>	0	(20)
Total Net Expenditure	(2,521)	(729)	(1,948)	573	-23%	+	647	(74)

### **APPENDIX 2**

## WEST DUNBARTONSHIRE COUNCIL REVENUE BUDGETARY CONTROL 2021/22 MISCELLANEOUS

PERIOD END DATE

Service / Subjective Summary	Total Budget		•	variance		Annual RAG Status	I attribilitable	variance
Service Summary	£000	£000	£000	£000	%		£000	£000
Sundry Services	3,717	3,272	4,211	494	13%	+	431	63
Members Allowances, etc	612	436	596	(16)	-3%	<b>↑</b>	(11)	(5)
European Employability	510	383	510	0	0%	<b>→</b>	0	0
Chief Executive and Chief Officers	1,196	787	1,189	(7)	-1%	<b>↑</b>	(13)	6
Total Net Expenditure	6,036	4,877	6,506	471	8%	+	407	63

		Variance	e Analysis		
Budget Details	Total Budget	Projected	Variance	RAG S	tatue
	£000	Spend £000	£000	%	iaius
	2000	2000	2000	70	
Resources					
[a_1]	100		(50)	470/	
Audit Service Description	123 Internal audit of co	uncil services	(58)	<b>-47% ↑</b>	
Main Issues / Reason for Variance	The main reason filling them.		variance is vacar	ncies and a dela	y to
Mitigating Action	None required alth the year.	ough the service	will continually me	onitored through	nout
Anticipated Outcome	It is anticipated that	at the underspend	will continue thro	oughout the year	r
Central Administration Support	2,417	2.332	(85)	-4%	
Service Description	This services deals	,	· /		
Main Issues / Reason for Variance	The main reason f			,	
Mitigating Action	None required alth the year.	ough the service	will continually me	onitored through	nout
Anticipated Outcome	It is anticipated that	t the underspend	will continue thro	oughout the year	
Regulatory and Regeneration					
Legal Services	967	896	(71)	-7%	
Service Description	This services prov	ides legal advice t	\ ,	-	
Main Issues / Reason for Variance	The main reason fincome received.	or the favourable	variance is vaca	ncies and additi	onal
Mitigating Action	No action can be to				
Anticipated Outcome	Underspend is ant	icipated			
Planning	452	646	194	43% 🔱	
Service Description	This Service provide	des Building & Pla	nning services		
Main Issues / Reason for Variance	The main reason for budgeted due to can a transfer to staff vacancies a congoing legal case.	ancelled or delaye ces are occuring v and Payments to 0	ed building projec vith Employee co Other Bodies adv	ts, due to Covid ests favourable o	l 19.
Mitigating Action	No action required				
Anticipated Outcome	Overspend is antic	ipated			
Economic Development	90	150	60	66% +	
Service Description	Promotion of reger	neration activities	within West Dunk	oartonshire Cou	ncil
Main Issues / Reason for Variance	Staffing is £30k ad Payments to Other outturn for Scheme adverse due to a p	bodies is £17k fa Allocation costs	vourable due to a	reduced projected Services is £50	0k
Mitigating Action	Income and expen	diture will continu	e to be monitored	d throughout the	;
Anticipated Outcome	A small overspend	is anticipated			
Citizens, Culture and Facilities					
Building Cleaning	1,649	1,539	(110)	<b>-7% ↑</b>	
Service Description	This service provide		, ,		
Main Issues / Reason for Variance	The reason for the vacancies	favourable variar	ice is the number	of ongoing	
Mitigating Action Anticipated Outcome	None required at p Underspend likely	resent			

31 December 2021

		Varia	nce Analysis						
Budget Details	Total Budget	Projected Spend	Variance		RAG Status				
	£000	£000	£000	%					
Libraries	1,760	1,705	(55)	-3%	<b>†</b>				
Service Description	This service includes the provision of Library, Culture and Museums within West Dunbartonshire								
Main Issues / Reason for Variance	Libraries are not are closed for re		capacity. In addition	on to this	2 libraries				
Mitigating Action	None required								
Anticipated Outcome	An underspend i	s anticipated							

## Education , Learning and Attainment

Primary Schools	29,534	29,672	138	0%	+		
Service Description	This service area in	cludes all Primary	Schools.				
Main Issues / Reason for Variance	The adverse variance of £138k is made up of £22k which is covid specific, leaving £116k as non-covid related. The main reason behind is an overspend in employee costs (£120k) mainly due to unbudgeted maternity pay, cover pressures and turnover not being achieved.						
Mitigating Action	Budgets will be clos causes of the varia	•	little can be do	ne directly	to the		
Anticipated Outcome	An overspend is an	ticipated					

Secondary Schools	29,511	29,777	266	1%	+
Service Description	This service area in	ncludes all Second	ary Schools.		
Main Issues / Reason for Variance	The adverse varian specific, leaving £8 variance is within e	9k favourable as n	on-covid relate	d. This fav	
Mitigating Action	Management will co appropriate to minin since August althou school lets have red	mise the overall ov ugh below pre-pan	erspend. Scho	ol meals ir	ncome
Anticipated Outcome	An overspend prima	arily because of bu	udgeted income	e not being	achieved

Specialist Educational Provision	17,117	17,941	824	5%	+
Service Description	This service area co	vers all ASN Servi	ces.		
Main Issues / Reason for Variance	The adverse variand specific, leaving £94 employee costs and	k as non-covid rela	ated. This vari	ance arise	s within
Mitigating Action	Management will co appropriate to minin			take action	n where
Anticipated Outcome	An overspend is ant taxi budgets	icipated given the	pressures on t	the resider	ntial and

## Roads and Neighbourhood

Burial Grounds	(127)	(187)	(60)	47%	<b>†</b>
Service Description	This service provide	es burial services w	ithin the Coun	cil area	
Main Issues / Reason for Variance	Income from internr income to Novembe	, ,		0	invoiced
Mitigating Action	None necessary				
Anticipated Outcome	A favourable varian	ce is anticipated			

Anticipated Outcome

## 31 December 2021

		Analysis			
Budget Details	Total Budget	Projected	Variance		RAG Status
	£000	Spend £000	£000	%	
Waste Services	7,341	8,245	904	12%	+
Service Description	Waste Collection a	and Refuse disposa	al services		
Main Issues / Reason for Variance	specific, leaving £	nce of £904k is ma 393k as non-covid- ected to increase o	related. Externa	al waste	removal
Mitigating Action	volume of rubbish into the projected communication str	once the work fron will decrease again spend. Also the se ategy reminding re nated recycling loa	n - this assumpt rvice has comm esidents of how	ion has b enced wi	een built th a
Anticipated Outcome	Overspend anticip	ated			
Ground Maintenance & Street Cleaning Trading A/c	(2,455)	(2,281)	174	-7%	+
Service Description	Trading operation services	providing grounds	maintenance ar	nd street	cleaning
Main Issues / Reason for Variance		nce of £174k is ma 13k as non-covid re		which is	covid-
Mitigating Action	None possible as	variance is attributa	able to unbudge	ted rates	rent.
Anticipated Outcome	A small adverse v	ariance is anticipat	ed		
Supply, Distribution and Property  Housing Maintenance Trading A/c	(1,400)	(734)	666	-48%	+
Service Description	( , ,	ers maintenance ar			the
Main Issues / Reason for Variance	which has impacte work undertaken b adverse variance	ance is attributable and on resource ava by the in-house wor is due to increased a spend due to increased	ilability and redu kforce . The ren costs of hire co	uced the a maining 1 ests in tra	amount of 66K nsport and
Mitigating Action		ise income availat charges and throu			
Anticipated Outcome	Surplus significant	ly below target at y	ear end becaus	e of COV	ID impact.
Housing Asset and Investment	80	28	(52)	-65%	<b>↑</b>
Service Description	This service mana sector housing sto	ges capital investn ck.	nent across cou	ncil and p	orivate
Main Issues / Reason for Variance	the service. This is	ainly due to emplo s partially offset by the Housing Reve	a reduction in th		
Mitigating Action	None Required				

Underspend forecast at year end

31 December 2021

		Variance	e Analysis		
Budget Details	Total Budget	Projected Spend	Variance		RAG Status
	£000	£000	£000	%	
Miscellaneous					
Sundry Services	3,717	4,211	494	13%	+
Service Description	pensions costs, ex audit fees and insu of general savings	urance costs. The	service heading	also ho	lds a number
Main Issues / Reason for Variance	Of this variance £4 variance is mainly excesses anticipat (HSCP properties)	due to insurance (ed) and anticipate	costs anticipated	d (due to	the level of
Mitigating Action	Management will of achieve a level of	continue to monito		actions t	aken to
Anticipated Outcome	An overall undersp	and is anticinated	I		

## Other

Net Covid position	6,460	3,278	(3,182)	-49%	<b>†</b>
Service Description	This represents the f covid and additional				
Main Issues / Reason for Variance	The favourable varia	nce is funding s	ervice related o	covid costs	
Mitigating Action	Management will cor achieve a level of sa			actions tak	en to
Anticipated Outcome	Any favourable varia within services, or ca	•	•		

## WEST DUNBARTONSHIRE COUNCIL MONITORING OF EFFICIENCIES AND MANAGEMENT ADJUSTMENTS 2021/22

### Appendix 4

Efficiency	Efficiency Detail	Strategic Lead Area	budgeted	Projection of	Projection of	Comment
reference			Amount £	Total Saved £	<b>Total Not Saved</b>	
					£	
MA1	Review of service provision	Resources	105,000	105,000	i	This has been fully achieved
MA2	Move CCTV monitoring in-house	Housing & Employability	20,000	20,000	•	This has been fully achieved
SNP budget	Free school meals to follow National Policy	Education	1,338,000	1,338,000	=	This has been fully achieved
item						
SNP budget	HSCP Saving	n/a	260,000	260,000	-	The requisition has been reduced
item						
SNP budget	Use of capital receipts	n/a	895,000	895,000	-	Current projections suggest this will be achieved
item						
SNP budget	General Efficiency target	n/a	250,000	250,000	=	This has been fully allocated
item						
SNP budget	Capitalise Zero Carbon Fund	n/a	344,000	344,000	=	The fund has been transferred
item						
			3,212,000	3,212,000	-	

#### WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME OVERALL PROGRAMME SUMMARY

PERIOD END DATE

31 December 2021

PERIOD

9

	Pr	oject Life Statı	us Analysis		Currer	nt Year Project	Status Analys			
Project Status Analysis	Number of Projects at RAG Status			% Project Spend at RAG Status	Number of Projects at RAG Status	RAG STATUS	Spend to Date £000	Spend at		
Red										
Projects are forecast to be overspent and/or experience material delay to completion	56	48.7%	117,231	75.8%	56	48.7%	11,048	71.6%		
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	4	3.5%	354	0.2%	4	3.5%	319	2.1%		
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	55	47.8%	37,034	24.0%	55	47.8%	4,067	26.3%		
TOTAL EXPENDITURE	115	100%	154,619	100%	115	100%	15,434	100%		
		Project Life Fi	nancials				Current Ye	ar Financials		
Project Status Analysis	Budget £000	Spend to Date	Forecast	Forecast Variance £000	Budget £000	Date	Spend	Variance	Slippage £000	Over/ (Under)
Red										
Projects are forecast to be overspent and/or significant delay to completion	213,958	117,231	214,887	930	34,887	11,048	18,507	(16,380)	(17,325)	945
Amber			l l					Π	T	
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	1,822	354	1,822	0	1,731	319	1,298	(433)	(433)	o
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	88,305	37,034	88,173	(132)	18,100	4,067	17,949	(151)	(19)	(132)
TOTAL EXPENDITURE	304,085	154,619	304,882	798	54,718	15,434	37,755	(16,963)	(17,777)	813
TOTAL RESOURCES	(304,085)	(154,619)	(304,882)	(798)	(54,718)	(15,434)	(37,755)	16,963		
NET EXPENDITURE	0	0	0	(0)	0	0	0	0		

PERIOD END DATE 31 December 2021

PERIOD

		Pı	roject Life Fi	nancials					
Budget Details	Budget	Spend to Da	te	Forecast Spend	Varia	nce			
	£000	£000	%	£000	£000	%			
1 Valuation Joint Board - Requis	sition of ICT Equipment								
Project Life Financials	3	0	0%	3	0	0%			
Current Year Financials	3	0	0%	0	(3)	-100%			
Project Description	Requisition ICT Equi	ipment.							
Project Manager	David Thomson								
Chief Officer	David Thomson								
Project Lifecycle	Planned End Date	;	31-Mar-23	Forecast End Da	ate	31-Mar-23			
Main Issues / Reason for Varia	nce								
Project has been delayed due to the therefore are rescheduled to 202	•	•							
Mitigating Action									
None available at this time.									
Anticipated Outcome									
Requisition re ICT Equipment.									

2	Payment Card Industry Data Security Standard	(PCIDSS)
---	--	----------

0% Project Life Financials 30 0 30 0 0% **Current Year Financials** 30 0 0% (30)-100%

Module would ensure that WDC were compliant with the current requirements of PCIDSS for card Project Description

payments without the need for numerous costly workarounds

Project Manager Karen Shannon Laurence Slavin Chief Officer

Planned End Date 31-Mar-22 Forecast End Date 31-Mar-23 Project Lifecycle

Main Issues / Reason for Variance

Budget rephased to 2022-23 as version upgrade of the Council's cash receipting system is required beforehand and is currently underway.

#### Mitigating Action

None required at this time.

## **Anticipated Outcome**

Upgraded version with PCI compliant telephone payment system.

#### **Enhancements to Cash Receipting System**

40 0 0% 40 Project Life Financials n 0% **Current Year Financials** 0% -95%

To enhance the cash receipting system in the way payments are made and allocated to back Project Description office by increasing the level of security that is required for online payments made by customers

Project Manager Karen Shannon Chief Officer Laurence Slavin

30-Sep-23 Forecast End Date 30-Sep-23 Project Lifecycle Planned End Date

#### Main Issues / Reason for Variance

Budget rephased to 2022-23 as this is a number of mini projects and the first part is the version upgrade which is actively progressing. After this upgrade we can move onto other enhancements which are anticipated to finish in September 2023.

#### **Mitigating Action**

None required at this time.

### **Anticipated Outcome**

Enhancements to the cash receipting system including PCI compliant telephone payment system.

PERIOD END DATE

31 December 2021

**PERIOD** 

9

		Pro	ject Life F	inancials		
Budget Details	Budget Spend to Date		Forecast Spend	Variance	e	
	£000	£000	%	£000	£000	%
Installation of Solar PV at	Clydebank Leisure Centre					
Project Life Financials	61	3	5%	61	0	0%
Current Year Financials	59	1	1%	1	(58)	-99%
Project Description	Installation of Solar F	PV at Clydebank Leis	sure Centre	).		
Project Manager	Steven Milne/ John I	McKenna				
Chief Officer	Peter Hessett					
Project Lifecycle	Planned End Date	3	1-Mar-22	Forecast End Date	3	1-Mar-23
Main Issues / Reason for \	/ariance					
Contract strategy to be appr	oved and tenders to be subm	nitted with contract a	ward prior t	to end of March 2022.		
Mitigating Action						
	e limited at this stage. Officer visable to undertake roofing			and tender this financia	al year. Aim fo	r works in
Anticipated Outcome Complete in 2022/23.						

5	Replace existing main hall Air Handling unit at Clydebank Town Hall						
	Project Life Financials	85	0	0%			
	Current Year Financials	83	0	0%			

Project Description Replace existing main hall Air Handling unit at Clydebank Town Hall.

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Met with consultant of site-design and AHU drawings have now been provided by Assets to progress costings and design.

### Mitigating Action

None available at this time.

### **Anticipated Outcome**

Design to be completed in 2021/22 with physical works being carried out in 2022/23.

### 6 Leisure Energy projects - air handling units, upgrade lighting, circulating pumps, and draught proofing

 Project Life Financials
 290
 63
 22%
 290
 0
 0%

 Current Year Financials
 207
 0
 0%
 0
 (207)
 -100%

 $\label{thm:lem:measures} \mbox{Measures to be installed at both Meadow Centre \& Vale of Leven Swimming Pool; new pool hall}$ 

Project Description Air Handling Units, upgrade lighting, circulating pumps Vale of Leven Swimming Pool, internal and

external lighting and draught proofing.

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 28-Feb-23

#### Main Issues / Reason for Variance

Brief to be written and provided to consultancy services for combined structural and services work.

#### Mitigating Action

All works to be complete in one tender package.

#### **Anticipated Outcome**

All works to be completed next financial year 2022/23.

PERIOD END DATE

31 December 2021

**PERIOD** 

9

Budget	Spend to Dat	te	Forecast	Variance	
5000			Spend	variance	
2000	£000	%	£000	£000	9
80	14	17%	80	0	0%
77	11	14%	30	(47)	-61%
end to Save project	cts.				
even Milne/ John M	ИсКеппа				
ter Hessett					
anned End Date	3	31-Mar-22 F	Forecast End Date	31	I-Mar-23
0.030m of works to	o be carried out, thi	is vear with th	ne remainder being c	completed in 22/	/23.
and the second second second		,	g		
	77 pend to Save proje even Milne/ John Meter Hessett anned End Date 0.030m of works to	77 11 send to Save projects. even Milne/ John McKenna ster Hessett anned End Date	77 11 14% send to Save projects. even Milne/ John McKenna ster Hessett anned End Date 31-Mar-22 F	77 11 14% 30 send to Save projects. even Milne/ John McKenna ster Hessett anned End Date 31-Mar-22 Forecast End Date  0.030m of works to be carried out, this year with the remainder being of	77 11 14% 30 (47) send to Save projects. even Milne/ John McKenna ster Hessett anned End Date 31-Mar-22 Forecast End Date 31  0.030m of works to be carried out, this year with the remainder being completed in 22/

Project Life Financials	344	0	0%	344	0	0%
Current Year Financials	344	0	0%	0	(344)	-100%
Project Description	Zero Carbon Fund.					
Project Manager	Steven Milne/ John McKenna					
Chief Officer	Peter Hessett					
Project Lifecycle	Planned End Date	31	-Mar-23 Fore	cast End Date	;	31-Mar-23
Main Issues / Reason for Va	ariance					
Development and agreement	t of projects currently being carried or	ut. Work pla	nned to be unde	ertaken next year.		
Mitigating Action						
None available at this time						
Anticipated Outcome						

Project Life Financials	160	0	0%	160	0	0%
Current Year Financials	80	0	0%	1	(80)	-99%
Project Description	Upgrade obsolete heating	controls (BEMS	) across Co	uncil estate.		
Project Manager	Steven Milne/ John McKer	ina				
Chief Officer	Peter Hessett					
Project Lifecycle <mark>Main Issues / Reason for V</mark> a	Planned End Date riance	31-	Mar-23 Fo	orecast End Date	3	1-Mar-23
Tender documentation and st	rategy to be completed before en	d March 2022. \	With works	commencing April 202	2.	
Mitigating Action						
None available at this time.						
Anticipated Outcome						
Works complete in 2022/23.						

PERIOD END DATE

31 December 2021

**PERIOD** 

		Project Life Financials							
Budget Details	Budget	Budget Spend to Date		Forecast Spend	Variance				
	£000	£000	%	£000	£000	%			
Regeneration/Local Econor	nic Development								
Project Life Financials	1,188	450	38%	1,188	0	0%			
Current Year Financials	1,188	450	38%	837	(351)	-30%			
Project Description		ne delivery of Regene External funding will b							
Project Manager	Gillian McNamara/ M	lichael McGuinness							

Chief Officer Peter Hessett

Planned End Date 31-Mar-22 Forecast End Date Project Lifecycle 31-Mar-23

#### Main Issues / Reason for Variance

Estimated spend in 2021/22 now less than was anticipated at the start of the year for the projects across West Dunbartonshire Town Centres and strategic sites. Much of this is outwith the Council's control, including for example the development timeline for the Mitchell Way developer, delays to external funding timescales for Dumbarton projects, and inter-dependencies with other projects. At this stage it is anticpated that £0.351m will need to be carried forward as projects slip into next year.

#### **Mitigating Action**

None available at this time.

#### **Anticipated Outcome**

Improved town centres and strategic sites across West Dunbartonshire.

#### Regeneration Fund

Project Life Financials 9,782 5.033 51% 9.782 0 0% **Current Year Financials** 1,299 481 37% 624 (675)-52%

Project Description Funding to implement major regeneration projects linked to community charrettes.

Project Manager Gillian McNamara/ Michael McGuinness

Chief Officer Peter Hessett

Planned End Date Project Lifecycle 31-Mar-24 Forecast End Date 31-Mar-24

#### Main Issues / Reason for Variance

Queens Quay commercial units below flatted development expenditure is higher than anticipated with approval of £0.475m and expenditure at £0.624m. The marine technology park at Carless (SMTP) £2m grant has been approved, an agreement is being finalised and the expenditure anticipated is on track. Design development of Glencairn House underway but spend this financial year will be drawn from LUF first, and the Regen Fund contribution of £1M will carry forward. Further updates will be provided as the year progresses. Waterfront Path spend will slip as discussions with landowners continue.

#### **Mitigating Action**

Programme management approach to delivery.

## Anticipated Outcome

Progress towards delivery of planned projects from Economic Development Strategy and Charrette Action Plans albeit later than originally anticipated.

PERIOD END DATE

31 December 2021

**PERIOD** 

1

		Pro	ject Life F	inancials				
Budget Details	Budget	Spend to Date	•	Forecast Spend	Varia	nce		
	£000	£000	%	£000	£000	%		
Town Centre Fund								
Project Life Financials	1,166	583	50%	1,166	0	0%		
Current Year Financials	593	10	2%	390	(203)	-34%		
Project Description	Scottish Governmen	Scottish Government funding to help improve local town centres.						
Project Manager	Gillian McNamara/ M	Michael McGuinness						
Chief Officer	Peter Hessett							
Project Lifecycle	Planned End Date	3	1-Mar-22	Forecast End Da	ate	31-Mar-23		
Main Issues / Reason for Va	riance							
Projects in Dumbarton and Cly Alexandria projects. Budget s	•	•		budget to be spe	ent on delivery of	the		
Mitigating Action								
None available at this time.								
Anticipated Outcome								
Regenerated Town Centre's.								

#### Place Based Investment Programme

Project Life Financials 780 0 0% 780 0 0% Current Year Financials 780 0 0% 139 (641)-82%

Scottish Government Funding to establish a Place-Based Investment Programme to ensure that Project Description

all place based investments are shaped by the needs and aspirations of local communities.

Project Manager Gillian McNamara/ Michael McGuinness

Chief Officer Peter Hessett

Planned End Date Project Lifecycle 31-Mar-23 Forecast End Date 31-Mar-23

#### Main Issues / Reason for Variance

IRED Committee has approved three projects Titan Boulevard, Bruce Street public realm and a contribution to the Town Centre projects the latter proposed spend of £0.061m expected to slip into next financial year. Titan Boulevard is being delivered by Wheatley Group and we are advised that it will not be completed until Summer 2022, therefore a further £0.58M will require to be carried forward to 22/23. Bruce St currently on track to be complete before March 2022.

#### **Mitigating Action**

Programme involves expenditure over a number of projects led by different services. Regular reporting between services will help early identification of risk.

#### **Anticipated Outcome**

Place-based improvements that advance Scottish Government's priorities of 20 min neighbourhoods and carbon zero.

PERIOD END DATE

31 December 2021

**PERIOD** 

9

	·			Project Life I	Financials	·	
	Budget Details	Budget Spend to Date		Forecast Spend	Varia	ince	
		£000	£000	%	6 £000	£000	%
14	Viresco Studios and Arts Centre						_
	Project Life Financials	750	0	0%	6 750	0	0%
	Current Year Financials	750	0	0%	6 0	(750)	-100%
	Project Description		and Arts Centre in Al	*	0	wider participation	on in the arts,
	Project Manager	Gillian McNama	ara/ Michael McGuinne	ess			
	Chief Officer	Peter Hessett					
	Project Lifecycle	Planned End Da	ate	31-Mar-22	Forecast End D	ate	30-Sep-23
	Main Issues / Reason for Varianc	;e					

community group to meet the extensive costs of building repair. No spend is forecast for this financial year. An option might be to rephase to 2022/23 subject to agreement by Scottish Government.

progress.

Mitigating Action

Building has been surveyed to get certainty on degree of work required. The funder, Scottish Government, is being updated with

Funding provided by Scottish Government, Regeneration Capital Grant Fund (RCGF). Further funding is however being sought by the

#### Anticinated Outcome

Repurposing and restoration of B listed former St Andrew's church in Alexandria for community arts uses.

Clydebank Can On The Can	al					
Project Life Financials	747	0	0%	747	0	0%
Current Year Financials	747	0	0%	0	(747)	-100%
Project Description	New activities centre in C	ydebank Town (	Centre.			
Project Manager	Gillian McNamara/ Michae	el McGuinness				
Chief Officer	Peter Hessett					
Project Lifecycle	Planned End Date	31	-Dec-22	Forecast End Date		30-Jun-23
Main Issues / Reason for Va	riance					
Contractor to be appointed Ja	nuary 2022, with delivery of the	Activities Centre	by end o	f calendar year.		
Mitigating Action						
None available at this time.						
Anticipated Outcome						
New community-run activities	centre in Clydebank Town Cent	re.				

PERIOD END DATE

31 December 2021

**PERIOD** 

9

			F	Project Life I	Financials		
Budget	Budget Details	Budget	Spend to D	ate	Forecast Spend	Varia	nce
		£000	£000	%	£000	£000	%
16 Levellin	g up						
Project L	_ife Financials	125	0	0%	125	0	0%
Current `	Year Financials	125	0	0%	40	(85)	-68%
Project [	Description	Successful LUF a transformational	applications that meet regeneration.	UK Governi	ment's over-riding	objective of Leve	elling Up and
Project N	√lanager	Gillian McNamar	a/ Michael McGuinnes	SS			
Chief Off	ficer	Peter Hessett					
Project L	_ifecycle	Planned End Date	te	31-Mar-22	Forecast End Da	ate	30-Jun-23
Main Iss	sues / Reason for Va	riance					

limani rocuccy recuccin for variance

This capacity funding was awarded by UK Government to assist with development of LUF bids. WDC will be awarded LUF and the capacity funding will be used in part to produce Artizan Centre Redevelopment Options. There is scope for Roads/Transportation to use some capacity funding to develop a major transportation bid.

#### Mitigating Action

None available at this time.

#### **Anticipated Outcome**

Successful LUF applications that meet UK Government's over-riding objective of Levelling Up and transformational regeneration.

## 17 Queens Quay District Heating Network

 Project Life Financials
 21,458
 21,551
 100%
 21,573
 115
 1%

 Current Year Financials
 0
 93
 0%
 115
 115
 0%

Project Description Queens Quay District Heating Network.

Project Manager Craig Jardine
Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-21 Forecast End Date 31-Mar-21

#### Main Issues / Reason for Variance

The energy centre shell is complete and has been handed over to WDC. The internal fit out is complete with heat now being supplied to Clydebank Care Home, Aurora House, Titan Enterprise Centre and Clydebank Leisure Centre. The additional costs resulting in the reported overspend are associated with extensions to the scope of the project. Rebate from Energetics of £0.182m is expected before the end of the financial year. Spend figures are reduced on account of invoice paid by the Wheatley Group for their connection charges to the district heating network and internal cost transfer to cover media installation and floor painting at the energy centre.

## Mitigating Action

Officers continue to pursue CRL for Energetics rebate.

### Anticipated Outcome

Project will be delivered over original budget.

PERIOD END DATE

31 December 2021

**PERIOD** 

9

	Project Life Financials							
Budget Details	Budget	Spend to D	ate	Forecast Spend	Variano	е		
	£000	£000	%	£000	£000	%		
District Heating Network Exp	oansion							
Project Life Financials	11,000	0	0%	11,000	0	0%		
Current Year Financials	3,600	0	0%	0	(3,600)	-100%		
Project Description	District Heating Netw	ork Expansion.						
Project Manager	Craig Jardine							
Chief Officer	Peter Hessett							
Project Lifecycle  Main Issues / Reason for Val	Planned End Date riance		31-Mar-24	Forecast End Dat	te ;	31-Mar-24		
Network expansion to GJNH (this time it is estimated that no continuing discussions and ex District Heating Network.	ne of the budget will be sp	ent with £3.6m re	quired to be i	ephased to 2022/2	23 on account of t	he		

#### 19 Transformation of Infrastructure Libraries and Museums

 Project Life Financials
 421
 143
 34%
 421
 0
 0%

 Current Year Financials
 278
 0
 0%
 78
 (200)
 -72%

Project Description To improve performance and efficiency of Council's Libraries and Cultural Services.

Project Manager David Main
Chief Officer Malcolm Bennie

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

#### Main Issues / Reason for Variance

Project will be delivered on budget.

Chief Officer requested carry forward following completion schedule updates for Alexandria and Dalmuir Libraries improvement works. An allocation of funds for furniture at Alexandria Library will now be carried into 22/23, and for Dalmuir Library into 23/24. Furniture replacement for Dumbarton, Duntocher, Faifley and Parkhall Libraries is anticipated to still complete in 21/22.

### Mitigating Action

Carry forward of funds to 22/23 and 23/24.

#### **Anticipated Outcome**

Project carried forward to align with Asset Management programme.

#### 20 Heritage Capital Fund

 Project Life Financials
 4,000
 341
 9%
 4,000
 0
 0%

 Current Year Financials
 2,537
 29
 1%
 867
 (1,670)
 -66%

Project Description Heritage Capital Fund.

Project Manager Amanda Graham

Chief Officer Malcolm Bennie

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

#### Main Issues / Reason for Variance

The original projected spend has been affected by internal and external delays due to the Covid 19 recovery, a reduction in the scope of the Clydebank Town Hall project, a change in the delivery date for the Clydebank Museum at Clydebank Library during the contract award stage, while the new Dalmuir Library and Gallery had to be rescheduled for approval in August 2021/22. Officers are now making progress to get projects back on track, projects will still be delivered in full, and a review of optimism bias will be undertaken in the projections for 2022/23.

#### Mitigating Action

None available at this time.

### Anticipated Outcome

Project to be delivered on budget and within revised timescale.

PERIOD END DATE

31 December 2021

**PERIOD** 

9

	Project Life Financials					
Budget Details	Budget	Spend to Date	Forecast Spend	variance		
	£000	£000 %	£000	£000 %		

21 Glencairn House

 Project Life Financials
 5,050
 15
 0%
 5,050
 0
 0%

 Current Year Financials
 110
 15
 14%
 65
 (45)
 -41%

Project Description Re-development of Glencairn House in Dumbarton High St to a purpose built library and museum.

Project Manager Michelle Lynn/ Sarah Christie

Chief Officer Malcolm Bennie

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

#### Main Issues / Reason for Variance

The Business Case for the Glencairn House project was outlined in a report to the IRED committee on 21 August 2019. The report sought and received approval to proceed with the project. Architects have been appointed and the initial development stage has now been completed. Planning submission has been made and this is targeted for Spring 2022 with a practical completion date of December 2023 and financial completion by December 2024 due to retentions. Levelling Up Funding has been confirmed and will be reported separately under a different budget line.

#### **Mitigating Action**

None available at this time.

#### **Anticipated Outcome**

Re-development of Glencairn House in Dumbarton High Street to a purpose built library and museum, within budget albeit later than originally anticipated.

#### 22 Alexandria Community Centre Sports Hall re-flooring

 Project Life Financials
 40
 0
 0%
 40
 0
 0%

 Current Year Financials
 40
 0
 0%
 0
 (40)
 -100%

Project Description Alexandria Community Centre Sports Hall re-flooring

Project Manager John Anderson Chief Officer John Anderson

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 28-Feb-22

#### Main Issues / Reason for Variance

This project was rephased from 2020/21 as The Alexandria Community Centre Sports Hall was being utilised as COVID-19 vaccine centre so works were unable to be carried out in 2020/21. It is anticipated the centre will continue to be used as a vaccine centre and the work will be postponed until next financial year.

### Mitigating Action

None available at this time.

#### Anticipated Outcome

New floor fitted in Alexandria Community Sports Hall.

PERIOD END DATE

31 December 2021

**PERIOD** 

Project Life Financials

Budget Details	Budget	Spend to Da	ate	Forecast Spend	Variar	nce
	£000	£000	%	£000	£000	9/
Office Rationalisation						
Project Life Financials	22,051	22,061	100%	22,054	3	0%
Current Year Financials	0	11	0%	18	18	0%
Project Description	Delivery of office rati	onalisation progra	mme.			
Project Manager	Sharon Jump/ Craig	Jardine				
Chief Officer	Angela Wilson					
Project Lifecycle	Planned End Date		31-Mar-20	Forecast End Dat	е	31-Mar-20
Main Issues / Reason for Va	riance					

New Dumbarton Office has been opened to staff from 21 May 2018. Final Retention for demolition of Garshake works was due to be paid in 2020/21 however retention has now been paid in April 2021. Forecast overspend is due to unforeseen additional charges.

#### Mitigating Action

None available at this time.

#### **Anticipated Outcome**

Project delivered at a higher cost than budgeted.

#### Depot Rationalisation

Project Life Financials 8,535 119 1% 8,535 0% Current Year Financials 160 (145)-91% 0 0% 15 Project Description Depot Rationalisation.

Project Manager Sharon Jump/ Craig Jardine

Angela Wilson Chief Officer

Planned End Date Proiect Lifecycle 31-Mar-25 Forecast End Date 31-Mar-25

#### Main Issues / Reason for Variance

Given potential implications around operational service requirements for Greenspace, Transport, Roads and Waste, Officers have not been in a position to complete the Depot Rationalisation Business Case at this point. A review of scope of the project is currently underway following completion of the workstyle exercise and the intension would be to bring a Business case to IRED committee Summer/Autumn 2022. Re-phase £0.145m to financial year 2022/23.

#### Mitigating Action

None available at this time.

#### Anticipated Outcome

Project business case will be brought back to project board and Council.

#### 25 New Sports Changing Facility Dumbarton West (Old OLSP site)

Project Life Financials 350 9 3% 350 0 0% Current Year Financials 341 0% (341) -100%

New Sports Changing Facility Dumbarton West (Old OLSP site) Project Description

Project Manager Michelle Lynn/ Craig Jardine

Angela Wilson Chief Officer

Planned End Date Project Lifecycle 31-Mar-22 Forecast End Date 31-Mar-23

### Main Issues / Reason for Variance

Planning permission has been submitted. New build will be in conjunction with developers site and awaiting confirmation of a start date for same. Project cannot commence until planning application has been approved and delays on application and granting has been in relation to discussions with the adjacent developer and consultation with roads in relation to onsite parking and impact on adjacent site. Following granting of planning permission a timeline will be issued and a further update provided. It is therefore expected at this time that the budget will likely have to be rephased to 2022/23.

#### Mitigating Action

None available at this time.

#### Anticipated Outcome

To deliver new sports changing facility.

PERIOD END DATE

31 December 2021

**PERIOD** 

9

		Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Spend	Variance		
	£000	£000	% £000	£000 %		

26 New Sports Changing Facility at Duntocher

 Project Life Financials
 344
 382
 111%
 382
 38
 11%

 Current Year Financials
 0
 38
 0%
 38
 38
 0%

Project Description New Sports Changing Facility at Duntocher

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Angela Wilson

Project Lifecycle Planned End Date 31-Mar-21 Forecast End Date 31-Mar-21

Main Issues / Reason for Variance

Project completed over budget due to ground conditions on site. Final costs now charged and project reporting an overspend of

Mitigating Action

None available at this time.

**Anticipated Outcome** 

New sports changing facility completed.

#### 27 New Sports Changing Facility at Lusset Glen in Old Kilpatrick

 Project Life Financials
 150
 16
 10%
 150
 0
 0%

 Current Year Financials
 134
 0
 0%
 0
 (134)
 -100%

Project Description New Sports Changing Facility at Lusset Glen in Old Kilpatrick

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Angela Wilson

Project Lifecycle Planned End Date 31-Mar-21 Forecast End Date 31-Mar-22

#### Main Issues / Reason for Variance

Project had been delayed due to a number of COVID-19 related issues and utilities issues. Unit is now in production but delay to site due to the utility disconnection and demolition works. Project to be rephased to 2022/23.

#### Mitigating Action

None available at this time.

#### **Anticipated Outcome**

To deliver new sports changing facility.

## 28 New Westbridgend Community Centre

 Project Life Financials
 675
 71
 11%
 675
 0
 0%

 Current Year Financials
 610
 6
 1%
 25
 (585)
 -96%

Project Description New Westbridgend Community Centre

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Angela Wilson

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-24

#### Main Issues / Reason for Variance

Planning Permission received and currently working on internal room layouts to confirm overall budget required to complete project. Previous delays, include application for planning permission which Officers elongated due to requirement to go to design panel, and delays in additional information being able to be provided to Planning due to site visits not being able to be carried out because of COVID-19 restrictions. Currently room layouts are being discussed with the group, this will then allow a review of costs to minimise the additional budget required to complete the project. Previously it was advised that the original budget allocation did not take into account ground condition costs and any implications required following discussions with planning – until this process is complete Officers will not be able to request additional budget. At this time it is estimated that only £0.025m of the budget will be required this year with £0.585m required to be rephased to 2022/23. Balance of budget is being requested via the capital plan refresh process and will be presented to Council in March 2022.

### Mitigating Action

None available at this time.

#### **Anticipated Outcome**

New build community facility.

PERIOD END DATE

31 December 2021

**PERIOD** 

9

	Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Spend	variance	
	£000	£000 %	£000	£000 %	

29 Purchase of 3 Welfare Units

 Project Life Financials
 78
 0
 0%
 78
 0
 0%

 Current Year Financials
 78
 0
 0%
 0
 (78)
 -100%

Project Description At Council meeting on 30th August 2017 it was agreed to purchase 3 Welfare Units as a spend-to-

Project Manager Martin Feeney
Chief Officer Angela Wilson

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Changing demand means it has not been possible to purchase equipment to date. Further analysis is being carried out of future demand to allow an informed decision to ensure the correct equipment is identified.

Mitigating Action

None available at this time.

Anticipated Outcome

Project delivered within budget.

30 Elevated Platforms (Building Services)

 Project Life Financials
 45
 0
 0%
 45
 0
 0%

 Current Year Financials
 45
 0
 0%
 0
 (45)
 -100%

Project Description Elevated Platforms (Building Services).

Project Manager Martin Feeney
Chief Officer Angela Wilson

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

It is anticipated that spend will be achieved in Financial year 2022/2023.

Mitigating Action

None available at this time.

Anticipated Outcome

Project delivered within budget.

31 Allotment Development

Project Life Financials 400 44 11% 400 0 0% Current Year Financials 370 13 4% 100 (270) -73%

Project Description To develop an allotment site.

Project Manager Ian Bain
Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Dec-22

Main Issues / Reason for Variance

A Site investigation report has identified that Townend Road can only be developed with raised beds. The project will now be developed on this basis and officers will work to the available budget. Sites at Dillichip Loan and Dumbarton Common are also being considered for development as food growing sites. Site investigation work to be carried out prior to preparation of tender document.

#### **Mitigating Action**

None available at this time.

**Anticipated Outcome** 

3 new allotment sites with 150 plots.

PERIOD END DATE

31 December 2021

**PERIOD** 

9

	Project Life Financials							
Budget Details	Budget	Spend to Date		Forecast Spend	Varia	nce		
	£000	£000	%	£000	£000	%		
Posties Park Sports Hub - New :	sports hub to include	Gym & running track	k					
Project Life Financials	1,802	1,896	105%	2,646	844	47%		
Current Year Financials	1,401	1,495	107%	2,245	844	60%		
Project Description	weather 6 lane runni existing floodlights a in February 2015 for	hub at Posties/Marine ng track, conversion on nd additional car parki Community Sports Fates es budget line. No ma	of blaze s ing. This acilities a	ports pitch to gra combines the bu t Posties Park, dr	ss, new fencing, udget approved by aw down of budg	upgrade of y the Council et from the		
Project Manager	Ian Bain							
Chief Officer	Gail MacFarlane							
Project Lifecycle	Planned End Date	31-	Mar-22	Forecast End Da	ate	31-Mar-22		
Main Issues / Reason for Varian	ce							
Project start was delayed due to p completion date of March 2022. T changes to the design required by	ne overall expenditure	is forecast to be £2.3r	n. The m	ajority of the ove				
Mitigating Action None required at this time. Anticipated Outcome								
New all weather running track and	avmnasium							
New all weather running track and	gymnasium.							

#### 33 Vale of Leven Cemetery Extension

 Project Life Financials
 817
 263
 32%
 817
 0
 0%

 Current Year Financials
 652
 99
 15%
 352
 (300)
 -46%

Project Description Extension of existing cemetery in Vale of Leven.

Project Manager Ian Bain
Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 30-Sep-22

#### Main Issues / Reason for Variance

Legal issues with purchase of land have now been resolved. Project is now being developed for tendering, with project completion expected 30 September 2022. It is anticipated that £0.352m will be spent this financial year with £0.300m required to be rephased to 2022/23.

#### Mitigating Action

None available at this time.

#### **Anticipated Outcome**

Extension to existing cemetery providing a sustainable burial environment.

## 34 New Play & Recreation at Radnor Park, including MUGA & Inler Park

 Project Life Financials
 642
 682
 106%
 682
 39
 6%

 Current Year Financials
 0
 40
 0%
 40
 40
 0%

Project Description New Play & Recreation at Radnor Park, including MUGA.

Project Manager Ian Bain

Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-20 Forecast End Date 31-Dec-19

Main Issues / Reason for Variance

Final Payment has now been made.

#### Mitigating Action

None required at this time.

Anticipated Outcome

Renewal of Play park

#### PERIOD END DATE

31 December 2021

**PERIOD** 

**Project Life Financials** 

Budget Details	Budget	Spend to Date		Forecast Spend	Varia	nce
	£000	£000	%	£000	£000	%
5 Spaces for People						
Project Life Financials	740	350	47%	412	(328)	-44%
Current Year Financials	648	258	40%	320	(328)	-51%
Project Description	Funding has been av	warded from Sustrans	to assist v	with social distar	ncing measures	required as a
Project Manager	Derek Barr					
Chief Officer	Gail MacFarlane					
Project Lifecycle	Planned End Date	31	-Jul-21	Forecast End Da	ate	31-Jul-21
Main Issues / Reason for Va	riance					

The project was introduced through funding for WDC from Scottish Government in 2020/21, in response to the COVID-19 pandemic. The funding was provided for widening of footpaths to abide by social distancing guidelines. The works were not able to be completed in 2020/21 and permission was granted to carry the grant forward into 2021/22 on the condition it was used by 31 July 2021. The works at Smollet Fountain are now complete and the works at Crosslet Road are now complete, however due to time constraints it is anticipated Officers will only be able to use £0.320m of this budget and approximately £0.328m will be underspent.

#### Mitigating Action

None required at this time.

#### **Anticipated Outcome**

To provide people of West Dunbartonshire additional space to help adhere to social distancing guidelines.

36	Auld Street Clydebank - Bond						
	Project Life Financials	400	358	90%	400	0	0%
	Current Year Financials	42	0	0%	0	(42)	-100%
	Project Description	Completion of roadworks	associated with	Auld Stre	et housing development		
	Project Manager	Derek Barr					
	Chief Officer	Gail MacFarlane					
	Project Lifecycle	Planned End Date	31	I-Mar-23	Forecast End Date		31-Mar-23
	Main Issues / Reason for Varian	ce					
	Road construction works complete until such time as additional funds		ning funds insuf	ficient to c	complete footpath constru	uction. Wor	rks on hold
	Mitigating Action None available at this time.						

Anticipated Outcome
To complete remaining civil works required.

37 Mandatory	20mph Residentia	al communities					
Project Life	Financials	500	11	2%	500	0	0%
Current Yea	ar Financials	120	0	0%	50	(70)	-58%
Project Des	scription	Mandatory 20mph Reside	ential communitie	es.			
Project Mar	nager	Raymond Walsh					
Chief Office	ər	Gail MacFarlane					
Project Life	cycle	Planned End Date	31	-Mar-24 Fored	cast End Date	3	1-Mar-24
Main Issue	es / Reason for Va	riance					
Awaiting So	cottish Government	t recommendations.					
Mitigating	Action						

None available at this time. **Anticipated Outcome** 

Project to be delivered within budget.

31-Mar-24

## WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME ANALYSIS OF PROJECTS AT RED ALERT STATUS

PERIOD END DATE

31 December 2021

**PERIOD** 

9

		Project Life Financials							
Budget Details	Budget	Spend to Date		Forecast Spend	varia	nce			
	£000	£000	%	£000	£000	%			
Street lighting and associate	d electrical infrastructure	Э							
Project Life Financials	86	8	9%	106	20	23%			
Current Year Financials	86	8	9%	106	20	23%			
Project Description	WDC is responsible tilluminated signs and		•	0 0		iated			
Project Manager	Hugh Campbell								
Chief Officer	Gail MacFarlane								
<sup>o</sup> roject Lifecycle <b>Main Issues / Reason for Va</b> r	Planned End Date iance	31	-Mar-22	Forecast End D	ate	31-Mar-22			
Overspend due to essential wo	orks identified by investigat	ions.							
Mitigating Action None available at this time. Anticipated Outcome Intention is to complete works	within hudget								

#### 39 Depot Improvement Works

 Project Life Financials
 90
 7
 7%
 90
 0
 0%

 Current Year Financials
 90
 7
 7%
 21
 (69)
 -77%

Project Description Improvement of WDC Roads Depot.

Project Manager Hugh Campbell Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

#### Main Issues / Reason for Variance

New budget in 2021/22 to improve Elm Road Roads Depot. New equipment has been purchased and balance of budget to be carried forward into 2022/23 to be utilised for depot rationalisation works

## Mitigating Action

None available at this time.

## Anticipated Outcome

Intention is to complete works within budget.

#### 40 Gruggies Burn Flood Prevention

 Project Life Financials
 14,730
 378
 3%
 14,730
 0
 0%

 Current Year Financials
 572
 6
 1%
 250
 (322)
 -56%

Project Description Commission of Gruggies Flood Prevention Scheme.

Project Manager Sharron Worthington Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date

#### Main Issues / Reason for Variance

Report has been received mid June 2021 outlining proposed options. Contract for design is due to be signed off imminently. Project board to be established with a view to finalising plans this calendar year.

#### Mitigating Action

None available at this time.

### **Anticipated Outcome**

Project should be completed within budget.

PERIOD END DATE

31 December 2021

**PERIOD** 

9

	Project Life Financials							
Budget Details	Budget	Spend to Date	•	Forecast Spend	Variance			
	£000	£000	%	£000	£000	%		
1 Clydebank Charrette, A814								
Project Life Financials	4,300	3,082	72%	4,300	0	0%		
Current Year Financials	2,285	1,067	47%	2,135	(150)	-7%		
Project Description	Clydebank Charrette	e, A814						
Project Manager	Sharron Worthington	n						
Chief Officer	Gail MacFarlane							
Project Lifecycle	Planned End Date	3′	1-Mar-22 Fo	recast End Date	31	-Mar-22		
Main Issues / Reason for Vari	ance							
Works progressing well project	should be complete by sp	pring 2022.						
Mitigating Action								
None required at this time.								
Anticipated Outcome								

A811 Lomond Bridge						
Project Life Financials	4,152	3,846	93%	4,152	0	0%
Current Year Financials	723	417	58%	500	(223)	-31%
Project Description	Upgrade of Lomond Bridge.					
Project Manager	Cameron Muir					
Chief Officer	Gail MacFarlane					
Project Lifecycle	Planned End Date	3	31-Mar-22 Act	ual End Date		31-May-21
Main Issues / Reason for Va	ariance					
Works to Lomond Bridge wei	re completed May 2021.					
Mitigating Action						
None required.						
Anticipated Outcome						

### 43 Protective overcoating to 4 over bridges River Leven

 Project Life Financials
 1,030
 337
 33%
 1,070
 40
 4%

 Current Year Financials
 442
 288
 65%
 482
 40
 9%

Project Description To overcoat 4 bridges over River Leven.

Project Manager Cameron Muir Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

#### Main Issues / Reason for Variance

Works to Renton Footbridge have commenced and should be completed by March 2022. Additional works are required with regard to bridge stair bearings & support work flanges and has resulted in approximately £0.040m overspend.

#### Mitigating Action

None available at this time.

## Anticipated Outcome

To upgrade bridges within West Dunbartonshire.

31-Mar-29

## WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME ANALYSIS OF PROJECTS AT RED ALERT STATUS

PERIOD END DATE

31 December 2021

**PERIOD** 

9

		F	Project Life F	inancials	Project Life Financials							
Budget Details	Budget	Spend to Da	ate	Forecast Spend	Varian	ce						
	£000	£000	%	£000	£000	%						
Vehicle Replacement												
Project Life Financials	3,042	1,426	47%	3,042	0	0%						
Current Year Financials	3,042	1,426	47%	2,170	(872)	-29%						
Project Description	Replacement of vehi 10 year light vehicles		eached end c	of programmed lif	espan (7 year hea	vy vehicles,						
Project Manager	Kenny Lang											
Chief Officer	Gail MacFarlane											
Project Lifecycle	Planned End Date		31-Mar-22	Forecast End Da	ate	31-Mar-22						
Main Issues / Reason for Va	riance											
Vehicles are being ordered fo	r delivery in this financial ye	ar										
Mitigating Action												
None Required.												
Anticipated Outcome												
Replacement of fleet within bu												

45 Purchase of gritters						
Project Life Financials	400	0	0%	400	0	0%
Current Year Financials	400	0	0%	150	(250)	-63%
Project Description	Purchase of gritters.					
Project Manager	Kenny Lang					
Chief Officer	Gail MacFarlane					
Project Lifecycle	Planned End Date	31	-Mar-22 Fore	cast End Date	3	1-Mar-22
Main Issues / Reason for Va	riance					
Only two gritters will be purch	ased this financial year with the re	est to follow in 2	2022/23.			
Mitigating Action						
None available at this time.						
Anticipated Outcome						
Project delivered within budg	et.					

	, ,						
46	AV Equipment - Education						
	Project Life Financials	1,110	184	17%	1,110	0	0%
	Current Year Financials	443	56	13%	126	(317)	-72%
	Project Description	Purchase of AV Equipm	ent for Education.				

Project Manager David Jones/ Julie McGrogan

Chief Officer Laura Mason

Project Lifecycle Planned End Date 31-Mar-29 Forecast End Date

Main Issues / Reason for Variance

The roll out of the installation of new equipment is on track since the school return in August but will continue into 2022/23.

Mitigating Action

None available at this time. **Anticipated Outcome** 

Purchase of AV Equipment for Education.

PERIOD END DATE

31 December 2021

**PERIOD** 

9

		Project Life Financials						
Budget Details	Budget	Spend to Date	е	Forecast Spend	Varia	nce		
	£000	£000	%	£000	£000	%		
Kilpatrick School - New Buil	d							
Project Life Financials Current Year Financials	10,950 0	11,067 117	101% 0%	,	117 117	1% 0%		
Project Description	Design and build of o	construction of Addi	tional Supp	ort Needs School	ol.			
Project Manager	Lesley Woolfries/ Cra	Lesley Woolfries/ Craig Jardine						
Chief Officer	Laura Mason							
Project Lifecycle  Main Issues / Reason for Va	Planned End Date riance	3	1-Mar-21	Actual End Date	•	09-Aug-17		
The Final Account has been agreed with final payment now paid. Project was physically complete August 2017 with retentions now fully paid, Making Good Defects Certificate issued.								
Mitigating Action								
None available at this time.								
Anticipated Outcome								
Project complete albeit over b	udget.							

#### 48 Schools Estate Improvement Plan

 Project Life Financials
 20,000
 14,440
 72%
 20,000
 0
 0%

 Current Year Financials
 6,200
 3,803
 61%
 4,261
 (1,939)
 -31%

Project Description Improvement of Schools Estate.

Project Manager Lesley Woolfries/ Michelle Lynn/ Craig Jardine

Chief Officer Laura Mason

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

The £20m project life budget is broken down as follows, £15.1m New Build Renton Campus; £0.881m St Mary's Alexandria; £0.300m Additional ASN Provision (Secondary Phase); £2.5m Skills School (Senior Phase); £0.008m Balloch Campus, Lomond Base (artificial grass) with the remaining budget of £1.211m unallocated at this time. The current year budget is allocated, £4.609 New Build Renton Campus; £0.214m St Mary's Alexandria; £0.300m Additional ASN Provision (Secondary Phase); £1.069m Skills School (Senior Phase); £0.008m Balloch Campus, Lomond Base (artificial grass). With regards to the new Renton Build Campus, the construction is split into 3 phases with Phase 1 which includes the new building due to complete on 4 October 2021. The overall construction is programmed to complete by 25 July 2022. (Previously April 2022 but re-programmed due to 13 week COVID-19 site closure). Forecast spend for 2021/22 for this element of the project is £3.873m against a current year budget of £4.609, resulting in rephasing of £0.735m to 2022/23 due to COVID-19 related delays. With regards the St Mary's Alexandria Refurbishment works, the MUGA is anticipated to commence August/September. The dining and kitchen extension will not be able to commence until these works are complete and due to the disruptive nature of the works and will not commence until summer 2022. This has resulted in an estimated spend at St Mary's of £0.100m in 2021/22 against a budget of £0.214m resulting in rephasing of £0.114m to 2022/23. With regards to Additional ASN Provision (Secondary Phase) and Skills School (Senior Phase) these are each expected to spend £0.020m resulting in a combined rephasing for these projects of £1.328m as these await site selection and the programme of works. Finally the installation of artificial grass at Balloch Campus is complete accounting for £0.008m of the current year spend. In summary, £4.260 is expected to be spent of the current year total budget in 2021/22 with estimated £1.939m required to be rephased to 2022/23.

#### Mitigating Action

With regards to the new Renton Campus, Officers are working to plan the migration from existing premises to work with programmed October 2021 Phase 1 completion where the new building and immediate playground and some parking provision is delivered. Overall project with Phase 2 & final phase 3 due to complete in July 2022. Ongoing dialogue with the main contractor and client to mitigate risks to Phase 1 handover date.

#### **Anticipated Outcome**

Project delivered within budget and to the revised programme, following COVID-19.

PERIOD END DATE

31 December 2021

**PERIOD** 

49

9

Project Life Financials

	Budget Details	Budget	Spend to Da	ate	Forecast Spend	l Varia	nce
		£000	£000	9/	£000	£000	%
9	Schools Estate Improvement Pla	n - next Phase - Faif	ley Campus				
	Project Life Financials	28,860	65	0%	28,860	0	0%
	Current Year Financials	318	24	7%	53	(265)	-83%
	Project Description	Improvement of Sch	ools Estate.				
	Project Manager	Sharon Jump/ Craig Jardine					
	Chief Officer	Laura Mason					
	Project Lifecycle	Planned End Date		31-Mar-26	Forecast End D	ate	31-Mar-26

#### Main Issues / Reason for Variance

The next phase of the Schools Estate Improvement Plan involves the development of a new Campus provision in the Faifley area. Officers have been tasked with providing a funding submission to the Scottish Government Learning Estate Improvement Programme. The bid submission was made in October 2020 and WDC has been successful in securing funding, SFT confirmed the indicative funding allocation for this project at £18.416m on the 4 May 2021, this will be received as a revenue stream over the 25 years of the Scottish Government financial support (subject to the Council adhering to the funding criteria). Site Options Appraisal has taken place and Members approved the recommendation to proceed with the new Faifley Campus on the St Joseph's site at Education Committee 9th June 2021. The next phase will see the appointment of design team and main contractor to proceed with Design Development for the new Campus. As a result of programme changes concept design will now commence end of March 2022, this will not impact on the overall completion of the project. The statutory consultation process was launched in September 2021 and a report will be brought back to the Educational Services committee in 2022.

#### **Mitigating Action**

None available at this time.

#### **Anticipated Outcome**

Delivery of the project will be on time.

50	Free	School	Meals

 Project Life Financials
 199
 101
 51%
 199
 0
 0%

 Current Year Financials
 100
 2
 2%
 2
 (98)
 -98%

Project Description Provision of Capital Funding from Scottish Government to implement free school meal initiative.

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Laura Mason

Project Lifecycle Planned End Date 31-Oct-22 Forecast End Date 31-Oct-22

### Main Issues / Reason for Variance

Works ongoing with any snagging issues to be rectified when the school is empty due to the nature of the work. Full budget spend will be incurred by October 2022.

#### Mitigating Action

None available at this time.

#### Anticipated Outcome

Project delivered on budget within amended timescales.

PERIOD END DATE

31 December 2021

**PERIOD** 

9

		Project Life Financials						
	Budget Details	Budget	Spend to I	Date	Forecast Spend	ı varıa	nce	
		£000	£000	%	£000	£000	%	
51	Balloch Campus							
	Project Life Financials	0	40	0%	40	40	0%	
	Current Year Financials	0	40	0%	40	40	0%	
	Project Description	To erect noise barrier						
	Project Manager	Michelle Lynn/ C	raig Jardine					
	Chief Officer	0.00.2.						
	Project Lifecycle			Forecast End Date		31-Oct-21		
Main Issues / Reason for Variance								
	Acoustic survey was carried out following a number of complaints by neighbours and MSP. This survey indicated that additional fencing was required and this work has now been completed.						ditional	
	Mitigating Action None required.							
	Anticipated Outcome							
	Noise reduction							

52 Aids & Adaptations - Special Needs Adaptations & Equipment

 Project Life Financials
 1,113
 620
 56%
 1,113
 0
 0%

 Current Year Financials
 1,113
 620
 56%
 884
 (229)
 -21%

Project Description Reactive budget to provide adaptations and equipment for HSCP clients.

Project Manager Julie Slavin
Chief Officer Beth Culshaw

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Lower provision of aids and adaptations to HSCP clients than anticipated due to Covid which will be caught up next financial year.

Mitigating Action

None available at this time Anticipated Outcome

Provision of adaptations and equipment to HSCP clients as anticipated.

53	Criminal	Justice	Adaptations	5

 Project Life Financials
 63
 0
 0%
 63
 0
 0%

 Current Year Financials
 63
 0
 0%
 63
 0
 0%

Project Description Renovation of Unit 11 Levenside Business Court.

Project Manager Julie Slavin
Chief Officer Beth Culshaw

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Contact has been made with procurement and colleagues are preparing tender documentation. The project will slip into 2022/23.

Mitigating Action

None available at this time
Anticipated Outcome

Renovation of Unit 11 Levenside Business Court

PERIOD END DATE

31 December 2021

**PERIOD** 

9

	Project Life Financials						
Budget Details	Budget	Spend to Date	Forecast Spend	variance			
	£000	£000 %	£000	£000 %			
D. J. Fill I O. III							

Replace Elderly Care Homes and Day Care Centres

 Project Life Financials
 27,531
 27,071
 98%
 27,531
 0
 0%

 Current Year Financials
 477
 18
 4%
 200
 (277)
 -58%

Design and construction of replacement elderly care homes and day care centres in Dumbarton

and Clydebank areas.

Project Manager Lesley Woolfries/ Craig Jardine

Chief Officer Beth Culshaw

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

#### Main Issues / Reason for Variance

Clydebank Care Home (Queens Quay House) completion was certified 9 November 2020. The Statement of Final Account has been agreed with the Principal Contractor at a figure less than the cost plan and as such officers have adjusted the project outturn to report the project will be delivered on budget. The residents from the 2 existing Clydebank Care Homes moved into Queens Quay House on 14 and 15 December 2020. Officers in HSCP and Asset Management are progressing the disposal strategy for Mount Pleasant, Frank Downie and Queen Mary Day Centre. Clydebank Care Home is due to be financially complete by the end of financial year 2021/22. Budget being rephased due to demolition costs.

# Mitigating Action

The statement of final account has been signed and financial risk exposure should be reduced through efforts to dispose of the existing properties at the earliest opportunity.

# **Anticipated Outcome**

Dumbarton Care Home opened 2017. Clydebank Care Home was certified complete on 9 November 2020 and projected to deliver on budget.

#### 55 ICT Modernisation

 Project Life Financials
 903
 99
 11%
 903
 0
 0%

 Current Year Financials
 903
 99
 11%
 550
 (353)
 -39%

Project Description This budget is to facilitate ICT infrastructure and modernise working practices.

Project Manager Patricia Kerr
Chief Officer Victoria Rogers

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-23

# Main Issues / Reason for Variance

£0.100m spent and further £0.056m committed in device orders to date. Further Mobile replacements ordered and awaiting delivery so that appointments can be planned. Took delivery of the 100+ laptops in December 2021 which had been delayed due to supply chain issues.

Awaiting update on Chromebook supply and device models from Scottish Government and we already have a back log of orders and supply chain delivery delays.

HSCP £0.413m allocation is expected to be rephased to 2022 for the wider system review project for case management.

To date the service improvements have been Covid-related and will be charged accordingly leaving approx. £0.100m potentially unused at this time.

# Mitigating Action

Continue to escalate and meet framework suppliers to confirm delivery lead times.

## **Anticipated Outcome**

Two thirds of Budget spent with some of the HSCP allocation for the wider system review project for case management being rephased.

PERIOD END DATE

31 December 2021

**PERIOD** 

9

		Project Life Financials							
Budget Details	Budget	Budget Spend to Date		Forecast Spend		Variance			
	£000	£000	%	£000	£000	%			
<b>Education Software Licensi</b>	ng Refresh								
Project Life Financials	270	2	1%	270	0	0%			
Current Year Financials	58	0	0%	0	(58)	-100%			
Project Description	End of Life Software	e Upgrades for Ed	ucation.						
Project Manager	James Gallacher/ P	atricia Kerr							
Chief Officer	Victoria Rogers								
Project Lifecycle Main Issues / Reason for Va	Planned End Date		31-Mar-29	Forecast End Da	ate	31-Mar-29			
To date no Education-specific	software has been identif	ied during the ann	ual network se	ecurity penetration	n test. Budget to	be carried to			

# 2022-23 Mitigating Action

Liaise with schools re planned changes to software needed to delivery the curriculum.

# Anticipated Outcome

No budget spend this financial year as any replacement software needs to be tested (rather than budget spent) due to constraints of replacing software during an academic year.

**PERIOD END DATE** 

31 December 2021

**PERIOD** 

9

	Project Life Financials						
Budget Details	Budget	Spend to Date	Forecast Spend	variance variance			
	£000	£000 %	£000	£000 %			

Replace obsolete boilers (plant greater than 30 years old)

 Project Life Financials
 235
 145
 62%
 235
 0
 0%

 Current Year Financials
 227
 144
 63%
 215
 (12)
 -5%

Project Description Replace obsolete boilers (plant greater than 30 years old).

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Oct-22

Main Issues / Reason for Variance

All works complete. Await demo, snagging and invoice for Municipal Buildings. Insufficient funding available for Hub boiler replacement.

Mitigating Action

None available at this time.

Anticipated Outcome

Full spend minus the retention is expected this year. The Hub boiler replacement is suspended until next year. Note insufficient budget

Bus Rapid Deployment Fund

 Project Life Financials
 217
 3
 1%
 217
 0
 0%

 Current Year Financials
 214
 0
 0%
 214
 0
 0%

Project Description Funding has been awarded from Sustrans to assist with social distancing measures required as a

result of the COVID-19 pandemic.

Project Manager Derek Barr Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Officers working with external partners to identify projects to support funding. Investigation on going however unlikely works will be able to

progress until new financial year.

Mitigating Action
None required at this time.

Anticipated Outcome

To improve journey times and reliability of bus services.

ICT Security & DR

 Project Life Financials
 1,120
 64
 6%
 1,120
 0
 0%

 Current Year Financials
 1,120
 64
 6%
 700
 (420)
 -38%

The project is for the enhancement of security systems, server replacement and the update of

Project Description corporate applications to ensure compliance with 15/16 PSN requirements, to enhance the disaster

recovery capabilities of WDC.

Project Manager Brian Miller/ Patricia Kerr

Chief Officer Victoria Rogers

Project Lifecycle Planned End Date 31-Jul-22 Forecast End Date 31-Jul-22

Main Issues / Reason for Variance

Switch replacement (£0.550m) order raised and deliveries started but unclear if will be fully receipted by end of March. Liaising with supplier re partial invoicing.

SAN replacement (£0.330m) tender due to be published Jan/Feb - therefore this budget will carry to 2022-23. Project scope change being considered linked to 365 cloud back up requirements. As with the switch replacement, global supply shortages are being indicated and it may slip into next financial year.

Bandwidth improvement projects continue on time and within budget.

# Mitigating Action

Monitor supply chain. Continue tendering processes. Seek to carry budget in 2022 if supply chain issues are confirmed

# Anticipated Outcome

Continue to anticipate the majority of budget being committed (if not spent).

PERIOD END DATE

31 December 2021

**PERIOD** 

9

	Project Life Financials						
Budget Details	Budget	Spend to Date	Forecast Spend	variance			
	£000	£000 %	£000	£000 %			

4 365 Implementation

 Project Life Financials
 250
 141
 56%
 250
 0
 0%

 Current Year Financials
 169
 111
 65%
 169
 0
 0%

Project Description Project services to delivery Microsoft 365 Implementation including 3rd party supplier, training,

technical consultancy etc.

Project Manager Dorota Piotrowicz/ Patricia Kerr

Chief Officer Victoria Rogers

Project Lifecycle Planned End Date 30-Jun-22 Forecast End Date 30-Jun-22

Main Issues / Reason for Variance

Budget is committed and suppliers actively working on the project. Project scope changes have been costed and additional budget has been added to Capital plan refresh for consideration. Some aspects of the project have been reduced. Full budget spend anticipated but may be delayed due to resource changes.

## Mitigating Action

Consider accelerating spend from 2022/23 if supplier can accelerate the resource available. Otherwise carry some budget into 2022/23.

## Anticipated Outcome

Budget spent but potentially delayed.

PERIOD END DATE

31 December 2021

PERIOD

	_
Life Financials	

	Project Life Financials						
Budget Details	Budget	Spend to Date	Forecast Spend	Variance Variance			
	£000	£000 %	£000	£000 %			

1 Making Tax Digital

 Project Life Financials
 40
 0
 0%
 0
 (40)
 -100%

 Current Year Financials
 40
 0
 0%
 0
 (40)
 -100%

Project Description Making Tax Digital.
Project Manager Karen Shannon
Chief Officer Laurence Slavin

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

A review of the requirements needed has confirmed that we do not need any capital monies to ensure compliance in this area.

#### Mitigating Action

None required at this time.

#### Anticipated Outcome

WDC compliance with HMRC Making Tax Digital.

2 Electronic Insurance System

 Project Life Financials
 50
 43
 86%
 51
 1
 1%

 Current Year Financials
 7
 0
 0%
 8
 1
 10%

Acquisition of a claims/incident management system supported by an electronic document management

oject Description system.

Project Manager Karen Shannon
Chief Officer Laurence Slavin

Plantad Fod Del

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

# Main Issues / Reason for Variance

The various claim forms and departmental reports have been reviewed and updated and the relevant online request forms were submitted to the Digital Sub-Group to be converted to Online Achieve Forms. The various claim forms and departmental reports have now been converted to Online Achieve Forms and are in the process of being tested. Once complete, the supplier will take matters forward with their design team. An anticipated timeline for completion of the project, taking into account the various stages i.e. development, testing, going live etc. will be drawn up in conjunction with the supplier at that time. Budget spend anticipated in 2021/22.

# Mitigating Action

None required at this time.

## Anticipated Outcome

Upgraded Electronic Insurance System.

3 Agresso development

Project Life Financials 30 0 1% 30 0 0% Current Year Financials 30 0 0% 30 0 0%

2020/21 bid is to carry out an upgrade of Agresso which was last upgraded in 2015. Requirement to upgrade Project Description is to maintain level of support available from Unit 4 who have advised that support for older versions of the

system is being reduced.

Project Manager Adrian Gray

Chief Officer Laurence Slavin

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 28-Feb-22

# Main Issues / Reason for Variance

Agresso development plans to be implemented in 2021/22, full budget spend anticipated.

## Mitigating Action

None required at this time.

# Anticipated Outcome

Development of Agresso system later than originally anticipated but within original budget.

PERIOD END DATE 31 December 2021

PERIOD 9

		Project Life Financials							
	Budget Details	Budget	Spend to D	Oate	Forecast Spend	variance			
		£000	£000	%	£000	£000	%		
4	Legal Case Management System								
	Project Life Financials	33	0	0%	33	0	0%		
	Current Year Financials	33	0	0%	33	0	0%		
	Project Description	Legal Case Man	agement System						
	Project Manager	Alan Douglas							
	Chief Officer	Peter Hessett							
	Project Lifecycle	Planned End Da	ite	31-Mar-22	Forecast End D	ate	31-Mar-22		
	Main Issues / Reason for Variance	•							

Budget has been rephased from 2020/21. The project could not proceed as originally planned as Officers are required to access the office and hardware the system will run on and COVID-19 restrictions have prevented this. Tenders had been held, however the project may have to go back out to tender following the upgrade to Microsoft 365. Legal will discuss with ICT in the coming months, however it is still hoped the project will be completed on budget in this financial year.

#### Mitigating Action

Legal to discuss impact of Microsoft 365 with ICT.

#### **Anticipated Outcome**

Project to be completed in 2021/22 assuming return to office and with the support of ICT.

F Outliette Burling Owner of C	One ital Business					
5 Solicitor Project Support f Project Life Financials	or Capital Projects	0	0%	53	0	0%
Current Year Financials	20	0	0%	20	0	0%
Project Description	Solicitor costs to directly s	upport capital pr	ojects			
Project Manager	Alan Douglas					
Chief Officer	Peter Hessett					
Project Lifecycle	Planned End Date	31-	Mar-24 Fored	cast End Date	31-	Mar-24
Main Issues / Reason for \	/ariance					
Trainee solicitor has now sta	arted. Budget will be fully spent.					
Mitigating Action						
None required at this time.						
Anticipated Outcome						
Solicitor support for Capital	Projects, with full budget spend.					

6	Trading Standards Scam Prevention					
	Project Life Financials	10	10	99%	10	0 0%
	Current Year Financials	2	2	96%	2	0 0%

Call blocking devices to be fitted to the phones of WDC's most vulnerable residents which will block unknown numbers from connecting and limiting incoming calls to only known and trusted numbers, for vulnerable

consumers who may be susceptible to hard selling techniques, scams and other frauds.

Project Manager Tony Cairns/ Alan Douglas

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 30-Jun-21

## Main Issues / Reason for Variance

Final balance of budget rephased from 2020/21 into 2021/22 as project could not complete in 2020/21 due to COVID-19 restrictions. Quotes have been obtained for a further 20 call blocker devices for installation in the homes of vulnerable residents so protecting them from telephone scams which will utilise the remaining budget.

#### **Mitigating Action**

None required at this time.

#### **Anticipated Outcome**

To protect WDC's most vulnerable residents from phone calls from which they may fall victim of hard selling techniques, scams and other frauds.

PERIOD END DATE 31 December 2021

PERIOD 9

		Project Life Financials						
Budget Details	Budget	Spend to D	ate	Forecast Spend	Variance			
	£000	£000	%	£000	£000	%		
Antonine Wall Heritage Lotter	y Fund							
Project Life Financials	10	10	100%	10	0	0%		
Current Year Financials	10	10	100%	10	0	0%		
Project Description	Antonine Wall Herita	age Lottery Fund.						
Project Manager	Pamela Clifford							
Chief Officer	Peter Hessett							
Project Lifecycle	Planned End Date		31-Mar-22	Forecast End Date		31-Mar-22		
Main Issues / Reason for Varia	ance							
Project complete.								
Mitigating Action								
None Required.								
Anticipated Outcome								
Preservation of Historic Site.								

Solar Panel Installation								
Project Life Financials	135	16	12%	135	0	0%		
Current Year Financials	119	0	0%	114	(5)	-4%		
Project Description	Installation of Solar Panel	s on Council buil	dings.					
Project Manager	Project Manager Steven Milne/ John McKenna							
Chief Officer	Peter Hessett							
Project Lifecycle	Planned End Date	31	-Mar-22 F	orecast End Date	3	31-Oct-21		
Main Issues / Reason for Va	riance							
Works complete. Awaiting der	monstration and handover followi	ng snagging issu	ies.					
Mitigating Action								
Meeting with Contractor arran	ged and program of works to be	submitted.						
Anticipated Outcome								
Work completed								

9 Replace failed heating con	trols/valves & recommission					
Project Life Financials	20	13	66%	21	1	3%
Current Year Financials	19	13	65%	5 20	1	3%
Project Description	Replace failed heating cor	ntrols/valves & r	ecommiss	sion.		
Project Manager	Steven Milne/ John McKe	nna				
Chief Officer	Peter Hessett					
Project Lifecycle	Planned End Date	31	-Mar-22	Actual End Date	31	I-Mar-22
Main Issues / Reason for V	ariance					
Further works being identified	d, expect full spend by end of the	year.				
Mitigating Action						
None required.						
Anticipated Outcome						
Delivery of project within bud	get and on time.					

PERIOD END DATE

9

31 December 2021

PERIOD

	Project Life Financials					
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	9
Automatic Meter Readers						
Project Life Financials	55	22	41%	56	1	2%
Current Year Financials	33	0	0%	34	1	3%
Project Description	Automatic Meter Rea	aders.				
Project Manager	Steven Milne/ John M	/lcKenna				
Chief Officer	Peter Hessett					
Project Lifecycle	Planned End Date	31	-Mar-22 Fo	precast End Date		31-Mar-22
Main Issues / Reason for Va	riance					
Existing AMRs still in contract	and not due to expire until	February. New order	to be placed	Nov/Dec with spend F	eb/March 2022.	
Mitigating Action						
None required.						
Anticipated Outcome						
All works to be completed 202	1/22.					

11 I	Oil to Gas Conversion						
		407	407	4000/	407	0	00/
	Project Life Financials	187	187	100%	· <del></del> -	0	0%
	Current Year Financials	72	72	100%	72	(0)	0%
	Project Description	Oil to Gas Conversion in cou	uncil building	S.			
	Project Manager	Steven Milne/ John McKenn	а				
	Chief Officer	Peter Hessett					
	Project Lifecycle	Planned End Date	3	1-Mar-22	Forecast End Date	31	1-Aug-21
	Main Issues / Reason for Var	iance					
	Project complete except for min	nor snagging.					
	Mitigating Action						
	None Required.						
	Anticipated Outcome						
	Works complete in 2021/22-ful	I spend.					

Urinal Controls	_					
Project Life Financials	45	27	59%	45	0	0%
Current Year Financials	18	0	0%	9	(9)	-51%
Project Description	Urinal Controls.					
Project Manager	Steven Milne/ John McKenna					
Chief Officer	Peter Hessett					
Project Lifecycle	Planned End Date		31-Mar-22	Forecast End Date		31-Mar-22
Main Issues / Reason for Va	riance					
All works fully complete . Note	part of works will be provided free of	charge	although the	exact figure has still to be verif	ied.	
Mitigating Action						
None required						
Anticipated Outcome						
Replacement of Urinals						

PERIOD END DATE

31 December 2021

**PERIOD** 

q

Project Life Financials

			Project L	LITE FILIALICIAIS		
Budget Details	Budget	Spend to Dat	e	Forecast Spend	Variance	
	£000	£000	%	£000	£000	%
Water Meter Downsize						
Project Life Financials	16	6	39%	16	0	0%
Current Year Financials	10	0	0%	5	(5)	-49%
Project Description	Water Meter Downsi	ze.				
Project Manager	Steven Milne/ John N	/lcKenna				
Chief Officer	Peter Hessett					
Project Lifecycle	Planned End Date	3	31-Mar-22	Forecast End Date		31-May-22
Main Issues / Reason for Va	riance					
This project is completed in correquired for the number of AM	•	c Meter Readers. T	herefore this	s budget will not be fully s	spent this year as it	is not
Mitigating Action						

None required

#### **Anticipated Outcome**

Delivery of project within budget.

## **Exxon City Deal**

Project Life Financials 34 050 2.533 7% 34 050 0 0% Current Year Financials 296 49% 611 0%

As part of the City Deal project the WDC Exxon site at Bowling regeneration with alternative A82 route Project Description

included.

Robin Abram/ Craig Jardine Project Manager

Chief Officer Peter Hessett

Planned End Date Project Lifecycle 31-Mar-27 Forecast End Date 31-Mar-27

## Main Issues / Reason for Variance

Regular updates are provided at every Council meeting, with City Deal papers presented at each meeting. The main issues contained within the new Council's approved Outline Business Case are still valid, which include Exxon's remediation strategy, land transfer arrangements and issues relating to adjoining owners. Exxon's commercial deal had been approved by WDC on the 24th June 2020 with land transfer agreed and missives concluded. The planning permission in principle (PPIP) application has been approved by WDC planning department. Exxon has agreed with SEPA and WDC-Environmental Health their remediation strategy. Technical reviews are being carried out between WDC consultant Stantec and Exxon consultants WSP to assess the ongoing remediation strategy and site activity and WDC and Exxon are now working together on their respective construction programmes, to ensure the two phases of works can go ahead unimpeded by the other. Exxon are independently progressing their remediation works which are ongoing. The planning permission conditions are being attended to by consultants Stantec with the condition attached to Dunglass Castle has been progressed with the condition survey nearing completion taking in the castle, house and Henry bell Obelisk. A verbal presentation was made to the board members at the September meeting.

Final Business Case submission date changed from November 2021 to November 2022 was submitted to the Chief Executive's Group on 29th September 2021 with no issues raised. It was included in the interim performance report presented to cabinet on 5th October 2021. A briefing document has been produced and agreed with our chosen contractor Balfour Beatty. Through the Scape framework we are moving towards a formal pre construction agreement to allow the detailed design works to commence and the full construction programme to be developed. Agreements in principle are being drawn up with the majority of 3rd party land owners which will provide a greater degree of certainty as we move towards reaching an agreement with Balfour Beatty.

# Mitigating Action

None required.

#### Anticipated Outcome

Delivery of the project on time and within the increased budget.

31 December 2021

**Project Life Financials** 

WEST DUNBARTONSHIRE COUNCIL
GENERAL SERVICES CAPITAL PROGRAMME
ANALYSIS OF PROJECTS AT GREEN ALERT STATUS

PERIOD END DATE

PERIOD 9

	Budget Details	Budget	Spend to I	Date	Forecast Spend	Variance	
		£000	£000	%	£000	£000	%
15	Telephone System Upgrade						
	Project Life Financials	15	0	0%	15	0	0%
	Current Year Financials	15	0	0%	15	0	0%
	Project Description	To improve House Information.	sing Repairs telephor	ne platform for	incoming calls, p	roviding improved Manage	ement
	Project Manager	Stephen Daly					
	Chief Officer	Malcolm Bennie					
	Project Lifecycle	Planned End Da	te	31-Mar-22	Forecast End D	ate	31-Mar-22
	Main Issues / Reason for Variance	9					

Project has been rephased from 2020/21 into 2021/22. Works were scoped with ICT in previous year but delayed due to COVID-19 lockdown and prioritising of support for critical services by both ICT and Citizen Services. Project progressing in 2021/22 with contractor appointed to carry out initial script upgrades which commenced June 2021. Budget spend anticipated in 2021/22.

#### Mitigating Action

None required.

1

#### **Anticipated Outcome**

Review of service requirements & telephony functionality will inform works to improve citizen experience.

Civic Heart Works - Refurbish	nment of Clydebank Town F	lali				
Project Life Financials	3,341	3,339	100%	3,341	0	0%
Current Year Financials	9	8	81%	9	0	0%
Project Description	Refurbishment of Clydeb	oank Town Hall.				
Project Manager	Michelle Lynn/Amanda	Graham				
Chief Officer	Angela Wilson					
Project Lifecycle	Planned End Date	3.	I-Mar-22	Forecast End Date	31-	May-21
Main Issues / Reason for Vari	ance					
Works complete.						
Mitigating Action						
None required at this time.						
Anticipated Outcome						
Project will be delivered within b	oudget.					

# 17 Clydebank Community Sports Hub

 Project Life Financials
 3,865
 3,857
 100%
 3,865
 0
 0%

 Current Year Financials
 8
 0
 0%
 8
 (0)
 0%

Project Description Creation of a community and sport hub.

Project Manager Lesley Woolfries/ Craig Jardine

Chief Officer Angela Wilson

Project Lifecycle Planned End Date 31-Mar-22 Actual End Date 26-Oct-18

#### Main Issues / Reason for Variance

The facility has been operational since October 2018. Following the termination of the construction contract in the post completion phase, officers have completed defect rectification to the allotment area and completed outstanding work to the natural grass pitch. Due to the excessive quotes received to rectify the defects, the decision was taken to no longer pursue rectification as this presents too great a financial risk to WDC. Final professional fees have now been paid. Officers continue to liaise with the Insolvency Practitioner to conclude the statement of a final account and address their claim for the final retention release. Officers received correspondence from the Insolvency Practitioner cost consultant requesting payment of the withheld retention money, which is disputed by Officers. The £0.008m budget allocation for this financial year 2021/22 will be reviewed as part of the final stages to agree the final account.

## Mitigating Action

Statement of Final Account shall be agreed to bring project expenditure to a conclusion.

#### Anticipated Outcome

New facility has been operational since October 2018.

PERIOD END DATE 31 December 2021

PERIOD 9

			Project I	Life Financials		
Budget Details	Budget	Spend to Da	te	Forecast Spend	Variance	
	£000	£000	%	£000	£000	%
<b>Building Upgrades and H&amp;S</b>	6 - lifecycle & reactive buil	ding upgrades				
Project Life Financials	1,603	931	58%	1,603	0	0%
Current Year Financials	1,603	931	58%	1,603	0	0%
Project Description	Lifecycle and reactive	e building upgrades	S.			
Project Manager	Michelle Lynn/ Craig	Jardine				
Chief Officer	Angela Wilson					
Project Lifecycle	Planned End Date		31-Mar-22	Forecast End Date	3	1-Mar-22
Main Issues / Reason for Va	ariance					
Works progressing and a requ	uest for FY 21/22 budget ac	celeration has beer	n made due	to a number of health and	safety requirements.	
Mitigating Action						
None available at this time.						
Anticipated Outcome						
Full budget spend anticipated	and request for FY21/22 ac	celeration of budge	et received.			

#### Holm Park & Yoker Athletic FC

Project Life Financials 750 664 88% 750 0 0% Current Year Financials 86 (0)0% n 0% 86

Develop a new 3G pitch to act as a home venue for Clydebank FC with extensive community access. Project Description

Project Manager Michelle Lynn/ Craig Jardine

Angela Wilson Chief Officer

Planned End Date 31-Mar-22 Forecast End Date Project Lifecycle 31-Mar-22

# Main Issues / Reason for Variance

Planning was granted December 2020 and contractors started onsite start of January 2021, however due to a number of COVID-19 level 4+ restrictions contractors unable to be onsite and complete works. Due to a number of issues in relation to availability of steel due to difficulties experienced within the supply chain as a result of Brexit it is unlikely will be able to commence onsite until January 2022. Works anticipated to be complete by 31 March 2022.

#### Mitigating Action

None available at this time. **Anticipated Outcome** Project delivered on budget.

20	Invest in	"Your	Community	Initiative"

Project Life Financials 912 823 90% 912 0 0% Current Year Financials 41 42 102% 42 2%

> Capital budget to support the roll out of Your Community, an initiative designed to achieve coordinated service delivery in response to community need. This is complimented by community capacity building, empowering WD citizens to do more for their own communities (leading to less reliance on council). Also

included is the implementation of participatory budgeting to support and build capacity in communities.

Project Manager Elaine Troup Chief Officer Peter Barry

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

#### Main Issues / Reason for Variance

The project remains on schedule with a number of larger value grants expected to be drawn down over the winter months.

## Mitigating Action

Project Description

None required at this time.

#### Anticipated Outcome

Full spend is anticipated on this year's budget.

PERIOD END DATE 31 December 2021

PERIOD 9

			Project L	ife Financials	Project Life Financials						
Budget Details	Budget	Spend to Date	•	Forecast Spend	Variance						
	£000	£000	%	£000	£000	%					
Integrated Housing Manage	ment System										
Project Life Financials	110	17	15%	110	0	0%					
Current Year Financials	23	9	40%	23	(0)	0%					
Project Description	Development of IHM	IS system.									
Project Manager	Graham Watters										
Chief Officer	Peter Barry										
Project Lifecycle	Planned End Date	3	1-Mar-30	Forecast End Date		31-Mar-30					
Main Issues / Reason for Va	riance										
Development of system progre	essing, with budget spend	anticipated to be incu	rred in 202	1/22.							
Mitigating Action											
None required at this time.											
Anticipated Outcome											
Development of IHMS system											

22 Dennystoun Forge Site Improvements

Project Life Financials 225 0 0% 0 225 0% Current Year Financials 25 0% 25

Dennystoun Forge Site Improvements Project Description

Project Manager John Kerr Peter Barry Chief Officer

Planned End Date Project Lifecycle 31-Mar-30 Forecast End Date 31-Mar-30

Main Issues / Reason for Variance

Project was initially stalled due to COVID-19 restrictions, however as these are easing Officers have now carried out a consultative exercise and initiated a site inspection to develop the work programme for 2021/22. No work has started yet but full spend is anticipated.

#### Mitigating Action

Officers carried out some proactive consultative work to establish the tenant priorities this will allow the work programme to be developed timeously.

#### **Anticipated Outcome**

It is expected the works programme for 2021/22 be delivered within Quarter 4.

# Public non-adopted paths and roads

Project Life Financials 78% 489 381 489 0% Current Year Financials 381 78% 0% 489 489

Upgrades to drainage and lighting to enhance the lifespan of paths and roads within facilities in public parks, Project Description

cemeteries and civic spaces.

Project Manager Ian Bain

Chief Officer Gail MacFarlane

Planned End Date 31-Mar-22 Forecast End Date Project Lifecycle 31-Mar-22

# Main Issues / Reason for Variance

Projects are currently being developed to deliver better access in our parks, cemeteries and open spaces. Full budget spend anticipated in 2021/22.

# Mitigating Action

None required at this time.

# Anticipated Outcome

Better access with parks, cemeteries and open spaces.

PERIOD END DATE 31 December 2021

PERIOD 9

			Project I	ife Financials		
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%
Community Sports Fund						
Project Life Financials	472	406	86%	472	0	0%
Current Year Financials	66	0	0%	66	0	0%
Project Description	Match funding of up t	to 75% for local sports	clubs to	develop business	cases to improve facilities	
Project Manager	Ian Bain					
Chief Officer	Gail MacFarlane					
Project Lifecycle  Main Issues / Reason for Val	Planned End Date riance	31-	Mar-22	Forecast End Da	ate	31-Mar-22
Spend on this budget is dependelayed but it is hopeful spend			d deliverir	ng projects. COVI	D-19 has resulted in this pr	ocess being
Mitigating Action Work with groups to support p Anticipated Outcome New community sports facilitie	,					

25 Environmental Improvement Fund

 Project Life Financials
 1,726
 1,713
 99%
 1,726
 0
 0%

 Current Year Financials
 23
 10
 43%
 23
 0
 0%

This fund has been created to deliver environmental improvement projects for communities throughout West

Project Description Dunbartonshire.

Project Manager Ian Bain

Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Remaining budget rephased from 2020/21 to progress with tree planting in 2021/22 in line with the Councils Climate Change and Biodiversity action plans. Full budget spend anticipated.

Mitigating Action

24

None required at this time.

Anticipated Outcome

Improvements to the environment of West Dunbartonshire.

26	Kilmaronock Cemetery Extension	

 Project Life Financials
 50
 0
 0%
 50
 0
 0%

 Current Year Financials
 50
 0
 0%
 50
 0
 0%

Project Description Extension of existing cemetery at Kilmaronock.

Project Manager Ian Bain
Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

#### Main Issues / Reason for Variance

This budget will be used to develop an area of the existing Cemetery for additional burials. Project scope has now been developed and will be tendered under the minor civils framework. Budget spend anticipated in 2021/22.

# Mitigating Action

None required at this time.

# Anticipated Outcome

Sustainable burial environment for local residents.

PERIOD END DATE 31 December 2021

PERIOD 9

		Project Life Financials						
Budget Details	Budget	Spend to Date	•	Forecast Spend	Variance			
	£000	£000	%	£000	£000	9		
Levengrove Park - Restorati	on & Regeneration							
Project Life Financials	4,148	4,156	100%	4,156	8	0%		
Current Year Financials	102	110	108%	110	8	8%		
Project Description	Restoration and Reg	eneration of Leveng	ove Park.					
Project Manager	Ian Bain							
Chief Officer	Gail MacFarlane							
Project Lifecycle	Planned End Date	3	1-Mar-22	Forecast End Date	3.	1-Mar-22		
Main Issues / Reason for Va	riance							
Project has been extended du	e to COVID-19. Budget spe	end in year anticipate	ed.					
Mitigating Action								
None required at this time.								
Anticipated Outcome								
Restoration of Levengrove Pa	rk.							

28 Sports Facilities Upgrades - Argyll Park - Construction of 3 All Weather Tennis Courts Project Life Financials 208 220 94% 220 0 0% Current Year Financials 20 8 38% 20 0% Project is part of wider investment in sporting facilities and is dependent on match funding from Sports Project Description Scotland. Agreement in principle to wider WDC strategic priorities. Ian Bain Project Manager Chief Officer Gail MacFarlane Planned End Date 31-Mar-22 Actual End Date Project Lifecycle 03-Apr-21 Main Issues / Reason for Variance Project works complete. Retentions to be paid in 2021/22. Mitigating Action None required at this time. **Anticipated Outcome** New all weather tennis courts.

29 Play Parks Project Life Financials 81 133% 81 0 0% Current Year Financials 108 133% 81 81 0 0% Project Description Renew and replace playpark equipment Project Manager Ian Bain Chief Officer Gail MacFarlane Planned End Date 31-Mar-22 Forecast End Date Project Lifecycle 31-Mar-22 Main Issues / Reason for Variance Funding received for renewal of play parks. Full spend anticipated. Fire damage costs to be recovered. Mitigating Action None required at this time. **Anticipated Outcome** Renewal of play parks

Knowes Nature Reserve						
Project Life Financials	102	0	0%	102	0	0%
Current Year Financials	102	0	0%	102	0	0%
Project Description	Nature resource for Faifley	Community				
Project Manager	Ian Bain					
Chief Officer	Gail MacFarlane					
Project Lifecycle	Planned End Date	31	-Mar-22 Fored	ast End Date	31-	Mar-22
Main Issues / Reason for Va	riance					
Funding received from Nature	Restoration Fund to build nature	resource for Fa	ifley community	Ē		
Mitigating Action						
None required at this time.						
Anticipated Outcome						
Nature resource for Faifley Co	ommunity					

PERIOD END DATE

31 December 2021

PERIOD

9

		Project L	ife Financials	
Budget Details	Budget	Spend to Date	Forecast Spend	Variance
	£000	£000 %	£000	£000 %

Cycling, Walking and Safer Streets

Project Life Financials 692 288 42% 692 (0)0% Current Year Financials 692 288 42% 692 (0)0%

Introduction of enhanced walking routes and traffic calming schemes to introduce safer streets within West Project Description

Dunbartonshire.

Project Manager Derek Barr Chief Officer Gail MacFarlane

31-Mar-22 Forecast End Date Planned End Date Project Lifecycle 31-Mar-22

Main Issues / Reason for Variance

Current year budget made up of £0.303m which was rephasing from 2020/21 and new grant allocation of £0.389m. The £0.303m was carried forward with the condition it was used by 30 June 2021 and works have been be carried out to that value in the time frame permitted, resulting in full spend. Works relating to the slippage from 2020/21 include Alexandria Main Street and Bridge Street, Alexandria and works at Bank Street were completed on time. Lighting works at India Street are completed. The 2021/22 allocation of £0.389m has been allocated to the installation of a new puffin crossing at Tullichewan roundabout and footway improvement works at Middleton Street/Hill Street at Christie Park Primary School. Cycling works in Clydebank & Alexandria (NCN7 links) are planned and shall be completed by 31/3/22. With regard to the proposed works at John Muir Way a feasibility study is required to ascertain what form of crossing is to be installed prior to March 2022.

#### Mitigating Action

None required at this time.

#### Anticipated Outcome

To improve connectivity and enhanced Cycling routes within West Dunbartonshire.

## 32 Footways/Cycle Path Upgrades

Project Life Financials 103 0 0% 103 0% Current Year Financials (0) 103 0 0% 103 0%

Renewal and/or enhancement of failed footpaths/cycle paths through West Dunbartonshire. Project Description

Project Manager Derek Barr Gail MacFarlane Chief Officer

Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22 Project Lifecycle

# Main Issues / Reason for Variance

Various link pathways to be improved during this financial year with this budget. Works expected to be carried out March 2022 subject to Covid restrictions. Full spend anticipated.

#### Mitigating Action

None required at this time.

## Anticipated Outcome

To improve Footways in West Dunbartonshire.

# Additional Pavement Improvements

Project Life Financials 200 185 93% 200 0 0% Current Year Financials 93%

Project Description Extra funding to accelerate pavement maintenance and improvements across West Dunbartonshire.

Project Manager Derek Barr Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

#### Main Issues / Reason for Variance

Norks to Footways in Dumbarton East commenced early July 2021 and are now complete & invoiced. Full budget spend.

#### Mitigating Action

None required at this time.

## Anticipated Outcome

To improve Footways in West Dunbartonshire.

PERIOD END DATE 31 December 2021

PERIOD 9

		Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Spend	Variance		
	£000	£000 %	£000	£000	%	

4 Turnberry Homes - traffic calming/ management at Turnberry housing development off Castle Road

 Project Life Financials
 60
 55
 91%
 60
 0
 0%

 Current Year Financials
 7
 2
 23%
 7
 0
 0%

Funding has been received from Turnberry Homes and will be used to introduce traffic calming and traffic management measures to mitigate the impact of additional traffic accessing the housing development off

Castle Road. Dumbarton.

Project Manager Derek Barr Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Consultation completed just before Christmas and speed humps shall be installed prior to March 2022.

Mitigating Action

Project Description

None required at this time.

**Anticipated Outcome** 

Traffic calming to be installed in Dumbarton East.

35 Electrical Charging Points - Rapid Charge

 Project Life Financials
 264
 199
 75%
 264
 0
 0%

 Current Year Financials
 95
 29
 31%
 95
 0
 0%

Project Description Funding has been awarded from Transport Scotland for the Installation of electrical charging points

Project Manager Derek Barr
Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Installation of Electric Vehicle Charging point are complete and awaiting electrical connections and commissioning with the original £0.050m. A charging point will be installed at Moss O' Balloch car park prior to 31/3/22 with the additional £0.044m.

Mitigating Action

36

None required at this time.

Anticipated Outcome

To provide Electric Vehicle Charging points within West Dunbartonshire.

Flood Risk Management

 Project Life Financials
 963
 36
 4%
 963
 0
 0%

 Current Year Financials
 963
 36
 4%
 963
 0
 0%

Project Description Enhancement of drainage infrastructure to ensure compliance with Flood Risk Management Act 2009.

Project Manager Raymond Walsh/ Derek Barr

Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Several projects including Gruggies Burn being developed & issue of contract for design is imminent. Spend should accelerate quickly once design contract is issued. This will be confirmed as the year progresses.

Mitigating Action

None required at this time.

**Anticipated Outcome** 

Projects should be complete within budget.

PERIOD END DATE 31 December 2021

PERIOD 9

			Project L	ife Financials		
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%
Infrastructure - Flooding						
Project Life Financials	93	35	37%	93	0	0%
Current Year Financials	93	35	37%	93	(0)	0%
Project Description	Essential renewal of	failed drainage assets	to minim	ise flood risk with	nin West Dunbartonshire.	
Project Manager	Raymond Walsh					
Chief Officer	Gail MacFarlane					
Project Lifecycle	Planned End Date	31-	Mar-22	Forecast End Da	ate	31-Mar-22
Main Issues / Reason for Variand	e					
Projects being developed with full b	udget spend anticipat	ed in 2021/22.				
Mitigating Action						
None required at this time.						
Anticipated Outcome						
Intention is to complete works withi	n budget.					

38 River Leven Flood Prevention Scheme

 Project Life Financials
 800
 157
 20%
 800
 0
 0%

 Current Year Financials
 343
 0
 0%
 343
 0
 0%

Project Description River Leven Flood Prevention Scheme.

Project Manager Raymond Walsh Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Awaiting outcome of Scottish Government & SEPA deliberations, however officers are hopeful full budget spend can be incurred.

## Mitigating Action

39

37

None required at this time.

#### **Anticipated Outcome**

Project should be completed within budget.

Strathalyda Dartnarchin fa	r Tranchart - Ruc	cycling and walking	infrastructure improvements	e & Dark and Didge
on aniciyue Farineisinp id	n mansport-bus	, cycling and walking	minastructure improvement	o a raik allu kluco

 Project Life Financials
 880
 93
 11%
 880
 0
 0%

 Current Year Financials
 880
 93
 11%
 880
 0
 0%

Project Description Strathclyde Partnership for Transport - Bus, cycling and walking infrastructure improvements.

Project Manager Raymond Walsh
Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

# Main Issues / Reason for Variance

Officers will continue Bus Infrastructure Improvement works and continue the ongoing programme including bus borders and bus shelters. A814 Congestion Measures works will involve installation of Scoot and TLP (traffic management technology to optimise journey time). Kilbowie Rd A8014 - site investigation works & traffic surveys on the existing geometry of Kilbowie Road with respect to the railway bridge have taken place and plans are under discussion. Strathleven Active Travel Network - provision of a footway between Strathleven Place, Dumbarton and A814 works are completed. Full budget spend anticipated at this time.

#### Mitigating Action

None required at this time.

# Anticipated Outcome

Improve accessibility to Public Transport and improve journey time reliability.

PERIOD END DATE 31 December 2021

PERIOD

9

				Project L	ite Financials				
Bud	dget Details	Budget	Budget Spend to Date Forecast Spend						
		£000	£000	%	£000	£000	%		
40 Infr	astructure - Roads								
	ject Life Financials rent Year Financials	3,899 3,899	629 629	16% 16%	-,	0 0	0% 0%		
Proj	ject Description	Infrastructure - Roads	S.						
Proj	ject Manager	Hugh Campbell							
Chie	ef Officer	Gail MacFarlane							
	ject Lifecycle in Issues / Reason for Varia	Planned End Date	3	31-Mar-22	Forecast End Date	31-	Mar-22		
Roa 202	ads Operations and external c	ontractors have almost c	ompleted the exten	sive surfacii	ng programme of schem	es which commenced in	April		
Non	igating Action ne required at this time.								
	ticipated Outcome ention is to complete various s	urfacing works for this bu	dget by March 202	2.					

41	A813 Road	Improvement	Phase 1
----	-----------	-------------	---------

 Project Life Financials
 2,325
 1,000
 43%
 2,325
 0
 0%

 Current Year Financials
 708
 8
 1%
 708
 0
 0%

Project Description A813 Road Improvement Phase 1.

Project Manager Sharron Worthington Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

Main Issues / Reason for Variance

Plans now developed for carriageway widening & footway/cycleway construction between Strathleven and Lions Gate. Budget spend in year

anticipated.

Mitigating Action
None required at this time.
Anticipated Outcome

To provide an improved A813.

42	<b>Δ</b> 813	Road	Improvement	Phase 2

 Project Life Financials
 2,325
 0
 0%
 2,325
 0
 0%

 Current Year Financials
 0
 0
 0%
 0
 0
 0%

Project Description A813 Road Improvement Phase 2.

Project Manager Sharron Worthington
Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

Main Issues / Reason for Variance

These works not due to commence until Phase 1 completed.

Mitigating Action

None required at this time.

Anticipated Outcome

To provide an improved A813.

31-Mar-22

WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME ANALYSIS OF PROJECTS AT GREEN ALERT STATUS

PERIOD END DATE 31 December 2021

PERIOD 9

		Proj	ect l	Life Financials		
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	9
Waste Transfer Station						
Project Life Financials	1,980	0	0%	1,980	0	09
Current Year Financials	60	0	0%	60	0	09
Project Description Project Manager		ment and construction of a n be sorted and disposed c		•	-	
Chief Officer	Gail MacFarlane					
Project Lifecycle	Planned End Date	31-Mar-	24	Forecast End Da	ate	31-Mar-24
Main Issues / Reason for Va	riance					
Project group set up and work	ing on development plans.	Consultants hired. Budget	will b	e spent in 2021/2	22	
Mitigating Action None Required.						
Anticipated Outcome						
Project delivered within budge	et.					

Replacement of compactors at Dalmoak civic amenity site Proiect Life Financials 160 0 0% 0 0% Current Year Financials 0 0% 80 0 0% The purchase of 2 compactors for the Council civic amenity site at Dalmoak. Project Description Project Manager Kenny Lang Chief Officer Gail MacFarlane Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26 Main Issues / Reason for Variance Compactors procurement concluded. Mitigating Action None Required. **Anticipated Outcome** Project delivered within budget.

45 Digital Inclusion

Project Manager

 Project Life Financials
 376
 282
 75%
 376
 0
 0%

 Current Year Financials
 331
 237
 72%
 331
 0
 0%

Increase the ratio of chrome book devices for most disadvantaged children and families and support for families with remote access

families with remote access.

David Jones/ Julie McGrogan

Chief Officer Laura Mason

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date

Main Issues / Reason for Variance

Additional devices have been ordered to increase the ratio of devices to pupils as part of a commitment towards a 1:1 device ratio. The project is on track to be fully spent in 2021/22

Mitigating Action

None required at this time.

Anticipated Outcome

Increase the Chromebook ratio for most disadvantaged children.

PERIOD END DATE 31 December 2021

PERIOD 9

			Project I	ife Financials		
Budget Details	Budget	Spend to Date	9	Forecast Spend	Variance	
	£000	£000	%	£000	£000	%
Co2 Monitors in Schools						
Project Life Financials	117	75	64%	117	0	0%
Current Year Financials	117	75	64%	117	0	0%
Project Description	teaching spaces, in o				levels of CO2 in learning ress with this is reported	•
Project Manager	Andrew Brown					
Chief Officer	Laura Mason					
Project Lifecycle  Main Issues / Reason for Vari	Planned End Date ance	3	1-Mar-22	Forecast End Date		31-Mar-22
Project progressing and full bud	get spend anticipated in 2	021/22.				
Mitigating Action						
None required at this time.						
Anticipated Outcome						
Co2 Monitors in Schools						

#### Choices Programme - to assist young people who require additional support

Project Life Financials 750 637 85% 750 0 0% Current Year Financials 113 0 0% 113 (0)0%

Bringing together Central Support Services which will include relocation of Choices Programme. Project Description

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Laura Mason

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

## Main Issues / Reason for Variance

The remaining budget is to be used for replacement windows, however the cost of these is currently unknown due to supplier issues caused by Brexit and the work can only be carried out in a school recess period.

# Mitigating Action

None available at this time. Anticipated Outcome Project delivered on budget

# Schools Estate Refurbishment Plan

Project Life Financials 5,508 5,503 100% 5,508 0 0% Current Year Financials 0% (0)

Completion of condition surveys has been carried out to identify works required to bring various schools from Project Description

Condition C to Condition B.

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Laura Mason

31-Mar-22 Forecast End Date Planned End Date Project Lifecycle 30-Apr-21

#### Main Issues / Reason for Variance

Project Complete awaiting final recharges in relation to playground works.

# Mitigating Action

None required.

# **Anticipated Outcome**

Project delivered on time and within budget

PERIOD END DATE 31 December 2021

PERIOD

		Project Life Financials							
Budget Details	Budget	Spend to D	Date	Forecast Spend	Variance				
	£000	£000	%	£000	£000	%			
Early Years Early Learning a	and Childcare Funding	g							
Project Life Financials	8,717	7,031	81%	8,748	31	0%			
Current Year Financials	1,936	250	13%	1,967	31	2%			
Project Description		nd childcare funding a nded ELCC to 1140 h			e Council to facilitate the ex	cpansion in			
Project Manager	Michelle Lynn/ C	raig Jardine							
Chief Officer	Laura Mason								
Project Lifecycle	Planned End Da	te	31-Mar-22	Forecast End Da	ate	31-Mar-22			
Main Issues / Reason for Va	riance								
Works progressing and budge	et spend anticipated in 2	2021/22.							
Mitigating Action									
None required at this time.									
Anticipated Outcome									
The project will be completed	to deliver the requireme	ents of the Early Years	s expansion p	lans.					

9

Dalmonach CE Centre						
Project Life Financials	1,150	1,119	97%	1,150	0	0%
Current Year Financials	49	18	36%	49	(0)	0%
Project Description	To create new commun	ity facilities with ac	lditional sp	pace for early years provisions		
Project Manager	Michelle Lynn/ Craig Ja	ardine				
Chief Officer	Angela Wilson					
Project Lifecycle	Planned End Date	31	-Mar-22	Forecast End Date	30	)-Apr-22
Main Issues / Reason for Va	riance					
Project complete - final accou	nt to be agreed.					
Mitigating Action						
None required.						
Anticipated Outcome						
To create new community faci	lities with additional space for	early vears provisi	ons.			

Fund Blended Meetings						
Project Life Financials	12	12	100%	12	0	0%
Current Year Financials	12	12	100%	12	0	0%
Project Description	Money to Fund Blended Meetir	ngs				
Project Manager	George Hawthorn					
Chief Officer	Victoria Rogers					
Project Lifecycle	Planned End Date	29	9-Sep-21			
Main Issues / Reason for Va	ariance					
The system has been tested a	and accordingly the Council meeting o	n 29 Sept	ember as co	onducted as a hybrid meeting.		
Mitigating Action						
None required						
Anticipated Outcome						

PERIOD END DATE 31 December 2021

PERIOD

9

		Project Life Financials								
Budget Details	Budget Spend to Da		te	Forecast Spend	variance					
	£000	£000	%	£000	£000	9/				
Internet of Things Asset Track	ing									
Project Life Financials Current Year Financials	60 53	43 36	72% 68%	60 53	0	0% 0%				
Project Description	Asset Tracking.									
Project Manager	Patricia Kerr									
Chief Officer	Victoria Rogers									
Project Lifecycle Main Issues / Reason for Varia	Planned End Date 31-Mar-22 Forecast End Date 31-M iance									
Project continues to progress bu update from the supplier. We co	•			hardware component	ts for which we are aw	aiting an				
Mitigating Action None required at this stage.										
Anticipated Outcome Project complete on time and on	budget.									

Project Life Financials	100	100	100%	100	0	0%	
Current Year Financials	50	50	99%	50	(0)	-1%	
Project Description	Employee Resilience Onli	ne Support Too	l.				
Project Manager	Alison McBride						
Chief Officer	Victoria Rogers						
Project Lifecycle <mark>Main Issues / Reason for V</mark> a	Planned End Date 31-Mar-22 Forecast End Date 30-S ariance						
Final payment has now been i	made and project is complete.						
Mitigating Action							
None required.							
Anticipated Outcome							
Full project rollout.							

<b>Development of Workforce I</b> Project Life Financials	423	0	0%	423	0	0
Current Year Financials	42	0	0%	42	0	0
Project Description	Project to develop the Wo	rkforce Manager	ment Sys	tem.		
Project Manager	Arun Menon					
Chief Officer	Victoria Rogers					
Project Lifecycle	Planned End Date	31-	-Mar-30	Forecast End Date	31-	Mar-30
Main Issues / Reason for Va	riance					
Full current year budget spend	d anticipated.					
Mitigating Action						
None required.						
Anticipated Outcome						
Development of Workforce Ma	anagement System.					

# PERIOD END DATE 31 December 2021

PERIOD 9

			Project I	ife Financials		
Budget Details	Budget Spend to Date		Date	Forecast Spend	l variance	
	£000	£000	%	£000	£000	9,
Direct Project Support						
Project Life Financials Current Year Financials	3,502	86 86	2% 2%	-,	· · · · · · · · · · · · · · · · · · ·	-49 -49
	3,502			-,	* *	-47
Project Description	Business suppor	rt cost such as realloc	ation of architi	ects and project s	support at year end.	
Project Manager	N/A					
Chief Officer	N/A					
Project Lifecycle Main Issues / Reason for Varian	Planned End Da	te	31-Mar-22	Forecast End D	ate	31-Mar-22
Salary Capitalisation in 2021/22.						
Mitigating Action						
None required.						
Anticipated Outcome						
Direct project support costs alloca	ted as appropriate.					

31-Mar-26

WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME ANALYSIS OF RESOURCES

PERIOD END DATE

31 December 2021

PERIOD

9

	Project Life Financials						
Budget Details	Budget	Spend to Date	ı	Forecast Spend	Forecast Variance		
	£000	£000	%	£000	£000	%	

1 Resources Carried Forward

 Project Life Financials
 (141)
 (99)
 70%
 (141)
 0
 0%

 Current Year Financials
 (1,215)
 0
 0%
 (1,173)
 42
 -3%

These are resources that have been received in previous years relating to Turnberry Homes, Early Years, Town Centre Fund Grant, Digital Inclusion, Clydebank Can on the Canal, Internet of Things Asset Tracking and Auld

Street Bond.

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Application of resources is dependent on capital project progressing in year as planned.

Mitigating Action

Project Description

None required at this time.

Anticipated Outcome

Application of resources held on balance sheet as at 31 March 2021 as appropriate.

2 General Services Capital Grant

 Project Life Financials
 (70,396)
 (28,442)
 40%
 (70,396)
 0
 0%

 Current Year Financials
 (843)
 (829)
 98%
 (843)
 0
 0%

Project Description This is a general grant received from the Scottish Government in relation to General Services capital spend

Project Lifecycle Planned End Date 31-Mar-30 Forecast End Date 31-Mar-30

Main Issues / Reason for Variance

General services capital grant is anticipated to be received as forecast.

**Mitigating Action** 

None required at this time

Anticipated Outcome

General services capital grant is anticipated to be received as forecast.

Ring Fenced Government Grant Funding

 Project Life Financials
 (40,468)
 (5,933)
 15%
 (41,006)
 (538)
 1%

 Current Year Financials
 (6,382)
 (1,354)
 21%
 (5,638)
 744
 -12%

This is ring fenced grant funding which is primarily anticipated to be received from the Scottish Government and Project Description relates to Cycling, Walking, Safer Streets, Regeneration Placed Based Investment Programme, Early Years,

Gruggies Burn Flood works, Early Years funding, City Deal and Town Centre Fund.

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date

Main Issues / Reason for Variance

Application of resources is dependent on capital project progressing in year as planned.

Mitigating Action

Mitigating actions are detailed within the appropriate status updates.

**Anticipated Outcome** 

Application of resources as appropriate.

4 Match Funding / Other Grants and Contributions

 Project Life Financials
 (14,069)
 (4,489)
 32%
 (13,741)
 328
 -2%

 Current Year Financials
 (5,390)
 (750)
 14%
 (3,274)
 2,116
 -39%

Project Description Match Funding / Other Grants and Contributions

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Application of resources is dependent on capital project progressing in year as planned.

**Mitigating Action** 

None required.

**Anticipated Outcome** 

Match funding received.

PERIOD END DATE

31 December 2021

PERIOD

Project Life Financials

9

		1 Toject Elle I maneiais					
Budget Details Budget		Spend to Date		Forecast Spend	Forecast Variance		
	£000	£000	%	£000	£000	%	
•							

Capital Receipts

Project Life Financials 0% (1,077)(39.439)(82)(40.516) 3% Current Year Financials 0% 14 240 -102% (14.010)230

These are capital receipts that are anticipated from sales of land and buildings both as part of the normal disposal Project Description programme and also as part of the business case investment in office rationalisation, new school building and

new care home development

Project Lifecycle Planned End Date 31-Mar-26

Main Issues / Reason for Variance

Forecast End Date 31-Mar-26

Receipts budgets are based on assumptions in relation to the sale of various sites. Not all sales will be realised this financial year. The main ones being OLSP, St James retail park, Dalreoch Care Home. Queen's Quay, Levenbank Terrace, Heather Avenue, Crosslet House. As agreed at Council receipts received are used firstly to pay for principle and premiums.

Mitigating Action

While market conditions are out with officers control all potential receipts will be explored.

**Anticipated Outcome** 

Capital receipts received.

**Prudential Borrowing** 

Project Life Financials (139.508)(115.573)83% (139.018)490 0% Current Year Financials (26,814)(12,501)47% (26,993)(179)1%

Prudential borrowing is long term borrowing from financial institutions that has been approved for the purposes of Project Description

funding capital expenditure

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

Main Issues / Reason for Variance

Prudential borrowing is impacted by programme delivery therefore mitigating action is detailed in the red and amber analysis.

**Mitigating Action** 

None available at this time.

Anticipated Outcome

While prudential borrowing requirement is likely to be less than budgeted in the current financial year this is anticipated to catch up over the programme life.

7 **CFCR** 

**Project Life Financials** (63)0 0% (63)0 0% Current Year Financials (63)0 0% (63)0 0%

Project Description This is capital spend which is funded by revenue budgets

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Renovation of Unit 11 Levenside Business Court

**Mitigating Action** 

None required at this time.

**Anticipated Outcome** 

CFCR applied to relevant capital project.

WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME OVERALL PROGRAMME SUMMARY

RAL SERVICES CAPITAL PROGRAMME APPENDIX 10

30 November 2021

PERIOD END DATE

9

PERIOD

Accelerated Projects						
Project Name	Original Budget	Acceleration from 2022/23	Total Project Budget	Spend to Date	Forecast FY 21/22	
	£000	£000	£000	£000	£000	
Building Upgrades and H&S - lifecycle & reactive building upgrades	1,211	392	1,603	931	1,603	Works progressing and a request for budget acceleration from 2022/23 has been made due to a number of health and safety requirements which need to be carried out.

 P8 acceleration approved
 340

 P9 acceleration awaiting approval
 52

 392