WEST DUNBARTONSHIRE COUNCIL REVENUE BUDGETARY CONTROL 2021/22 IRED SUMMARY

MONTH END DATE

31 July 2021

Service / Subjective Summary	Total Budget 2021/22	-	Shendi	Annual Variance 2021/22		Annual RAG Status
	£000	£000	£000	£000	%	
Corporate Asset Maintenance	(266)	(96)	(267)	(1)	0%	
Transport, Fleet & Maintenance Services	(555)	(294)	(519)	36	-7%	+
Consultancy Services	756	368	774	18	2%	+
Roads Services	2,803	1,342	2,808	5	0%	+
Grounds Maintenance & Street Cleaning Clie	7,360	2,453	7,360	0	0%	→
Outdoor Services	181	(36)	161	(19)	-11%	↑
Burial Grounds	(127)	(159)	(164)	(36)	28%	↑
Crematorium	(984)	(233)	(1,029)	(44)	5%	↑
Waste Services	7,490	2,801	7,915	425	6%	+
Corporate Assets /Capital Investment Prograi	(2,415)	(559)	(2,392)	23	-1%	+
Economic Development	85	359	87	2	2%	+
Depots	0	75	0	0	0%	→
Ground Maintenance & Street Cleaning Tradi	(2,443)	(1,152)	(2,449)	(6)	0%	↑
Total Net Expenditure	11,884	4,868	12,286	402	3%	+

WEST DUNBARTONSHIRE COUNCIL REVENUE BUDGETARY CONTROL 2021/22 IRED COMMITTEE DETAIL

YEAR END DATE

31 July 2021

PERIOD

Actual Outturn 2020/21	Service Summary	Total Budget 2021/22	Spend to Date 2021/22	Forecast Spend 2021/22	Annual Va 2021/		RAG Status
£000	All Services	000£	£000	£000	£000	%	
17,248	Employee	18,752	5,869	18,755	3	0%	+
3,788	Property	3,477	580	3,503	26	1%	+
3,266	Transport and Plant	4,078	667	4,073	(5)	0%	
10,062	Supplies, Services and Admin	11,278	2,914	11,580	302	3%	+
10,487	Payments to Other Bodies	9,271	2,696	9,253	(18)	0%	
573	Other	557	183	557	(0)	0%	↑
45,423	Gross Expenditure	47,413	12,909	47,720	308	1%	+
(31,913)	Income	(35,528)	(8,041)	(35,434)	94	0%	+
13,510	Net Expenditure	11,884	4,868	12,286	402	3%	+
£000	Corporate Asset Maintenance	£000	£000	£000	£000	%	
1,654	Employee	1,625		1,752	127	8%	
55	Property	48	16	48	0	0%	<u> </u>
68	Transport and Plant	67	22	67	0	0%	→
2,742		3,070		2,962	(108)	-4%	
_,	Payments to Other Bodies	0	0	0	0	0%	→
	Other	0	О	0	0	0%	→
4,519	Gross Expenditure	4,810	1,057	4,829	19	0%	+
(4,848)	Income	(5,076)			(20)	0%	<u></u>
(329)	Net Expenditure	(266)		(267)	(1)	0%	
£000	Transport, Fleet & Maintenance Services	£000	£000	£000	£000	%	
1,665	Employee	1,718	524	1,754	37	2%	—
83	Property	88	26	88	0	0%	į
1,575		1,765		1,767	2	0%	i i
473		566		576	11	2%	i i
0	Payments to Other Bodies	0	0	0	0	0%	→
0	Other	0	0	0	0	0%	→
3,796	Gross Expenditure	4,136	814	4,186	49	1%	+
(4,292)	Income	(4,691)	(1,108)	(4,705)	(13)	0%	
	Not Francis diture	(555)		(519)	36	-7%	+
(496)	Net Expenditure	(333)	((/			
					5000	0/_	
£000	Consultancy Services	£000	£000	£000	£000	%	
£000 1,195	Consultancy Services Employee		£000		£000	1%	+
£000 1,195 0	Consultancy Services Employee Property	£000	£000	£000	£000 9 0	1% 0%	+ + + + + + + + + + + + + + + + + + +
£000 1,195 0 6	Consultancy Services Employee Property Transport and Plant	£000	£000	£000	£000 9 0 0	1% 0% 0%	→
£000 1,195 0 6	Consultancy Services Employee Property Transport and Plant Supplies, Services and Admin	£000 1,246 0 7 5	£000	£000 1,255 0 7 5	£000 9 0 0 0	1% 0% 0% 0%	+ + + + +
£000 1,195 0 6 6 45	Consultancy Services Employee Property Transport and Plant Supplies, Services and Admin Payments to Other Bodies	£000	£000	£000	£000 9 0 0 0 0	1% 0% 0% 0% 0%	+ + +
£000 1,195 0 6 6 45	Consultancy Services Employee Property Transport and Plant Supplies, Services and Admin Payments to Other Bodies Other	1,246 0 7 5 43	£000 364 0 3 1 0 0	£000 1,255 0 7 5 43	9 0 0 0 0 0	1% 0% 0% 0% 0% 0%	+ + + +
£000 1,195 0 6 6 45	Consultancy Services Employee Property Transport and Plant Supplies, Services and Admin Payments to Other Bodies	£000 1,246 0 7 5	£000	£000 1,255 0 7 5	9 0 0 0 0 0 0	1% 0% 0% 0% 0%	+ + +

YEAR END DATE

31 July 2021

PERIOD

(1,402)

(1,001)

Income

Net Expenditure

4 **Actual Total Forecast Annual Variance RAG** Spend to Budget 2021/22 Date 2021/22 Outturn Service Summary Spend 2021/22 **Status** 2020/21 2021/22 £000 Roads Services £000 £000 £000 £000 % 805 1,185 2,715 2,728 0% 13 Employee 111 213 60 215 Property 1% 1 Transport and Plant 79 497 146 495 -1% 922 Supplies, Services and Admin 2,087 374 2,101 14 1% 1 Payments to Other Bodies 167 (21) 1,904 839 817 -3% Other 0% 1,552 4,200 6,352 6,356 0% Gross Expenditure (3,548) Income 0 (607)(210)(3,548)0% 3,593 2,803 1,342 2,808 0% Net Expenditure £000 £000 £000 £000 £000 % Grounds Maintenance & Street Cleaning Client 0% Employee 0% Property Transport and Plant 0% Supplies, Services and Admin 0% 7,360 Payments to Other Bodies 7,360 2,453 7,360 0% Other 0% 7,360 7,360 2,453 0% Gross Expenditure 7,360 **+** 0 0% Income **+** 7,360 7,360 2,453 0% Net Expenditure 7,360 £000 £000 £000 £000 £000 Outdoor Services 1 -15% 59 Employee 106 17 (16)1 75 79 -3% Property Transport and Plant 0% 1 71 Supplies, Services and Admin 115 0% 48 Payments to Other Bodies 45 25 45 0% 0% Other 254 **Gross Expenditure** 345 51 (18)-5% (126)(166)Income -1%| 181 (36) 161 (19) -11% 129 Net Expenditure £000 £000 £000 £000 £000 **Burial Grounds** 0% **+** Employee + 19 Property 20 22 10% Transport and Plant 0% Supplies, Services and Admin 0% Payments to Other Bodies 425 425 0% Other 0% 2 428 **Gross Expenditure** 445 447 0% 1 (655)Income (572)(161)(611)(38) -7% (36) (127) (159) (164) 28% (228)Net Expenditure £000 £000 £000 £000 £000 % Crematorium Employee 192 64 188 193 1% 165 Property 160 21 162 1% Transport and Plant 0% Supplies, Services and Admin 16 16% Payments to Other Bodies 30 32 6% 35 Other 0% 99 8 405 401 **Gross Expenditure** 398 2% 1

(332)

(233)

(1,434)

(1,029)

(1,382)

(984)

(52)

(44)

-4%

5%

WEST DUNBARTONSHIRE COUNCIL REVENUE BUDGETARY CONTROL 2021/22 IRED COMMITTEE DETAIL

YEAR END DATE

31 July 2021

PERIOD

4

	2021/22	Spend to Date 2021/22	Spend 2021/22	////	/22	RAG Status
Waste Services	£000				%	
Employee	2,764	842	2,687	(77)	-3%	↑
Property	121	30	143	22	18%	+
Transport and Plant	1,030	208	1,029	(1)	0%	
Supplies, Services and Admin	4,840	1,792	5,222	381	8%	+
Payments to Other Bodies	22	1	22	0	0%	→
Other	C	0	0	0	0%	→
Gross Expenditure	8,776	2,871	9,102	325	4%	+
Income	(1,287)	(71)	(1,187)	100	8%	+
Net Expenditure	7,490	2,801	7,915	425	6%	+
Correcte Accete /Conited Investment Breakermen	5000	5000	5000	5000	0/	
	_	1	T		T T	↑
				, ,		<u> </u>
			1,915			→
			(31)	·		Ĺ
						Ť
			73			<u> </u>
	_		3 121			<u></u>
-			ŕ			+
		1				
Not Experience	(2,410)	(000)	(2,002)	20	-170	
Economic Development	£000	£000	£000	£000	%	
Employee	955	316	959	4	0%	+
Property	22	8	22	0	0%	→
Transport and Plant	4	0	1	(3)	-75%	↑
Supplies, Services and Admin	(132)	4	(131)	1	-1%	+
Payments to Other Bodies	435	32	435	0	0%	→
Other	_			0	0%	<u> </u>
Gross Expenditure	1,284	360	1,286	2	0%	+
Income	(1,199)	1	î e	0	0%	<u> </u>
Net Expenditure	85	359	87	2	2%	+
Denots	£000	£000	£000	£000) %	
		I				→
						†
			0			→
			14	·		,
			0			→
Other		0	0			→
	508	75	500		† 	↑
-				` '		+
		1				+
	Transport and Plant Supplies, Services and Admin Payments to Other Bodies Other Gross Expenditure Income Net Expenditure Employee Property Transport and Plant Supplies, Services and Admin Payments to Other Bodies Other Gross Expenditure Economic Development Employee Property Transport and Plant Supplies, Services and Admin Payments to Other Bodies Other Gross Expenditure Income Net Expenditure Economic Development Employee Property Transport and Plant Supplies, Services and Admin Payments to Other Bodies Other Gross Expenditure Income Net Expenditure Depots Employee Property Transport and Plant Supplies, Services and Admin Payments to Other Bodies Other Services and Plant Supplies, Services and Admin Payments to Other Bodies	Transport and Plant	Transport and Plant	Transport and Plant 1,030 208 1,029 Supplies, Services and Admin 4,840 1,792 5,222 0 0 0 0 0 0 0 0 0	Transport and Plant 1,030 208 1,029 (1) Supplies, Services and Admin 4,440 1,792 5,222 381 22 0 0 0 0 0 0 0 0	Transport and Plant Supplies, Services and Admin

WEST DUNBARTONSHIRE COUNCIL REVENUE BUDGETARY CONTROL 2021/22 IRED COMMITTEE DETAIL

YEAR END DATE 31 July 2021

PERIOD 4

Actual Outturn 2020/21	Service Summary
£000	Ground Maintenance & Street Cleaning Trading A/c
6,207	Employee
296	Property
622	Transport and Plant
634	Supplies, Services and Admin
0	Payments to Other Bodies
573	Other
8,331	Gross Expenditure
(10,754)	Income
(2,423)	Net Expenditure

Total Budget 2021/22	Spend to Date 2021/22	Shend	ı Annılal V		RAG Status
£000	£000	£000	£000	%	
6,175	1,955	6,180	5	0%	+
319	26	326	7	2%	+
700	132	700	0	0%	+
731	199	729	(2)	0%	↑
0	0	0	0	0%	→
557	183	557	(0)	0%	↑
8,481	2,495	8,491	10	0%	+
(10,924)	(3,648)	(10,940)	(16)	0%	↑
(2,443)	(1,152)	(2,449)	(6)	0%	↑

WEST DUNBARTONSHIRE COUNCIL REVENUE BUDGETARY CONTROL 2021/22 ANALYSIS FOR VARIANCES OVER £50,000

YEAR END DATE

31 July 2021

		Variance Analysis						
Budget Details	Total Budget	Forecast Spend	l Variance	RAG Status				
	£000	£000	£000 %	•				

Crematorium	(984)	(1,029)	(44)	5%	↑
Service Description	This service provide	es crematorium ser	vices within the	Council ar	ea
Main Issues / Reason for Variance	The main reason fo income.	r improvement has	been an upward	d projection	n in
Mitigating Action	none required				
Anticipated Outcome	favourable variance	anticipated			

Waste Services	7,490	7,915	425	6%	+		
Service Description	Waste Collection and Refuse disposal services						
Main Issues / Reason for Variance	There has been a general increase in household rubbish related to he working. There has also been increased costs from recycling contract due to higher levels of contaminated loads which attract higher rate for processing. In addition there is an adverse variance against income collections following the permanent closure of a number of premises.						
Mitigating Action	It is expected that once the work from home advice is lifted then to volume of rubbish will decrease again - this assumption has been built into the projected spend. Also the service has commenced to communication strategy reminding residents of how to correctly reduce contaminated recycling loads						
Anticipated Outcome	Overspend anticipate	ed					

Corporate Assets /Capital Investment Programme	(2,415)	(2,392)	23	-1%	+
Service Description	This service provide	es asset and estate i	management		
Main Issues / Reason for Variance	Salaries are lower due to vacancies. This is offset by the projected outturn for income lower than budgeted for Clyde Regional Centre as incorrect higher figure anticiptaed income being lower than anticiapetd.				
Mitigating Action	Income and salaries	s will continue to be	monitored.		
Anticipated Outcome	Overall spend on bu	ıdget			

WEST DUNBARTONSHIRE COUNCIL MONITORING OF EFFICIENCIES AND MANAGEMENT ADJUSTMENTS 2021/22

Appendix 4

Efficiency reference	Efficiency Detail	Strategic Lead Area	budgeted Amount £	Projection of Total Saved £	Projection of Total Not Saved £	Comment
SNP budget item	General Efficiency target	Roads and Neighbourhood	118,000	118,000	-	This has been fully allocated

WEST DUNBARTONSHIRE COUNCIL
GENERAL SERVICES CAPITAL PROGRAMME
OVERALL PROGRAMME SUMMARY

MONTH END DATE

31 July 2021

PERIOD

4

		Project Life S	tatus Analysis		Curi	rent Year Proje	ct Status Anal			
Project Status Analysis	Number of Projects at RAG Status	% Projects at RAG Status		% Project Spend at RAG Status	Number of Projects at RAG Status	% Projects at RAG Status		% Project Spend at RAG Status		
Red										
Projects are forecast to be overspent and/or experience material delay to completion	17	25%	22,569	29%	17	25%	372	8%		
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	0	0%	0	0%	0	0%	0	0%		
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	52	75%	54,133	71%	52	75%	4,271	92%		
TOTAL EXPENDITURE	69	100%	76,702	100%	69	100%	4,643	100%		
		Project Life					Current Year			
	Budget £000	Spend to Date £000	Forecast Spend £000	Forecast Variance £000	Budget £000	Spend to Date £000	Forecast Spend £000	Forecast Variance £000	Slippage £000	Over/ (Under) £000
Red										
Projects are forecast to be overspent and/or significant delay to completion	36,822	22,569	37,020	198	7,117	372	2,620	(4,497)	(4,695)	198
Amber							· ·			
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	0	0	0	0	0	0	0	0	0	0
Green									l.	
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	139,528	54,133	139,318	(209)	26,437	4,271	26,200	(237)	87	(324)
TOTAL EXPENDITURE	176,350	76,702	176,339	(11)	33,554	4,643	28,820	(4,734)	(4,608)	(126)

PERIOD END DATE 31 July 2021

PERIOD

		Project Life Financials						
Budget Details	Budget	Spend to Date	Forecast Spend	Variance				
	£000	£000	6 £000	£000 %				

1 Installation of Solar PV at Clydebank Leisure Centre

 Project Life Financials
 61
 2
 3%
 61
 0
 0%

 Current Year Financials
 59
 0
 0%
 2
 (58)
 -97%

Project Description Installation of Solar PV at Clydebank Leisure Centre.

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Initial design has been completed. Once some additional elements have been received from the consultant the tender document will be completed and is esimated that procurement process will being in the next 3 months. Works to be completed in 22/23

Mitigating Action

Opportunities to mitigate are limited at this stage. Officers aim to pass to procurement and tender this financial year. Aim for works in April /May 2023. Not advisable to having roofing works over winter period.

Anticipated Outcome

Complete in 2022/23.

2 Replace existing main hall Air Handling unit at Clydebank Town Hall

 Project Life Financials
 85
 0
 0%
 85
 0
 0%

 Current Year Financials
 83
 0
 0%
 3
 (81)
 -97%

Project Description Replace existing main hall Air Handling unit at Clydebank Town Hall.

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Survey and works suspended due to Covid. A consultant has been appointed and designs will be completed prior to December. Tender will be procured this financial year, with works being carried out 2022/23.

Mitigating Action

Consultant to be appointed in 2021/22 and design completed.

Anticipated Outcome

Design to be completed in 2021/22 with physical works being carried out in 2022/23.

PERIOD END DATE

31 July 2021

PERIOD

4

	Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Spend Varia		
	£000	£000 %	£000	£000 %	

Replace obsolete boilers (plant greater than 30 years old)

 Project Life Financials
 235
 14
 6%
 235
 0
 0%

 Current Year Financials
 227
 12
 5%
 170
 (57)
 -25%

Project Description Replace obsolete boilers (plant greater than 30 years old).

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Oct-22

Main Issues / Reason for Variance

Works at Clydebank Hub were delayed due to COVID-19. Municipal boiler contract awarded and work to be completed by end of September. Tender awarded for St Mary's boiler replacement and ground works to be carried out during summer school holidays. The boiler replacement at The Hub is likely to be rephased to next financial year with the plant design being carried out this year. At this stage it is anticipated that £0.170m of the budget will be spent this financial year, with £0.057m required to be rephased to 2022/23.

Mitigating Action

Some works will have to be suspended to October School hols,

Anticipated Outcome

Boiler works for Municipal Building fully complete by September 2021. St Mary's fully complete by end October 2021. Expect full spend minus rentention. The Hub boiler replacement suspended to next year. Note insufficient budget available to carry out Hub works.

4 Leisure Energy projects - air handling units, upgrade lighting, circulating pumps, and draught proofing

 Project Life Financials
 290
 63
 22%
 290
 0
 0%

 Current Year Financials
 207
 0
 0%
 0
 (207)
 -100%

Measures to be installed at both Meadow Centre & Vale of Leven Swimming Pool; new pool hall Air

Project Description Handling Units, upgrade lighting, circulating pumps Vale of Leven Swimming Pool, internal and

external lighting and draught proofing.

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 28-Feb-23

Main Issues / Reason for Variance

Due to delays caused by COVID the works neeed to be retendered which means the project will be delayed until 2022/23

Mitigating Action

All works to be complete in one tender package.

Anticipated Outcome

All works to be completed next financial year 2022/23.

PERIOD END DATE

31 July 2021

PERIOD

4

	Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Spend	Variance	
	£000	£000 %	£000	£000 %	

5 Energy Projects quick wins

 Project Life Financials
 80
 3
 4%
 80
 0
 0 %

 Current Year Financials
 77
 0
 0%
 31
 (46)
 -60%

Project Description Spend to Save projects.

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Works delayed due to COVID-19 restrictions and site access issues. A number of orders have been raised and Officers anticipate that 40% of this budget will be spent in 2021/22 with the balance to be rephased to 2022/23.

Mitigating Action

None available at this time

Anticipated Outcome

Anticipate 40% spend. Rest suspended to 2022/23.

6 Automatic Meter Readers

 Project Life Financials
 55
 22
 41%
 55
 0
 0%

 Current Year Financials
 33
 0
 0%
 25
 (8)
 -24%

Project Description Automatic Meter Readers.

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Current water AMR contract expires in February 2022. 31 devices costing approx. £23-31K are required. A review of all AMR will be conducted to establish additional meters needing replaced. Due to issues with cable installations and access it is anticipated that not all works will be completed this financial year and will need to be reprofiled into 2022/23.

Mitigating Action

Opportunities to mitigate are limited dependant on access to sites, hence requirement to suspend some works to next year.

Anticipated Outcome

Some electricity meter works suspended to next financial year.

7 Urinal Controls

 Project Life Financials
 45
 27
 59%
 45
 0
 0%

 Current Year Financials
 18
 0
 0%
 10
 (8)
 -45%

Project Description Urinal Controls.

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

All supplier works were suspended to June due to COVID-19 restrictions and as a result of the delay, prioritisation of resources, and ongoing site access restrictions, it is expected approximately £0.008m of the budget is required to be rephased to 2022/23.

Mitigating Action

None required

Anticipated Outcome

£0.01m spend in 2021/22.

PERIOD END DATE 31 July 2021

PERIOD

	Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Spend	Variance	
	£000	£000 %	£000	£000 %	

Water Meter Downsize

Project Life Financials 16 6 39% 16 0 0% **Current Year Financials** 10 0% (5) -49%

Project Description Water Meter Downsize. Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Planned End Date Project Lifecycle 31-Mar-22 Forecast End Date 31-May-22

Main Issues / Reason for Variance

Actual costs of downsizing meters were considerably less than budgeted for in previous years hence variance. The remaining budget will be used for remaining outstanding meters.

Mitigating Action

None available at this time.

Anticipated Outcome

Delivery of project within budget.

9	Upgrade obsolete heating	g controls (BEMS)	across Council estate
---	--------------------------	--------------	-------	-----------------------

Project Life Financials 160 0 0% 160 0 0% **Current Year Financials** 80 0 0% 0 (80)-100%

Upgrade obsolete heating controls (BEMS) across Council estate. Project Description

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Planned End Date Project Lifecycle 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Site access and works had been suspended due to COVID-19 restrictions. Tender documentation ongoing with site visits needed to clarify items. Works to occur during non heating season next financial year.

Mitigating Action

None available at this time.

Anticipated Outcome

Works complete in 2022/23

Viresco Studios and Arts Centre

Project Life Financials 0% 750 0 750 Λ 0% 750 Current Year Financials Λ በ% 200 (550)-73%

Viresco Studios and Arts Centre in Alexandria, aimed to encourage wider participation in the arts, **Project Description**

creative enterprises and cultural activity in West Dunbartonshire.

Project Manager Gillian McNamara/ Michael McGuinness

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 30-Sep-23

Main Issues / Reason for Variance

New funding provided by Scottish Government, Regeneration Capital Grant Fund (RCGF). Further funding is however being sought by the community group to meet costs of building repair. No significant spend on project expected until guarter 4, therefore it is anticipated that only £0.200m of the budget will be spent this financial year, with £0.550m required to be rephased to 2022/23.

Mitigating Action

Building has been surveyed to get certainty on degree of work required. The funder, Scottish Government, is being updated with progress.

Anticipated Outcome

Repurposing and restoration of B listed former St Andrew's church in Alexandria for community arts uses.

PERIOD END DATE

31 July 2021

PERIOD

4

	Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Variance Spend		
	£000	£000 %	£000	£000 %	

11 Queens Quay District Heating Network

 Project Life Financials
 21,458
 21,681
 101%
 21,618
 160
 1%

 Current Year Financials
 0
 223
 0%
 160
 160
 0%

Project Description Queens Quay District Heating Network.

Project Manager Robin Abram/ Craig Jardine

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-21 Forecast End Date 31-Mar-21

Main Issues / Reason for Variance

The energy centre shell is complete and has been handed over to WDC. The internal fit out is complete with heat now being supplied to Clydebank Care Home, Aurora House, Titan Enterprise Centre and Clydebank Leisure Centre. The additional costs resulting in the reported overspend are associated with extensions to the scope of the project.

Mitigating Action

None available.

Anticipated Outcome

Project will be delivered over original budget.

12 District Heating Network Expansion

 Project Life Financials
 11,000
 0
 0%
 11,000
 0
 0%

 Current Year Financials
 3,600
 0
 0%
 1,500
 (2,100)
 -58%

Project Description District Heating Network Expansion.

Project Manager Robin Abram/ Craig Jardine

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Network expansion to GJNH (Golden Jubilee National Hospital) will commence pending positive commercial discussions with GJNH. At this time it is estimated that £1.5m of the budget will be spent with £2.1m required to be rephased to 2022/23 on account of the continuing discussions and expected future confirmation by the GJNH board approving the connection proposal to the Queens Quay District Heating Network.

Mitigating Action

None available at this time.

Anticipated Outcome

Project will be delivered on budget.

PERIOD END DATE

31 July 2021

PERIOD

4

	Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Spend Varia		
	£000	£000 %	£000	£000 %	

14 New Sports Changing Facility Dumbarton West (Old OLSP site)

 Project Life Financials
 350
 9
 2%
 350
 0
 0%

 Current Year Financials
 341
 0
 0%
 0
 (341)
 -100%

Project Description New Sports Changing Facility Dumbarton West (Old OLSP site)

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Angela Wilson

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Planning permission has been submitted. New build will be in conjunction with developers site and awaiting confirmation of a start date for same. Project cannot commence until planning application has been approved and delays on application and granting, has been in relation to discussions with the adjacent developer, consultation with roads in relation to onsite parking and impact on adjacent site. Following granting of planning permission a timeline will be issued and a further update provided. It is therefore expected at this time that the budget will likely have to be rephased to 2022/23.

Mitigating Action

None available at this time.

Anticipated Outcome

To deliver new sports changing facility.

15 New Sports Changing Facility at Duntocher

 Project Life Financials
 344
 382
 111%
 382
 38
 11%

 Current Year Financials
 0
 38
 0%
 38
 38
 0%

Project Description New Sports Changing Facility at Duntocher

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Angela Wilson

Project Lifecycle Planned End Date 31-Mar-21 Forecast End Date 31-Mar-21

Main Issues / Reason for Variance

Project complete over budget due to ground conditions on site. Final costs now charged and project reporting an overspend of £0.038m.

Mitigating Action

None available at this time.

Anticipated Outcome

To deliver new sports changing facility.

PERIOD END DATE

31 July 2021

PERIOD

4

	Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Spend Varia		
	£000	£000 %	£000	£000 %	

16 New Westbridgend Community Centre

 Project Life Financials
 675
 65
 10%
 675
 0
 0%

 Current Year Financials
 610
 0
 0%
 25
 (585)
 -96%

Project Description New Westbridgend Community Centre

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Angela Wilson

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Planning Permission received and currently working on internal room layouts to confirm overall budget required to complete project. Previous delays, include application for planning permission which Officers elongated due to requirement to go to design panel, and delays in additional information being able to be provided to Planning due to site visits not being able to be carried out because of COVID-19 restrictions. Currently room layouts are being discussed with the group, this will then able to allow a review of costs to minimise the additional budget required to complete the project. Previously it was advised that the original budget allocation did not take into ground condition costs and any implications required following discussions with planning – until this process is complete Officers have not been able to request additional budget. At this time it is estimated that only £0.025m of the budget will be required this year with £0.585m required to be rephased to 2022/23.

Mitigating Action

None available at this time.

Anticipated Outcome

New build community facility.

17 Allotment Development

 Project Life Financials
 400
 31
 8%
 400
 0
 0%

 Current Year Financials
 370
 0
 0%
 100
 (270)
 -73%

Project Description To develop an allotment site.

Project Manager Ian Bain

Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Dec-22

Main Issues / Reason for Variance

A Site investigation report has identified that Townend Road can only be developed with raised beds. The project will now be developed on this basis and Officers will work to available budget. Sites at Dillichip Loan and Dumbarton Common are also being considered for development as food growing sites.

Mitigating Action

None required.

Anticipated Outcome

3 new allotment sites with 150 plots.

18 Vale of Leven Cemetery Extension

 Project Life Financials
 817
 263
 32%
 817
 0
 0%

 Current Year Financials
 652
 99
 15%
 352
 (300)
 -46%

Project Description Extension of existing cemetery in Vale of Leven.

Project Manager Ian Bain

Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 30-Sep-22

Main Issues / Reason for Variance

Legal issues with purchase of land have now been resolved. Project is now being developed for tendering, with project completion expected 30 September 2022. It is anticipated that £0.352m will be spent this financial year with £0.300m required to be rephased to 2022/23.

Mitigating Action

None required at this time.

Anticipated Outcome

Extension to existing cemetery providing a sustainable burial environment.

APPENDIX 6

PERIOD END DATE	31 July 2021
PERIOD	4

	Project Life Financials					
Budget Details	Budget	Spend to Date	Forecast Spend Variance			
	£000	£000 %	£000	£000 %		

 PERIOD END DATE
 31 July 2021

 PERIOD
 4

	Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Spend	variance	
	£000	£000 %	£000	£000	%
Solar Banol Installation					

Project Life Financials Current Year Financials Project Description 119 0 0% 113 (6) -5% Installation of Solar Panels on Council buildings. Project Manager Steven Milne/ John McKenna Chief Officer Peter Hessett Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Oct-21 Main Issues / Reason for Variance Works to be intiated this month. Mitigating Action
Contractor to meet on site this week and submit program of works. **Anticipated Outcome** Complete works by October 2021.

12 Replace failed heating controls/valves & recommission Project Life Financials 20 66% 0 0% 13 20 Current Year Financials 65% 20 3% Replace failed heating controls/valves & recommission. Project Description Project Manager Steven Milne/ John McKenna Chief Officer Planned End Date 31-Mar-22 Actual End Date Project Lifecycle 30-Apr-21 Main Issues / Reason for Variance Further works pending, awaiting contractors quote. Expect full budget spend. Mitigating Action Anticipated Outcome
Delivery of project within budget and on time.

13 Zero Carbon Fund Project Life Financials 115 33% 459 115 33% Current Year Financials 344 0% 344 0 0% 0 Zero Carbon Fund. Steven Milne/ John McKenna Project Description Project Manager Peter Hessett Planned End Date Project Lifecycle 31-Mar-22 Forecast End Date 31-Mar-22 Main Issues / Reason for Variance No issues identified. Budget spend anticipated. Mitigating Action Further information to be obtained. **Anticipated Outcome** Project delivered within budget.

14 Oil to Gas Conversion Project Life Financials 187 115 62% 187 0% Current Year Financials Project Description 72 0
Oil to Gas Conversion in council buildings. 72 0% Project Manager Steven Milne/ John McKenna Chief Officer Peter Hessett Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Aug-21 Main Issues / Reason for Variance Braehead Boiler plant has been completed other works ongoing to complete August 21. Mitigating Action None Required.

Anticipated Outcome Works complete in 2021/22-full spend.

PERIOD END DATE 31 July 2021

PERIOD

		Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Spend	Variance		
	6000	£000 %	6000	£000 %		

15 Regeneration/Local Economic Development

Project Life Financials Current Year Financials 1 188 177 15% 1 188 0%

Budget to facilitate the delivery of Regeneration throughout West Dunbartonshire , aligned to the Economic Project Description

Strategy. External funding will be sought to maximise opportunities for redevelopment of these sites Gillian McNamara/ Michael McGuinness Project Manager

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Estimated spend in 2021/22 the projects across West Dunbartonshire Town Centres and strategic sites will largely be on track, with the exception of the projects that continue to be influenced with factors outwith the Council's control, however at this time full budget spend anticipated.

Mitigating Action

None required.

Anticipated Outcome

Improved town centres and strategic sites across West Dunbartonshire.

16 Regeneration Fund

Project Life Financials 48% 9,782 4,688 9,782 0% Current Year Financials 1,299 136 10% 1,398 aa 8%

Project Description Funding to implement major regeneration projects linked to community charrettes.

Project Manager Chief Officer Gillian McNamara/ Michael McGuinness

Peter Hessett

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Projects on track and budget spend anticipated. Budget may have to be accelerated from 2022/23 if Glencairn House progresses this financial year as planned, however further updates will be provided as year progresses.

Mitigating Action Programme management approach to delivery.

Anticipated Outcome

Progress towards delivery of planned projects from Economic Development Strategy and Charrette Action Plans albeit later than originally

anticipated.

Town Centre Fund Project Life Financials 580 50% 1,166 0 0% Current Year Financials 593 1% 0% 593

Project Description Scottish Government funding to help improve local town centres.

Project Manager Gillian McNamara/ Michael McGuinness

Chief Officer Peter Hessett Planned End Date Project Lifecycle

31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Projects in Dumbarton and Clydebank now complete with remaining Town Centre Fund budget to be spent on delivery of the Alexandria

projects. Budget spend and project completion expected in 2021/22.

Mitigating Action None required.

Anticipated Outcome

Regenerated Town Centre's.

18 Place Based Investment Programme

Project Life Financials 780 0 0% 780 n 0% Current Year Financials 0% 0% 780 0 780 0

Scottish Government Funding to establish a Place-Based Investment Programme to ensure that all place Project Description

based investments are shaped by the needs and aspirations of local communities.

Project Manager Gillian McNamara/ Michael McGuinness

Chief Officer Peter Hessett

Planned End Date 31-Mar-22 Forecast End Date Project Lifecycle 31-Mar-22

Main Issues / Reason for Variance

New Scottish Government funding to benefit local communities. Project spend subject to IRED decision at September IRED committee.

Mitigating Action None required.

Anticipated Outcome

Place-based improvements that advance Scottish Government's priorities of 20 min neighbourhoods and carbon zero.

0%

0%

30-Jun-23

WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME ANALYSIS OF PROJECTS AT GREEN ALERT STATUS

PERIOD END DATE 31 July 2021

PERIOD

747

	Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Spend	variance	
	£000	£000 %	£000	£000 %	

19 Clydebank Can On The Canal Project Life Financials 747 0 747 0%

Current Year Financials 0 0% New activities centre in Clydebank Town Centre Project Description

747

Project Manager Gillian McNamara/ Michael McGuinness

Chief Officer Peter Hessett Planned End Date Project Lifecycle

31-Mar-22 Forecast End Date

Main Issues / Reason for Variance

New funding from Scottish Government, Regeneration Capital Grant Fund (RCGF) to construct an activities centre in Clydebank. Construction expected from quarter 4 will account for the majority of spend, with some site costs prior to that. Full capital grant spend expected to be incurred with a contribution from the recurring Local Economic Development budget in 2022/23 required to complete the project in 2022/23.

Mitigating Action

None required.

Anticipated Outcome

New community-run activities centre in Clydebank Town Centre

Exxon City Deal Project Life Financials 34,050 Current Year Financials 611 216 35% 611 0 0%

As part of the City Deal project the WDC Exxon site at Bowling regeneration with alternative A82 route

Project Description included.

Robin Abram/ Craig Jardine Project Manager

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-27 Forecast End Date 31-Mar-27

Main Issues / Reason for Variance

Regular updates are provided at every Council meeting, with City Deal papers presented at each meeting. The main issues contained within the new Council's approved Outline Business Case are still valid, which include Exxon's remediation strategy, land transfer arrangements and issues relating to adjoining owners. Exxon's commercial deal had been approved by WDC on the 24th June 2020 with land transfer agreed and missives concluded. The planning permission in principle (PPIP) application has been approved by WDC planning department. Exxon has agreed with SEPA and WDC-Environmental Health their remediation strategy. Technical reviews are being carried between WDC consultant Stantec and Exxon consultants WSP to assess the ongoing remediation strategy and site activity and WDC and Exxon are now working together on their respective construction programmes, to ensure the two phases of works can go ahead unimpeded by the other. Exxon are independently progressing their remediation works which are ongoing.

Mitigating Action

None required

Anticipated Outcome

Delivery of the project on time and within the increased budget

26 Office Rationalisation

Project Life Financials 22.051 22,054 100% 22.054 0% Current Year Financials 0% 0%

Project Description Delivery of office rationalisation programme

Project Manager Sharon Jump/ Craig Jardine

Chief Officer Angela Wilson

Planned End Date 31-Mar-20 Forecast End Date 31-Mar-20

Main Issues / Reason for Variance

New Dumbarton Office has been opened to staff from 21 May 2018. Final Retention for demolition of Garshake works was due to be paid in 2020/21 however retention has now been paid in April 2021. Forecast overspend is due to unforeseen additional charges.

Mitigating Action

None available

Anticipated Outcome

Project delivered at a higher cost than budgeted

27 Depot Rationalisation

Project Life Financials 8.535 1% 8 535 0% Current Year Financials 0% 160 0 0% 160 0

Project Description Depot Rationalisation. Project Manager Sharon Jump/ Craig Jardine

Chief Officer Angela Wilson

Project Lifecycle Planned End Date

31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

Given potential implications around operational service requirements for Greenspace, Transport, Roads and Waste, Officers have not been in a position to complete the DRP Business Case at this point. Requirements were to be re-visited in March 2020, however as a result of COVID-19 and other pressing priorities this has been delayed to 2021/22.

Mitigating Action

None available.

Anticipated Outcome

Project business case will be brought back to project board and Council.

PERIOD END DATE 31 July 2021

PERIOD

		Project l	Life Financials	
Budget Details	Budget	Spend to Date	Forecast Spend	variance
	£000	£000 %	£000	£000 %

Clydebank Community Sports Hub

Project Life Financials 3.865 3.857 100% 3.865 0 0% Current Year Financials (0) 0%

Project Description Creation of a community and sport hub.

Lesley Woolfries/ Craig Jardine Project Manager Chief Officer Angela Wilson

Planned End Date Project Lifecycle 31-Mar-22 Actual End Date 26-Oct-18

Main Issues / Reason for Variance

The facility has been operational since October 2018. Following the termination of the construction contract in the post completion phase, Officers have completed defect rectification to the allotment area and completed outstanding work to the natural grass pitch. Due to the excessive quotes received to rectify the bund defects, the decision was taken to no longer pursue rectification as this presents too great a financial risk to WDC. Final professional fees have now been paid. Officers continue to liaise with the Insolvency Practitioner to conclude the statement of a final account and address their claim for the final retention release. Officers received correspondence from the Insolvency Practitioner cost consultant requesting payment of the withheld retention money, which is disputed by Officers. The £0.008m budget allocation for this financial year 2021/22 will be reviewed as part of the final stages to agree the final account.

Statement of Final Account shall be agreed to bring project expenditure to a conclusion.

Anticipated Outcome

New facility has been operational since October 2018.

29 Building Upgrades and H&S - lifecycle & reactive building upgrades

1,211 1,211 1,211 Project Life Financials 26% 0% Current Year Financials 1,211 311 26% 0%

Lifecycle and reactive building upgrades.

Michelle Lynn/ Craig Jardine Project Description Project Manager

Chief Officer Angela Wilson

31-Mar-22 Forecast End Date Planned End Date Project Lifecycle 31-Mar-22

Main Issues / Reason for Variance

Planned works progressing with full budget spend anticipated in 2021/22.

Mitigating Action

None available at this time Anticipated Outcome Full budget spend anticipated

30 New Sports Changing Facility at Lusset Glen in Old Kilpatrick

Project Life Financials 150 16 10% 150 0% Current Year Financials (6)

Project Description New Sports Changing Facility at Lusset Glen in Old Kilpatrick

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Angela Wilson

Planned End Date 31-Mar-21 Forecast End Date Project Lifecycle 31-Mar-22

Main Issues / Reason for Variance

Project had been delayed due to a number of COVID-19 related issues and utilities issues. Unit is now in production and anticipated to be onsite October 2021 with works to be complete by March 2022. £0.006m required to be rephased to 2022/23 for retentions.

Mitigating Action

None Required.

Anticipated Outcome

To deliver new sports changing facility

31 Holm Park & Yoker Athletic FC

Project Life Financials 0% 750 664 88% 750 Current Year Financials (0)

Develop a new 3G pitch to act as a home venue for Clydebank FC with extensive community access. Project Description

Michelle Lynn/ Craig Jardine Angela Wilson Project Manager

Chief Officer

Planned End Date 31-Mar-22 Forecast End Date

Main Issues / Reason for Variance

Planning was granted December 2020 and contractors started onsite start of January 2021, however due to a number of COVID-19 level 4+ restrictions contractors unable to be onsite and complete Works. Due to a number of issues in relation to availability of steel due to difficulties experienced within the supply chain as a result of Brexit it is unlikely will be able to commence onsite until August 2021. Works anticipated to be complete by 31 March 2022.

Mitigating Action

None Required.

Anticipated Outcome

Project delivered on budget.

PERIOD END DATE 31 July 2021

PERIOD

4

Project Life Financials

Budget Details	Budget	Spend to Dat	e	Forecast Spend	Variance	
	£000	£000	%	£000	£000	%
Purchase of 3 Welfare Units						
Project Life Financials	78	0	0%	78	0	0%
Current Year Financials	78	0	0%	78	0	0%
Project Description	At Council meeting or proposal.	on 30th August 2017	it was agree	ed to purchase 3 Welfa	are Units as a spend-to-save	9
Project Manager	Martin Feeney					
Chief Officer	Angela Wilson					
Project Lifecycle	Planned End Date	3	1-Mar-22 F	Forecast End Date	31-Mai	r-22
Main Issues / Reason for Va	riance					
No issues identified. Budget :	spend anticipated.					
Mitigating Action						
None Required.						
Anticipated Outcome Project delivered within budge	et.					

33 Elevated Platforms (Building Services) Project Life Financials 45 0 0% 45 0% 0 45 0
Elevated Platforms (Building Services). Current Year Financials 0% 45 0% Project Description Project Manager Martin Feeney Angela Wilson Planned End Date Chief Officer 31-Mar-22 Forecast End Date Project Lifecycle 31-Mar-22 Main Issues / Reason for Variance No issues identified. Budget spend anticipated. Mitigating Action None Required. Anticipated Outcome Project delivered within budget.

37 Public non-adopted paths and roads Project Life Financials 489 0% 489 202 41% Current Year Financials 489 202 41% 489 Upgrades to drainage and lighting to enhance the lifespan of paths and roads within facilities in public Project Description Ian Bain Project Manager Chief Officer Gail MacFarlane Planned End Date 31-Mar-22 Forecast End Date Project Lifecycle 31-Mar-22 Main Issues / Reason for Variance Projects are currently being developed to deliver better access in our Parks, Cemeteries and open spaces. Full budget spend anticipated in 2021/22. Mitigating Action
None required at this time.
Anticipated Outcome
Better access with parks, cemeteries and open spaces.

Community Sports Fund					
Project Life Financials	472	406	86%	472	0
Current Year Financials	66	0	0%	66	0
Project Description	Match funding of up to 75	5% for local spo	ts clubs to	develop business cases to i	mprove facilities.
Project Manager	Ian Bain				
Chief Officer	Gail MacFarlane				
Project Lifecycle Main Issues / Reason for Var	Planned End Date iance	31	-Mar-22	Forecast End Date	31-Mar-2
	idant on community sports grou spend will be achieved in 2021			ng projects. COVID-19 has r	esulted in this process
Mitigating Action					
Work with groups to support p	roject development.				
Anticipated Outcome					
New community sports facilitie	S.				

31-Mar-22

03-Apr-21

WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME ANALYSIS OF PROJECTS AT GREEN ALERT STATUS

PERIOD END DATE 31 July 2021

PERIOD

Project Life Financials **Budget Details** Spend to Date Variance Budge Spend £000 £000 £000 £000

Environmental Improvement Fund

Project Life Financials 1,726 1,726 O₀ 1,704 99% 0 0% Current Year Financials 23 10 43% 23

This fund has been created to deliver environmental improvement projects for communities throughout Project Description

West Dunbartonshire

Project Manager lan Bain Gail MacFarlane Chief Officer

Project Lifecycle

Main Issues / Reason for Variance Planned End Date 31-Mar-22 Forecast End Date

Remaining budget rephased from 2020/21 to progress with tree planting in 2021/22 in line with the Councils Climate Change and Biodiversity action plans. Full budget spend anticipated

Mitigating Action

None required at this time Anticipated Outcome

Improvements to the environment of West Dunbartonshire.

Kilmaronock Cemetery Extension

Project Life Financials 0% 0% Current Year Financials 50 0% 50

Project Description Project Manager Extension of existing cemetery at Kilmaronock Ian Bain

Chief Officer Gail MacFarlane

Planned End Date 31-Mar-22 Forecast End Date

Main Issues / Reason for Variance

This budget will be used to develop an area of the existing Cemetery for additional burials. Project scope has now been developed and will be

tendered under the minor civils framework. Budget spend anticipated in 2021/22.

Mitigating Action

None required at this time.

Anticipated Outcome

Sustainable burial environment for local residents

Levengrove Park - Restoration & Regeneration

4,148 Project Life Financials 4,122 Current Year Financials 102 77 75% 102 0%

Project Description Restoration and Regeneration of Levengrove Park.

Ian Bain Project Manager

Gail MacFarlane Chief Officer

Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Project has been extended due to COVID-19. Budget spend in year anticipated

Mitigating Action

None required at this time.

Anticipated Outcome

Restoration of Levengrove Park

42 Posties Park Sports Hub - New sports hub to include Gym & running track

Project Life Financials 1,401 Current Year Financials 646 46% 1,401 (0) 0%

> Creation of a sports hub at Posties/Marinecraft to include a new changing pavilion/Gym, new all-weather 6 lane running track, conversion of blaze sports pitch to grass, new fencing, upgrade of existing floodlights and additional car parking. This combines the budget approved by the Council in February 2015 for

Project Description Community Sports Facilities at Posties Park, draw down of budget from the generic sports facilities budget line and anticipated match funding from Sports Scotland.

Ian Bain Project Manager

Chief Officer Gail MacFarlane

Planned End Date 31-Mar-22 Forecast End Date

Main Issues / Reason for Variance

Project start was delayed due to planning issues and COVID-19 restrictions. Work commenced January 2021 with a proposed completion date of March 2022.

Mitigating Action

None required

Anticipated Outcome

New all weather running track and gymnasium.

43 Sports Facilities Upgrades - Argyll Park - Construction of 3 All Weather Tennis Courts

0 Project Life Financials 220 208 94% 220 0% Current Year Financials 20 38% 20 0%

Project is part of wider investment in sporting facilities and is dependent on match funding from Sports Project Description

Scotland. Agreement in principle to wider WDC strategic priorities.

Project Manager Ian Bain Gail MacFarlane

31-Mar-22 Actual End Date Project Lifecycle Planned End Date

Main Issues / Reason for Variance

Project works complete. Retentions to be paid in 2021/22.

Mitigating Action

None required at this time. Anticipated Outcome New all weather tennis courts.

PERIOD END DATE 31 July 2021

PERIOD

		Project I	ife Financials	
Budget Details	Budget	Spend to Date	Forecast Spend	Variance
	£000	£000 %	£000	£000 %

Spaces for People

Project Life Financials 740 278 38% 412 449 Current Year Financials 648 29% 320 -519

Funding has been awarded from Sustrans to assist with social distancing measures required as a result of Project Description

the COVID-19 pandemic.

Derek Barr Project Manager Chief Officer Gail MacFarlane Planned End Date

31-Jul-21 Forecast End Date Project Lifecycle 31-Jul-21

Main Issues / Reason for Variance

The project was introduced through funding for WDC from Scottish Government in 2020/21, in response to the COVID-19 pandemic. The funding was provided for widening of footpaths to abide by social distancing guidelines. The works were not able to be completed in 2020/21 and permission was granted to carry the grant forward into 2021/22 on the condition it was used by 31 July 2021. The works at Smollet Fountain are now complete and the works at Crosslet Road are almost complete, however due to time constraints it is anticipated Officers will only be able to use £0.320m of this budget and approximately £0.328m will be underspent.

Mitigating Action

None required at this time.

Anticipated Outcome

o provide people of West Dunbartonshire additional space to help adhere to social distancing guidelines

45 Bus Rapid Deployment Fund

Project Life Financials 217 217 0 0% Current Year Financials 214 0%

Funding has been awarded from Sustrans to assist with social distancing measures required as a result of the COVID-19 pandemic. Project Description

Project Manager Derek Barr Chief Officer Gail MacFarlane Planned End Date

31-Mar-22 Forecast End Date

Main Issues / Reason for Variance

Project currently paused while options are investigated, however it is hopeful project will progress as the year does with budget spend anticipated at this time.

Mitigating Action

None required at this time.

Anticipated Outcome

To improve journey times and reliability of bus services

46 Cycling, Walking and Safer Streets

Project Life Financials 0% 692 287 692 Current Year Financials 692 287 41% 692

Introduction of enhanced walking routes and traffic calming schemes to introduce safer streets within West

Dunbartonshire. Project Manager Derek Barr Gail MacFarlane

Chief Officer Project Lifecycle 31-Mar-22 Forecast End Date Planned End Date

Main Issues / Reason for Variance

Current year budget made up of £0.303m was rephasing from 2020/21 and new grant allocation of £0.389m. The £0.303m was carried forward with the condition it was used by 30 June 2021 and of this £0.303m of works have been able to be carried out in the time frame permitted, resulting in full spend of the c/f figure. Works relating to the slippage from 2020/21 include Alexandria Main Street and Bridge Street, Alexandria and works at Bank Street were completed on time. Lighting works at India Street are completed. Works for 2021/22 allocation of £0.389m currently being phased and is expected to be spent in current year.

Mitigating Action

None required at this time.

Anticipated Outcome

To improve connectivity & enhanced Cycling routes within West Dunbartonshire.

Footways/Cycle Path Upgrades

Project Life Financials 103 103 103 0% 103 0%

Current Year Financials Project Description Renewal and/or enhancement of failed footpaths/cycle paths through West Dunbartonshire.

Project Manager Derek Barr

31-Mar-22 Forecast End Date Project Lifecycle Planned End Date 31-Mar-22

Main Issues / Reason for Variance

Various link pathways to be improved during this financial year with this budget. Full spend to be incurred in 2021/22.

Mitigating Action

None required at this time. Anticipated Outcome

o improve Footways in West Dunbartonshire

PERIOD END DATE 31 July 2021

PERIOD

	Project Life Financials					
Budget Details	Budget	Spend to Date		Forecast Spend		
•	£000	£000	%	£000	£000	%

Additional Pavement Improvements

Project Life Financials 0% 0% 0 200 200 0% Current Year Financials 200

Project Description Extra funding to accelerate pavement maintenance and improvements across West Dunbartonshire.

Project Manager Derek Barr Chief Officer Gail MacFarlane

Planned End Date 31-Mar-22 Forecast End Date

Main Issues / Reason for Variance

Works to Footways in Dumbarton East will be commenced early July 2021 and anticipated completion late August. Full budget spend anticipated

Mitigating Action

None required at this time.

Anticipated Outcome

To improve Footways in West Dunbartonshire

Auld Street Clydebank - Bond

Project Life Financials Current Year Financials 0% 42 (0) 0%

Completion of roadworks associated with Auld Street housing development.

Project Description Project Manager Derek Barr

Gail MacFarlane Planned End Date Chief Officer

31-Mar-22 Forecast End Date Project Lifecycle 31-Mar-22

Main Issues / Reason for Variance

To complete works with this Road Bond funding in 2021/22.

Mitigating Action

None required at this time. Anticipated Outcome

To complete remaining civil works required.

50 Turnberry Homes - traffic calming/ management at Turnberry housing development off Castle Road

Current Year Financials 2 23% 0 0%

Funding has been received from Turnberry Homes and will be used to introduce traffic calming and traffic Project Description management measures to mitigate the impact of additional traffic accessing the housing development off

Derek Barr Project Manager Gail MacFarlane Chief Officer

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Consultation works for Speed Humps ongoing and would plan to utilise any remaining monies on installation.

Mitigating Action

None required at this time

Anticipated Outcome

Traffic calming to be installed in Dumbarton East

51 Electrical Charging Points - Rapid Charge

Project Life Financials Current Year Financials 29 58% 50 0%

Project Description Funding has been awarded from Transport Scotland for the Installation of electrical charging points

Project Manager Derek Barr

Chief Officer Gail MacFarlane

Project Lifecycle

Main Issues / Reason for Variance Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Installation of Electric Vehicle Charging's complete and awaiting electrical connections and commissioning

Mitigating Action

None required at this time.

Anticipated Outcome

To provide Electric Vehicle Charging points within West Dunbartonshire

Flood Risk Management

Project Life Financials 963 28 3% 963 0 0% Current Year Financials 963 0% Enhancement of drainage infrastructure to ensure compliance with Flood Risk Management Act 2009.

Project Description Project Manager Raymond Walsh/ Derek Barr

Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Projects being developed include River Leven at Golf Club, surface water management plan and work on several tributaries. Spend may accelerate depending on potential works adjacent to Golf Club. This will be confirmed as the year progresses.

Mitigating Action

None required at this time.

Anticipated Outcome

Projects should be complete within budget.

0%

0%

0

WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME ANALYSIS OF PROJECTS AT GREEN ALERT STATUS

PERIOD END DATE 31 July 2021

PERIOD

	Project Life Financials							
Budget Details	Budget	Spend to Date	Forecast Spend	variance				
	5000	£000 %	5000	£000 %				

Infrastructure - Flooding

Project Life Financials 93 0 Current Year Financials 93 0% 93

Essential renewal of failed drainage assets to minimise flood risk within West Dunbartonshire Raymond Walsh Project Description

Project Manager Chief Officer Gail MacFarlane

Planned End Date 31-Mar-22 Forecast End Date

Main Issues / Reason for Variance

Projects being developed with full budget spend anticipated in 2021/22.

Mitigating Action

None required at this time

Anticipated Outcome

Intention is to complete works within budget.

54 River Leven Flood Prevention Scheme

20% Project Life Financials 157 800 Current Year Financials 343 ٥ 0% 343 0%

Project Description River Leven Flood Prevention Scheme.

Raymond Walsh Project Manager Chief Officer Gail MacFarlane

31-Mar-23 Forecast End Date Project Lifecycle Planned End Date 31-Mar-23

Main Issues / Reason for Variance

Awaiting outcome of Scottish Government & SEPA deliberations, however Officers are hopeful full budget spend can be incurred.

Mitigating Action

55

None required at this time.

Anticipated Outcome

Project should be completed within budget

Strathclyde Partnership for Transport - Bus, cycling and walking infrastructure improvements & Park and Rides

Project Life Financials 0% Current Year Financials 880 0 0% 880 0%

Project Description Strathclyde Partnership for Transport - Bus, cycling and walking infrastructure improvements.

Project Manager Raymond Walsh

Chief Officer Gail MacFarlane

Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

Officers will continue Bus Infrastructure Improvement works and continue the ongoing programme including bus borders and bus shelters.

A814 Congestion Measures works will involve installation of Scoot and TLP (traffic management technology to optimise journey time). Kilbowie Rd A814 - site investigation works to commence on the existing geometry of Ki bowie Road with respect to Railway Bridge. Strathleven Active Travel Network provision of a footway between Strathleven Place, Dumbarton and A814. Full budget spend anticipated at this time.

Mitigating Action

None required at this time.

Anticipated Outcome

Improve accessibility to Public Transport and improve journey time reliability.

56 Mandatory 20mph Residential communities Project Life Financials 500 0% Current Year Financials 0 0% 120 0%

Project Description Mandatory 20mph Residential communities.

Project Manager Raymond Walsh Chief Officer Gail MacFarlane

31-Mar-24 Forecast End Date Project Lifecycle Planned End Date 31-Mar-24

Main Issues / Reason for Variance

Awaiting Scottish Government recommendations.

Mitigating Action

None required at this time.

Anticipated Outcome

Project to be delivered within budget.

57 Infrastructure - Roads Project Life Financials 3,899 Current Year Financials 3,899 443 11% 3,899 0% Infrastructure - Roads. Project Description Project Manager Hugh Campbell

Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date

Main Issues / Reason for Variance

Roads Operations and external Contractors have commenced an extensive surfacing programme in April 2021 with several projects complete and will be surfacing until mid-Nov weather permitting to utilise this budget in 2021/22.

Mitigating Action

None required at this time.

Anticipated Outcome

Intention is to complete various surfacing works for this budget by March 2022.

0%

WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME ANALYSIS OF PROJECTS AT GREEN ALERT STATUS

PERIOD END DATE 31 July 2021

PERIOD

		Project	Life Financials	
Budget Details	Budget	Spend to Date	Forecast Spend	variance
	£000	£000 %	£000	£000 %

58 Street lighting and associated electrical infrastructure Project Life Financials 0% 86 9% 86 0 Current Year Financials 9% 86 0% WDC is responsible for the maintenance of 18,000 street lighting columns and associated illuminated signs Project Description and bollards. This budget is required for this infrastructure. Project Manager Hugh Campbell Chief Officer Gail MacFarlane Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-22 Main Issues / Reason for Variance There are ongoing Column Replacement works within West Dunbartonshire to ensure this budget is fully spent by March 2022. Mitigating Action

None required at this time.

Anticipated Outcome Intention is to complete works within budget. 59 Depot Improvement Works

Project Life Financials Current Year Financials 90 0 Project Description Improvement of WDC Roads Depot.

Project Manager Hugh Campbell Gail MacFarlane Planned End Date Chief Officer

31-Mar-22 Forecast End Date Project Lifecycle 31-Mar-22

0%

90

Main Issues / Reason for Variance

New budget in 2021/22 to improve Elm Road Roads Depot. It is anticipated budget will be fully utilised by March 2022.

Mitigating Action None required at this time. Anticipated Outcome

Intention is to complete works within budget.

60 Gruggies Burn Flood Prevention Project Life Financials 14,730 14,730 0 0% Current Year Financials 572 0% 572 (0) 0%

Commission of Gruggies Flood Prevention Scheme. Project Description

Project Manager Sharron Worthington Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Report has been received mid-June 2021 outlining proposed options. Project board to be established with a view to finalising plans this

calendar year.

Mitigating Action None required at this time. Anticipated Outcome

Project should be completed within budget

61 A813 Road Improvement Phase 1 Project Life Financials 0% 0% Current Year Financials 708 0 0% Project Description Project Manager A813 Road Improvement Phase 1. Sharron Worthington

Chief Officer Gail MacFarlane Planned End Date

Main Issues / Reason for Variance Plans now developed for carriageway widening & footway/Cycleway construction between Strathleven and Lions Gate. Budget spend in year

31-Mar-26 Forecast End Date

anticipated. Mitigating Action

None required at this time. **Anticipated Outcome** To provide an improved A813.

62 A813 Road Improvement Phase 2 Project Life Financials 2.325 0 0%

2.325 0% Current Year Financials
Project Description 0%

A813 Road Improvement Phase 2

Project Manager Chief Officer Sharron Worthington

31-Mar-26 Forecast End Date Project Lifecycle Planned End Date 31-Mar-26

Main Issues / Reason for Variance

These works not due to commence until Phase 1 completed.

Mitigating Action None required at this time.

Anticipated Outcome

To provide an improved A813

PERIOD END DATE 31 July 2021

PERIOD

		Project Life Financials						
	Budget Details	Budget	Spe	end to D	ate	Forecast Spend	Variance	
		£000		£000	%	£000	£000	%
62	Clydebank Charrette, A814							
03	Project Life Financials Current Year Financials Project Description Project Manager	4,300 2,285 Clydebank Char Sharron Worthir		2,350 335	55% 15%		0 (0)	0% 0%
	Chief Officer Project Lifecycle Main Issues / Reason for Variance Works progressing well project shot		ite	2.	31-Mar-22	Forecast End D	ate	31-Mar-22
	Mitigating Action None required at this time. Anticipated Outcome Project should be completed within	budget by spring	2022 enhand	ing the	A814 through	Clydebank.		
64	A811 Lomond Bridge Project Life Financials Current Year Financials Project Description Project Manager	4,152 723 Upgrade of Lom Cameron Muir	ond Bridge.	3,846 417	93% 58%		0 (0)	0% 0%
	Chief Officer Project Lifecycle Main Issues / Reason for Variance	Gail MacFarlane Planned End Da			31-Mar-22	Actual End Date	9	31-May-21
	Works to Lomomd Bridge were com Mitigating Action None required. Anticipated Outcome To provide an improved Lomond Br							
65	Protective overcoating to 4 over b	oridges River Le	ven					
00	Project Life Financials Current Year Financials Project Description Project Manager	1,030 442 To overcoat 4 bi Cameron Muir	ridges over R	63 15 ver Leve	6% 3% en.		0	0% 0%
	Chief Officer Project Lifecycle Main Issues / Reason for Variance		ite			Forecast End D	ate	31-Mar-25
	Works to Renton Footbridge have of Mitigating Action None required at this time. Anticipated Outcome To upgrade bridges within West Du		snould be con	npieted	within budget	by Maich 2022.		
66	Vehicle Replacement							
	Project Life Financials Current Year Financials	3,042 3,042 Replacement of	vehicles which	700 700 h have	23% 23% reached end o	3,042	0 0 fespan (7 year heavy vehic	0% 0% cles, 10 year
	Project Description Project Manager Chief Officer	light vehicles). Kenny Lang Gail MacFarlane						
	Project Lifecycle Main Issues / Reason for Variance Vehicles are being ordered for deliv Mitigating Action				31-Mar-22	Forecast End D	ate	31-Mar-22
	None Required. Anticipated Outcome Replacement of fleet within budget.							
67	Purchase of gritters Project Life Financials Current Year Financials Project Description	400 400 Purchase of grit	ters.	0	0% 0%		0	0% 0%
	Project Manager Chief Officer Project Lifecycle Main Issues / Reason for Variance	Kenny Lang Gail MacFarlane Planned End Da			31-Mar-22	Forecast End D	ate	31-Mar-22
	Specification being finalised procur	ement will be un	dertaken					
	Mitigating Action None Required. Anticipated Outcome Project delivered within budget.							

PERIOD END DATE 31 July 2021

PERIOD

	Project Life Financials							
Budget Details	Budget	Spend to Date	Forecast Spend	Variance				

£000 £000 £000 £000 Waste Transfer Station Project Life Financials Current Year Financials 1,980 0 0% 1,980 60 0% 0 0% 60 The design, development and construction of a recycling and bulk waste transfer facility that will ensure all recycling material can be sorted and disposed off appropriately to ensure compliance with landfill ban in Project Description Kenny Lang Project Manager Gail MacFarlane Planned End Date Chief Officer 31-Mar-24 Forecast End Date Main Issues / Reason for Variance Project group set up and working on development plans. Budget will be spent in 2021/22 Mitigating Action None Required. Anticipated Outcome Project delivered within budget.

69 Replacement of compactors at Dalmoak civic amenity site Project Life Financials Current Year Financials 160 0 0% 160 0 0% 0% 0% 80 80 Project Description The purchase of 2 compactors for the Council civic amenity site at Dalmoak. Kenny Lang Gail MacFarlane Project Manager Chief Officer Project Lifecycle

Main Issues / Reason for Variance Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26 Compactors procurement concluded. Mitigating Action None Required. Anticipated Outcome
Project delivered within budget.

76 Dalmonach CE Centre Project Life Financials 0% Current Year Financials 49 17 35% 49 (0) To create new community facilities with additional space for early years provisions. Michelle Lynn/ Craig Jardine Project Description Project Manager Angela Wilson Planned End Date Chief Officer 31-Mar-22 Forecast End Date Project Lifecycle 30-Apr-22 Main Issues / Reason for Variance Project complete - final account to be agreed. Mitigating Action None required. Anticipated Outcome To create new community facilities with additional space for early years provisions