WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME OVERALL PROGRAMME SUMMARY

MONTH END DATE

31 July 2019

PERIOD

1

		Project Life S	tatus Analysis		Cur	rent Year Proj	ect Status Ana	alysis		
Project Status Analysis	Number of Projects at RAG Status	% Projects at RAG Status	Spend to Date £000	% Project Spend at RAG Status	Number of Projects at RAG Status	% Projects at RAG Status		Spend at RAG		
Red										
Projects are forecast to be overspent and/or experience material delay to completion	5	8%	22872	25%	5	8%	541	8%		
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	3	5%	3935	4%	3	5%	15	0%		
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	54	87%	66529	71%	54	87%	6,512	92%		
TOTAL EXPENDITURE	62	100%	93,337	100%	62	100%	7,068	100%		
		Project Life			Current Year Financials					
Project Status Analysis	Budget £000	Spend to Date £000	Forecast Spend £000	Forecast Variance £000	Budget £000	Spend to Date £000	Spend	Variance	Slippage £000	Over/ (Under) £000
Red										
Projects are forecast to be overspent and/or significant delay to completion	41,124	22,872	41,241	117	3,582	541	1,707	(1,875)	(1,992)	117
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	4,392	3,935	4,432	40	472	15	294	(178)	(218)	40
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	165,505	66,529	165,507	2	44,893	6,512	44,780	(113)	(113)	0
TOTAL EXPENDITURE	211,021	93,337	211,180	160	48,947	7,068	46,781	(2,166)	(2,323)	157

MONTH END DATE

31 July 2019

PERIOD

4

	Project Life Financials					
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000 %	

1 New Westbridgend Community Centre

 Project Life Financials
 675
 40
 6%
 675
 (0)
 0%

 Current Year Financials
 635
 0
 0%
 0
 (635)
 -100%

Project Description New Westbridgend Community Centre.

Project Lifecycle Planned End Date 31-Mar-20 Forecast End Date 31-Mar-20

Main Issues / Reason for Variance

The demolition of the old Community Centre was completed end of October 2017 with retentions paid October 2018. Meeting with newly constituted community group has taken place and once it has been confirmed that they are in a position to take over running the establishment officers will progress to the design of the new community centre. The project is currently at feasibility stage with the next progress meeting scheduled for August. At this time it is estimated there will be no spend in 2019/20.

Mitigating Action

None available at this time due to the difficulty in forming community group, and changing group members.

Anticipated Outcome

Project to be delivered later than anticipated due to difficulty in forming community group but still anticipated to deliver within budget.

MONTH END DATE

31 July 2019

PERIOD

4

		Projec	t Life	Financials		
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

2 A813 Road Improvement Phase 1

Project Life Financials 2,325 723 31% 2,325 0 0% Current Year Financials 836 9 1% 500 (336) -40%

Project Description A813 Road Improvement Phase 1

Project Lifecycle Planned End Date 31-Mar-21 Forecast End Date 31-Mar-21

Main Issues / Reason for Variance

Further works have been identified as part of a project anticipated to commence autumn 2019. Project works will include resurfacing Dumbarton to Lions Gate, and consultancy and potential local land purchase. At this time it is anticipated that an element of these works will be required to be rephased to 2020/21 due to works being carried out by Scottish Power before project work can commence. This project will also be effected by the closure of Lomond Bridge therefore at this time it anticipated that only £0.500m of the budget will be spent in 2019/20 with £0.336m required to be rephased to 2020/21.

Mitigating Action

None required at this time.

Anticipated Outcome

To provide an improved A813.

MONTH END DATE

31 July 2019

PERIOD

4

		Project Li	ie Financials	
Budget Details	Budget	Spend to Date	Forecast Spend	Variance
	£000	£000 %	£000	£000 %

3 Protective overcoating to 4 over bridges River Leven

 Project Life Financials
 1,080
 0
 0%
 1,080
 0
 0%

 Current Year Financials
 270
 0
 0%
 100
 (170)
 -63%

Project Description To overcoat 4 bridges over River Leven

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

Remedial work required to Bonhill Bridge, Dumbarton Bridge, Artizan Bridge and Footbridge from Renton to Vale of Leven Industrial Estate. Works have been delayed due to a longer than expected procurement process with preparation of tender documentation taking longer the anticipated and the time taken to prepare the work packages required for the structures, therefore it is expected that only £0.100m of the budget will be spent in 2019/20. Physical works anticipated to commence late 2019/20, with retentions due 2020/21. £0.170m is required to be rephased to 2020/21.

Mitigating Action

None available at this time.

Anticipated Outcome

Project will be delivered later than originally anticipated.

MONTH END DATE

31 July 2019

PERIOD

4

		Project L	Life	Financials	
Budget Details	Budget	Spend to Date		Forecast Spend	Variance
	£000	£000	%	£000	£000 %

4 Office Rationalisation

Project Life Financials	21,962	21,652	99%	22,079	117	1%
Current Year Financials	490	180	37%	607	117	24%
Project Description	Delivery of office rat	ionalisation progr	amme.			

Project Lifecycle Planned End Date 31-Mar-20 Forecast End Date 30-Sep-19

Main Issues / Reason for Variance

New Dumbarton Office has been opened to staff from 21 May 2018. On completion of final defects, the final account and retention settlement of £0.250m will be paid September 2019, thereafter the remaining HES grant of £0.50m will be awarded. Contractor was awarded following the December 2018 Tender Committee to carry out the demolition for Garshake. Demolition commenced 25 February with a 36 week programme and currently projecting an overspend of approx. £0.117m. The current overall project overspend is due to additional asbestos removal and costs associated with the clearance of Garshake as well as unforeseen internal recharges and variations to project delivery.

Mitigating Action

None available due to additional asbestos removal.

Anticipated Outcome

Project delivered at a higher cost that budgeted.

MONTH END DATE

31 July 2019

PERIOD

4

		Project Li	ie Financials	
Budget Details	Budget	Spend to Date	Forecast Spend	Variance
	£000	£000 %	£000	£000 %

Regeneration Fund Project Life Financials 15,082 457 3% 15,082 0 0% 352 -63% Current Year Financials 1.351 26% 500 (851) Funding to implement major regeneration projects linked to community charrettes. (Created Project Description through underspend from Education) Project Lifecycle Planned End Date 31-Mar-21 Forecast End Date 31-Mar-21

Main Issues / Reason for Variance

Significant risks remain with gaining landowner approval for the construction of the path at Dumbarton waterfront, and the impact on expenditure will be monitored. The foreshore works are anticipated to be on site by September on the Turnberry site, but no approval has yet been received from Dumbarton FC to undertake the same works on their site, meaning that only £0.300m from the £0.500m estimated for this work will likely be spent. At this stage, it is unlikely that the remainder of the budget for the entire waterfront pathway will be committed this financial year, however some will be used for enabling works.

Mitigating Action

Project complexity and the need to programme some works to avoid busy tourism periods and reliance on third parties means that mitigation is challenging.

Anticipated Outcome

Progress towards delivery of planned projects from Economic Development Strategy and Charrette Action Plans albeit later than originally anticipated.

MONTH END DATE

31 July 2019

PERIOD

4

		Project Li	ie Financials	
Budget Details	Budget	Spend to Date	Forecast Spend	Variance
	£000	£000 %	£000	£000 %

1 Clydebank Community Sports Hub

 Project Life Financials
 3,915
 3,861
 99%
 3,955
 40
 1%

 Current Year Financials
 54
 0
 0%
 94
 40
 74%

Project Description Creation of a community and sport hub.

Project Lifecycle Planned End Date 31-Aug-19 Forecast End Date 30-Nov-19

Main Issues / Reason for Variance

The forecast outturn is an overspend in the region of £0.040m. Officers continue to work with CBC to agree the Final Account and forecast spend in 2019/20 relates to the final retention release and pitch maintenance payments which is expected November 2019.

Mitigating Action

WDC are contractually obliged to pay the projected overspend. Officers continue to meet with the project QS and CBC regularly, with a view to agreeing the final account at the earliest opportunity.

Anticipated Outcome

New facility has been operational since October 2018. Project reporting a projected overspend.

MONTH END DATE

31 July 2019

PERIOD

4

	Project Life Financials					
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000 %	

2 Oil to Gas Conversion

 Project Life Financials
 187
 14
 8%
 187
 0
 0%

 Current Year Financials
 187
 14
 8%
 50
 (137)
 -73%

Project Description Oil to Gas Conversion in council buildings.

Project Lifecycle Planned End Date 31-Mar-20 Forecast End Date 30-Apr-20

Main Issues / Reason for Variance

Project has not progressed as originally planned due to a change in personnel and prioritisation of workload and resources. Carleith only is progressing in 2019/20 and expected to be out to tender by end of October 2019 with a revised budget estimate £107K. Physical works will be carried out in April 2020 school recess with £0.050m spend anticipated in 2019/20. Braehead has been postponed due to high gas supply cost resulting in need for additional funding than that available so review of design is required.

Mitigating Action

None available at this time due to time required to fully scope project works.

Anticipated Outcome

Project will be delivered later than anticipated.

MONTH END DATE	31 July 2019
	<u></u>
PERIOD	4

	Project Life Financials					
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000 %	

Leisure Energy projects - air handling units, upgrade lighting, circulating pumps, and draught proofing
Project Life Financials 290 60 21% 290 0 0%
Current Year Financials 231 1 0% 150 (81) -35%

Measures to be installed at both Meadow Centre & Vale of Leven Swimming Pool; new pool Project Description hall Air Handling Units, upgrade lighting, circulating pumps Vale of Leven Swimming Pool, internal and external lighting and draught proofing.

Project Lifecycle Planned End Date 31-Mar-20 Forecast End Date 31-Mar-20

Main Issues / Reason for Variance

Works to be completed relate to Air Handling Unit (AHU) upgrades at Meadow Centre. It was decided that installing an air handling unit outside would minimise disruption to customers, staff and business. Structural engineers were required to carry out soil samples to confirm the ground was suitable to build an external base for the unit however the positive result took a considerable amount of time to return. More recent delays relate to the design and details of the new foundation slab and requires to be reconfigured due to the discovery of the unusually large projection of the foundation from the face of the main building. This altered the concept of the design of the proposed foundations so further works were required before it could go to tender. Tenders have now been evaluated and are awaiting planning approval. At this time forecast spend in 2019/20 is £0.150m with £0.081m required to be rephased to 2020/21.

Mitigating Action

None available at this time.

Anticipated Outcome

To install air handling units, upgrade lighting, circulating pumps and draught proofing to improve energy efficiency in leisure centres. Project expected to deliver within budget albeit later than first anticipated.

WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME ANALYSIS OF PROJECTS AT GREEN ALERT STATUS WHERE CURRENT YEAR VARIANCE IS OVER £0.050M

PERIOD 4

		Proje	ct Life	Financials		
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

31 July 2019

Heritage Capital Fund Project Life Financials 4,000 0% 4,000 0% 0 Current Year Financials 350 0 0% 582 0% 232 Project Description Heritage Capital Fund. Project Lifecycle Planned End Date 31-Mar-21 Forecast End Date 31-Mar-21

Main Issues / Reason for Variance

Council approved a £4m investment in Cultural assets in March 2018. In February 2019 the Cultural Committee approved a £0.330m investment in Alexandria Library, a £0.015m investment in consultancy work to scope out a museum at Clydebank Library, and £0.252m was approved for investment in upgrading Clydebank Town Hall roof. A further proposal for the redevelopment of Clydebank Town Hall will go to Committee during 2019/20.

Mitigating Action

MONTH END DATE

None required

Anticipated Outcome

Project to be delivered on budget and within revised timescale.