APPENDIX 5

PERIOD END DATE

31 August 2022

PERIOD

5

	Project Life Financials						
Budget Details	Budget	Spend to Date		Forecast Spend	Varia	nce	
	£000	£000	%	£000	£000	%	
Installation of Solar PV at 0	Clydebank Leisure Centre						
Project Life Financials	61	3	5%	61	(0)	0%	
Current Year Financials	55	0	0%	5	(50)	-91%	
Project Description	Installation of Solar	Installation of Solar PV at Clydebank Leisure Centre.					
Project Manager	Steven Milne/ John I	McKenna					
Chief Officer	Peter Hessett						
Project Lifecycle	Planned End Date	31	-Mar-24	Forecast End Da	ate	31-Mar-24	
Main Issues / Reason for V	'ariance						
Specification delayed due to	other priority works. Expect	full spend in 2023-202	24.				
Mitigating Action							
Opportunities to mitigate are	limited at this stage.						
Anticipated Outcome							
Complete in 2023/24.							

2 Replace obsolete boilers (plant greater than 30 years old).

 Project Life Financials
 342
 237
 69%
 347
 5
 1%

 Current Year Financials
 110
 0
 0%
 20
 (90)
 -82%

Project Description Replace obsolete boilers (plant greater than 30 years old).

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Order raised for chimney inspection. Project team established. Await appointment of M&E consultant being procured via quick quote by project QS. Works will be carried out in 2023-2024. Expect only design fees and survey fees and retention for St Marys to be paid this year.

Mitigating Action

None available at this time.

Anticipated Outcome

Retention for St Mary's Primary School and design fees this year. Insufficient budget available to carry out Hub works.

3 Leisure Energy projects - air handling units, upgrade lighting, circulating pumps, and draught proofing

 Project Life Financials
 290
 63
 22%
 290
 0
 0%

 Current Year Financials
 216
 0
 0%
 50
 (166)
 -77%

Measures to be installed at both Meadow Centre & Vale of Leven Swimming Pool; new pool hall Air

Project Description Handling Units, upgrade lighting, circulating pumps Vale of Leven Swimming Pool, internal and

external lighting and draught proofing.

Project Manager Steven Milne/ John McKenna

Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Existing controls have been found to be obsolete and not compatible with a new AHU controls. Additional timelines and work involved. Design team established and project specification being compiled.

Mitigating Action

All works to be complete in one tender package.

Anticipated Outcome

All works to be completed next financial year 2023/24.

PERIOD END DATE 31 August 2022

PERIOD

		Project Life Financials							
	Budget Details	Budget	Spend to Dat	Spend to Date		Varian	Variance		
		£000	£000	%	£000	£000	%		
4	Energy Projects quick wins								
	Project Life Financials	80	19	24%	80	0	0%		
	Current Year Financials	61	1	1%	30	(31)	-51%		
	Project Description	Spend to Save project	cts.						
	Project Manager	Steven Milne/ John N	/lcKenna						
	Chief Officer	Peter Hessett							
	Project Lifecycle	Planned End Date	3	31-Mar-24	Forecast End Date	Э	31-Mar-24		
	Main Issues / Reason for Varianc	е							
	Further orders have been raised an funding to be carried forward into ne		l expenditure this fir	nancial year	estimated to be £0	0.030m with the	rest of the		
	Mitigating Action								
	None available at this time								
	Anticipated Outcome								

Anticipate some spend this year and the remainder to be rephased into 2023/24.

Zero Carbon Fund Project Life Financials 344 86 25% 344 0 0% **Current Year Financials** 258 15 0% (243)-94% Project Description Zero Carbon Fund. Project Manager Steven Milne/ John McKenna Peter Hessett Chief Officer Planned End Date Project Lifecycle 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Initial survey works have commenced at HUB CEC. It has been agreed that OLSP will be the next BAM operated school that we will install solar PV. Await proposals and costings. Works will cross into next financial year.

Mitigating Action

None available at this time

Anticipated Outcome

Project delivered within budget.

Upgrade obsolete heating controls (BEMS) across Council estate

Project Life Financials 160 0 0% 160 0 0% Current Year Financials 0 152 (72)0% 80 -47%

Upgrade obsolete heating controls (BEMS) across Council estate. Project Description

Project Manager Steven Milne/ John McKenna

Peter Hessett Chief Officer

Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24 Project Lifecycle

Main Issues / Reason for Variance

Tender documentation currently being prepared. Work scheduled between October 2022 and March 2023 but suspect it will carry forward into the new financial year due to necessary disruption to heating in the buildings.

Mitigating Action

None available at this time.

Anticipated Outcome

Delivery of project within budget.

PERIOD END DATE 31 August 2022

PERIOD

7

5

		Proj	ect Life Fina	ancials		
Budget Details	Budget	Spend to Date	Spend to Date		Variance	
	£000	£000	%	£000	£000	%
Viresco Studios and Arts Cent	re					
Project Life Financials	750	0	0%	0	(750)	-100%
Current Year Financials	750	0	0%	0	(750)	-100%
Project Description		Arts Centre in Alexand and cultural activity in		•	participation in	the arts,
Project Manager	Gillian McNamara					
Chief Officer	Peter Hessett					
Project Lifecycle	Planned End Date	31-	Dec-22 Fo	recast End Date	3	0-Jun-23
Main Issues / Reason for Varia	nce					
Due to factors outwith the Counc Scottish Government will withdra		ldn't be made on a tim	neline that w	ould be acceptable	to funders and	as a result
Mitigating Action						
None available at this time.						
Anticipated Outcome						
Repurposing and restoration of B	Blisted former St Andrew	's church in Alexandri	a for commu	nity arts uses.		

8	Clydebank	Can On	The	Canal
---	-----------	--------	-----	-------

 Project Life Financials
 747
 0
 0%
 747
 0
 0%

 Current Year Financials
 747
 0
 0%
 90
 (657)
 -88%

Project Description New activities centre in Clydebank Town Centre.

Project Manager Gillian McNamara
Chief Officer Peter Hessett

Project Lifecycle Planned End Date 31-Dec-22 Forecast End Date 30-Jun-23

Main Issues / Reason for Variance

Kier is appointed to design and deliver the Activities Centre at Clydebank Town Centre. Design of the project is underway and a commencement date for construction has been confirmed as April 2023. The budget will slip into 2023-2024 however some spend on design development expected in the current financial year.

Mitigating Action

None available at this time.

Anticipated Outcome

New community-run activities centre in Clydebank Town Centre.

PERIOD END DATE

31 August 2022

PERIOD

5

Project Life Financials

Budget Details	Budget	Spend to Dat	e	Forecast Spend	Varia	nce
	£000	£000	9/	6 £000	£000	%
LUF						
Project Life Financials	22,100	1,821	8%	6 22,100	(0)	0%
Current Year Financials	7,465	53	1%	6 2,262	(5,203)	-70%
Project Description	Year one LUF spend Glencairn House and	•		rtizan Centre, and	design developn	nent for
Project Manager	Gillian McNamara					
Chief Officer	Peter Hessett					
Project Lifecycle	Planned End Date	3	1-Mar-25	Forecast End Da	ate	31-Mar-25
Main Issues / Reason for Varia	ance					

Connecting Dumbarton and Glencairn House are progressing per the agreed programme. A future programme for the Artizan Centre based on the Redevelopment Options consultancy will be reported to IRED, after which proposed in year spend may be adjusted. Costs will continue to be monitored by the LUF Project Board. Update due to IRED September 2022.

Mitigating Action

None available at this time.

Anticipated Outcome

Redevelopment of the Dumbarton Town Centre

Project Life Financials	382	388	102%	388	6	2%
Current Year Financials	0	6	0%	6	6	0%
Project Description	New Sports Changing Facil	ity at Duntoch	ier			
Project Manager	Michelle Lynn/ Craig Jardin	е				
Chief Officer	Angela Wilson					
Project Lifecycle	Planned End Date	3	1-Mar-21 Fore	cast End Date	31-	-Mar-21
Main Issues / Reason for Va	ariance					ļ
Project completed over budge	et due to ground conditions on site.	Final costs r	now charged.			
Mitigating Action						
None available at this time.						ļ
Anticipated Outcome						Į.
Anticipated Outcome						

1 Holm Park & Yoker Athletic F	С					
Project Life Financials	750	765	102%	765	15	2%
Current Year Financials	86	101	118%	101	15	18%
Project Description	Develop a new 3G pitch to	act as a home	e venue for	Clydebank FC with exter	nsive commu	nity
Project Manager	Michelle Lynn/ Craig Jardir	ne				
Chief Officer	Angela Wilson					
Project Lifecycle	Planned End Date	3	1-Mar-22	Forecast End Date	31	-Mar-23
Main Issues / Reason for Vari	ance					
Project now complete.						
Mitigating Action						
None available at this time.						
Anticipated Outcome						

31 August 2022

WEST DUNBARTONSHIRE COUNCIL **GENERAL SERVICES CAPITAL PROGRAMME** ANALYSIS OF PROJECTS AT RED ALERT STATUS

PERIOD END DATE

PERIOD

		Project Life Financials					
Budget Details	Budget	Spend to Date		Forecast Spend	Variance		
	£000	£000	%	£000	£000	%	
New Westbridgend Commun	ity Centre						

Project Life Financials 2,375 87 4% 2,375 (0)0% Current Year Financials 1,090 3 0% 28 (1,063)-97%

New Westbridgend Community Centre Project Description

Project Manager Michelle Lynn/ Craig Jardine

Chief Officer Angela Wilson

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Various delays due to Covid and other utility issues. Planning was previously delayed but now resolved. Building warrant applications submitted with a view to tender being issued December 2022. Anticipated to be onsite by April 2023.

Mitigating Action

None available at this time.

Anticipated Outcome

New build community facility.

13 Allotment Development

Project Life Financials 400 47 12% 400 0 0% Current Year Financials 357 100 (257)-72% 3 1%

To develop an allotment site. **Project Description**

Project Manager Ian Bain

Chief Officer Gail MacFarlane

31-Oct-23 Forecast End Date Planned End Date Project Lifecycle 31-Oct-23

Main Issues / Reason for Variance

Two sites are being developed at Dillichip Loan Bonhill and Overburn Dumbarton. These sites will provide eighty traditional allotment plots together with community food growing facilities. It is anticipated that project works will commence in February 2023 with a completion date of October 2023.

Mitigating Action

None available at this time.

Anticipated Outcome

Two new allotment sites with 80 plots and community growing space.

PERIOD END DATE 31 August 2022

PERIOD

			Proj	ect Life F	inancials		
	Budget Details	Budget	Spend to Date		Forecast Spend	Variar	nce
		£000	£000	%	£000	£000	%
14	Posties Park Sports Hub - New sp	orts hub to incl	ude gym & running tracl	k			
	Project Life Financials	2,646	3,402	129%	3,402	756	29%
	Current Year Financials	910	1,036	114%	1,036	126	14%

Creation of a sports hub at Posties/Marinecraft to include a new changing pavilion/Gym, new allweather 6 lane running track, conversion of blaze sports pitch to grass, new fencing, upgrade of existing floodlights and additional car parking. This combines the budget approved by the Council

Project Description in February 2015 for Community Sports Facilities at Posties Park, draw down of budget from the

generic sports facilities budget line.

Project Manager Ian Bain Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Project start was delayed due to planning issues and COVID-19 restrictions. Work commenced January 2021 with a proposed completion date of March 2022 which has been extended to October 2022 due to design changes required by Planning. There is still a significant amount of work to be undertaken to complete the project and the cost of this work has been affected by Covid, Brexit and supply chain issues. A forecast is uncertain at this time pending discussions and negotiations with the contractor however additional budget will be required to complete this project.

Mitigating Action

None required at this time.

Anticipated Outcome

New all weather running track and gymnasium.

15 Vale of Leven Cemetery Extension

Project Life Financials 817 263 32% 817 0% (0)Current Year Financials 553 0% 150 (403)-73% 0

Project Description Extension of existing cemetery in Vale of Leven.

Project Manager Ian Bain Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 30-Sep-22

Main Issues / Reason for Variance

Project is now being developed for tendering, with project commencing February 2023 and completion expected by 31 October 2023. It is anticipated that £0.150m will be spent this financial year mainly on consultant costs and enabling works.

Mitigating Action

None available at this time.

Anticipated Outcome

Extension to existing cemetery providing a sustainable burial environment.

16 Bus Rapid Deployment Fund

Project Life Financials 217 3 1% 217 0 0% **Current Year Financials** 214 0 0% 0 (214)-100%

Funding has been awarded from Sustrans to assist with social distancing measures required as a **Project Description**

result of the COVID-19 pandemic.

Project Manager Derek Barr Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Officers working with external partners to identify projects to support funding. Investigation on going however unlikely works will be able to progress this financial year.

Mitigating Action

None required at this time.

Anticipated Outcome

To improve journey times and reliability of bus services.

PERIOD END DATE 31 August 2022

PERIOD 5

		Project Life Financials				
Budget Details	Budget	Spend to Date	Forecast Spend	Variance		
	£000	£000	% £000	£000 %		

17 Auld Street Clydebank - Bond

 Project Life Financials
 400
 358
 90%
 400
 0
 0%

 Current Year Financials
 42
 0
 0%
 0
 (42)
 -100%

Project Description Completion of roadworks associated with Auld Street housing development. Creation of a footpath

to Golden Jubilee Hospital.

Project Manager Derek Barr Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

Road construction works completed in previous years. Remaining funds are insufficient to complete footpath construction. Works on hold until such time as additional funds can be secured.

Mitigating Action

None available at this time. **Anticipated Outcome**

To complete remaining civil works required.

18 Mandatory 20mph Residential communities

 Project Life Financials
 500
 11
 2%
 500
 0
 0%

 Current Year Financials
 220
 0
 0%
 0
 (220)
 -100%

Project Description Mandatory 20mph Residential communities.

Project Manager Raymond Walsh Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-24 Forecast End Date 31-Mar-24

Main Issues / Reason for Variance

Awaiting Scottish Government recommendations.

Mitigating Action

None available at this time. **Anticipated Outcome**

Project to be delivered within budget.

19 Vehicle Replacement Strategy

 Project Life Financials
 1,000
 0
 0%
 1,000
 0
 0%

 Current Year Financials
 1,000
 0
 0%
 0
 (1,000)
 -100%

Project Description Replacement of refuse collection vehicles.

Project Manager Kenny Lang
Chief Officer Gail MacFarlane

Project Lifecycle Planned End Date 31-Mar-25 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

Larger vehicles will be delayed due to supply chain issues. Delivery timescales anticipated at 18 months.

Mitigating Action

None available.

Anticipated Outcome

Replacement of refuse collection vehicles.

PERIOD END DATE 31 August 2022

PERIOD 5

		Proj	ect Life Fina	ancials		
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%
Vehicle Replacement						
Project Life Financials	2,817	0	0%	2,817	0	0%
Current Year Financials	2,817	0	0%	600	(2,217)	-79%
Project Manager Chief Officer	Kenny Lang Gail MacFarlane					
Project Lifecycle Main Issues / Reason for Va	Planned End Date	31-	-Mar-24 Fo	recast End Date	31	-Mar-24
Vehicles are being ordered fo	r delivery in this financial yea	ar but larger vehicles	will be delay	ed into financial ye	ear 2023/2024.	
Mitigating Action						
None Required.						
Anticipated Outcome						
Anticipated Outcome						