## APPENDIX A

## WEST DUNBARTONSHIRE COUNCIL

## HRA CAPITAL PROGRAMME 2009/2010

# **RESOURCE BUDGET**

	BUDGE <sup>-</sup> £'000	T £'000
BORROWING		12,758
ANTICIPATED SLIPPAGE		1,000
RTB SALES - ESTIMATED CAPITAL RECEIPTS LOAN REPAYMENTS OTHER SALES - ESTIMATED RECEIPTS TOTAL ESTIMATED RECEIPTS 2009/2010	2,100 100 637	2,837
TOTAL PROJECTED RESOURCES	_	16,595

#### WEST DUNBARTONSHIRE COUNCIL

### HRA CAPITAL PROGRAMME 2009/2010

## EXPENDITURE BUDGET

	2009/2010 Budget £,000	2009/2010 Projected Outturn £,000	Phased Projected Outturn to 15 March 2010 £,000	Actual 15 March 2010 £,000	(Over)/Under Spend as at 15 March 2010 £,000
AREA RENEWAL/MAJOR IMPROVEMENT PROJECTS	1,650	1,110	959	683	276
ENVIRONMENTAL IMPROVEMENT/SAFETY SECURITY	3,490	2,654	2,368	2,366	2
QUALITY OF LIFE PROJECTS	350	336	336	328	8
STRUCTURAL PROJECTS	3,965	3,535	3,066	2,867	199
HOUSING STRATEGY	1,550	1,800	1,558	1,605	(47)
ENERGY EFFICIENCY	3,550	3,970	3,387	3,375	12
HEALTH AND SAFETY PROJECTS	800	648	535	470	65
MISCELLANEOUS COSTS	2,542	2,542	563	563	0
GRAND TOTAL	17,897	16,595	12,773	12,257	516

### WEST DUNBARTONSHIRE COUNCIL

## HRA CAPITAL PROGRAMME 2009/2010

## EXPENDITURE BUDGET

	2009/2010 Budget	2009/2010 Projected Outturn	Phased Projected Outturn to 15 March 2010	Actual 15 March 2010	(Over)/Under Spend as at 15 March 2010
AREA RENEWAL/MAJOR IMPROVEMENT PROJECTS	£,000	£,000	£,000	£,000	£,000
Multi-Storey Comprehensive Area Renewal	1,500	1,030	893	572	321
Tenement Demolition	150	80	67	111	(44)
					( ,
ENVIRONMENTAL IMPROVEMENT/SAFETY SECURITY					
Kitchen Upgrades	2,500	2,000	1,885	1,931	(46)
Environmental Improvements (Fencing and Non Fencing)	600	400	367	393	(26)
CCTV Projects	20	19	14	0	14
Safety/Security Projects	70	25	23	19	4
Close Upgrades	300	210	79	23	56
QUALITY OF LIFE PROJECTS					
Special Needs - Major Projects	300	300	300	300	0
Communal/Digital TV Systems	50	36	36	28	8
STRUCTURAL PROJECTS					
Building Improvement Programme - Dalmuir	75	35	35	68	(33)
Structural Works	1,000	500	276	60	216
Re - roofing	650	530	400	234	166
Willox Park Phase 3	390	325	325	306	19
Bathroom Upgrades	1,250 350	1,250	1,219	1,310	(91)
Minor Capital Projects uPVC Front and Back Doors	250	475 420	435 376	492 397	(57) (21)
ur ve Front and Back Doors	250	420	570	397	(21)
HOUSING STRATEGY					
Void House Strategy	1,350	1,700	1,558	1,605	(47)
Feasibility Studies, Surveys etc	200	100	0	0	0
	2 000	0.000	0.017	0.040	<u> </u>
Central Heating Overclad Projects	3,000 0	3,200 0	2,917 0	2,848 9	69 (0)
Pappert Phase 3	450	420	420	393	(9) 27
HECA/Fuel Poverty Activity	100	50	50	20	30
Dampness Eradication Action Plan	0	300	0	105	(105)
HEALTH AND SAFETY PROJECTS					
Statutory Compliance Works	300	248	248	264	(16)
Lift Upgrades	500	400	287	206	81
MISCELLANEOUS COSTS					
Miscellaneous cosis Mortgage Lending	70	70	0	0	0
House Sales Costs, Capitalised Salaries and Central	,0	70	0	0	0
Support, Consultation Fees and ICT	2,172	2,172	563	563	0
Contingency Allowance	300	300	0	0	0
				-	
GRAND TOTAL	17,897	16,595	12,773	12,257	516