WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME OVERALL PROGRAMME SUMMARY

PERIOD END DATE

31 August 2023

PERIOD

5

	Project Life Status Analysis				Current Year Project Status Analysis					
Project Status Analysis	Number of Projects at RAG Status		Spend to Date £000	% Project Spend at RAG Status	Number of Projects at RAG Status	RAG Status	Spend to Date £000	% Project Spend at RAG Status		
Red										
Projects are forecast to be overspent and/or experience material delay to completion	18	30.0%	10,909	48.2%	18	30.0%	680	17.6%		
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	0	0.0%	0	0.0%	0	0.0%	0	0.0%		
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	42	70.0%	11,729	51.8%	42	70.0%	3,183	82.4%		
TOTAL EXPENDITURE	60	100%	22,638	100%	60	100%	3,863	100%		
	Project Life Financials				Current Year Financials					
		Project Life Fi	nancials				Current Ye	ar Financials		
Project Status Analysis	Budget	Spend to Date	nancials Forecast Spend £000	Forecast Variance £000	Budget £000	Date		ar Financials Actual Variance £000	Re-profiling £000	Over/ (Under)
Project Status Analysis	•	Spend to Date	Forecast Spend	Variance	•	Date	Forecast Spend	Actual Variance		, ,
. ,	•	Spend to Date £000	Forecast Spend	Variance	•	Date	Forecast Spend	Actual Variance		, ,
Red Projects are forecast to be overspent and/or significant delay to	£000	Spend to Date £000	Forecast Spend £000	Variance £000	0003	Date £000	Forecast Spend £000	Actual Variance £000	0003	, ,
Red Projects are forecast to be overspent and/or significant delay to completion	£000	Spend to Date £000	Forecast Spend £000	Variance £000	0003	Date £000	Forecast Spend £000	Actual Variance £000	0003	, ,
Red Projects are forecast to be overspent and/or significant delay to completion Amber Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues	£000	Spend to Date £000	Forecast Spend £000	Variance £000	0003	Date £000	Forecast Spend £000	Actual Variance £000	0003	, ,
Red Projects are forecast to be overspent and/or significant delay to completion Amber Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	£000	Spend to Date £000	Forecast Spend £000	Variance £000	0003	680	Forecast Spend £000	Actual Variance £000	0003	, ,