WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME OVERALL PROGRAMME SUMMARY

MONTH END DATE

31 August 2023

5

PERIOD

Project Life Status Analysis Current Year Project Status Analysis Number of Spend to Number of % Project % Projects at % Project Spend at % Projects at Spend to Date Project Status Analysis Date Projects at Spend at RAG Projects at **RAG Status RAG Status RAG Status** Status **RAG Status** £000 **RAG Status** £000 Red Projects are forecast to be overspent and/or experience material delay 11,281 26.7% 26.7% 69.2% 11,281 69.2% to completion Green Projects are on target both in relation to overall budget and the forecast 5,027 5,027 22 73.3% 30.8% 22 73.3% 30.8% stages in the project life cycle and no issues are anticipated at this time 16,308 100% 30 30 100% 100% 16,308 100% **Project Life Financials** Current Year Financials **Project Status Analysis** Over/ Spend to Forecast Forecast Forecast Budget **Forecast Variance** Budget Spend to Date Reprofiled (Under) Date Spend Spend Variance £000 £000 £000 £000 £000 £000 £000 £000 £000 £000 Red Projects are forecast to be overspent and/or significant delay to 256,056 38,588 252,401 11,281 3,655 99,783 11,281 (61,195) (65, 128)3,933 completion Green Projects are on target both in relation to overall budget and the forecast 114,328 5,027 110,795 (3,532) 25,063 5,027 22,482 (2,581) 952 (3,532 stages in the project life cycle and no issues are anticipated at this time 366,729 16,308 366,851 124 124,846 16,308 61,070 (63,776) (64,176) 401 TOTAL EXPENDITURE TOTAL RESOURCES 366,729 16,308 366,851 (124) 124,846 16,308 61,070 63,776 NET EXPENDITURE 0 0 0 0 0 0 0 0

PERIOD				5		
	1		Project Life Fi	nancials		
Budget Details	Budget	Spend to D	ate	Forecast Spend	Varia	nce
	£000	£000	%	£000	£000	
Capitalised minor works						
Project Life Financials	2,814	219	8%	3,074	260	
Current Year Financials	525	219	42%	785	260	
Project Description	Gypsy/ Traveller Site	•				
Project Lifecycle	Planned End Date	3	1-Mar-28	Forecast End Date		31-Ma
Main Issues / Reason for Varia	ance					
Budget is expected to overspend	d due to costs and dem	and for budget bei	ng higher than a	anticipated at time of b	oudget setting.	
Mitigating Action Officers in discussion to identify Anticipated Outcome Project to complete over budget						
Environmental Sensors Progra	amme					
Project Life Financials	10,000	0	0%	10,000	0	
Current Year Financials	2,000	0	0%	1,000	(1,000)	
Project Description	Environmental sensor	s programme, fund	led by enhance	d housing investment	programme	
Project Lifecycle Main Issues / Reason for Varia	Planned End Date	3	1-Mar-28	Forecast End Date		31-Ma
Anticipated Outcome						
Anticipated Outcome Full budget spend Targeted SHQS /EESSH comp	liance works 32,986	1,667	5%	32,986	0	
Anticipated Outcome Full budget spend Targeted SHQS /EESSH comp Project Life Financials	32,986 6,146	1,667	27%	4,725	(1,421)	
Anticipated Outcome Full budget spend Targeted SHQS /EESSH comp Project Life Financials Current Year Financials Project Description	32,986 6,146 This budget is to focu WDC housing stock.	1,667 s on work required	27% to maintain the	4,725 SHQS compliance ar	(1,421)	ency with
Anticipated Outcome Full budget spend Targeted SHQS /EESSH comp Project Life Financials Current Year Financials Project Description Project Lifecycle	32,986 6,146 This budget is to focu WDC housing stock. Planned End Date	1,667 s on work required	27%	4,725	(1,421)	ency with
Anticipated Outcome Full budget spend Targeted SHQS /EESSH comp Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Varia	32,986 6,146 This budget is to focu WDC housing stock. Planned End Date ance	1,667 s on work required	27% to maintain the 1-Mar-28	4,725 SHQS compliance ar	(1,421)	ency with
Anticipated Outcome Full budget spend Targeted SHQS /EESSH comp Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Varia Works progressing well, howeve	32,986 6,146 This budget is to focu WDC housing stock. Planned End Date ance	1,667 s on work required	27% to maintain the 1-Mar-28	4,725 SHQS compliance ar	(1,421)	ency with
Anticipated Outcome Full budget spend Targeted SHQS /EESSH comp Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Varia Works progressing well, howeve Mitigating Action	32,986 6,146 This budget is to focu WDC housing stock. Planned End Date ance	1,667 s on work required	27% to maintain the 1-Mar-28	4,725 SHQS compliance ar	(1,421)	ency with 31-Ma
Anticipated Outcome Full budget spend Targeted SHQS /EESSH comp Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Varia Works progressing well, howeve Mitigating Action None available at this time	32,986 6,146 This budget is to focu WDC housing stock. Planned End Date ance	1,667 s on work required	27% to maintain the 1-Mar-28	4,725 SHQS compliance ar	(1,421)	ency with
Anticipated Outcome Full budget spend Targeted SHQS /EESSH comp Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Varia Works progressing well, howeve Mitigating Action None available at this time Anticipated Outcome	32,986 6,146 This budget is to focu WDC housing stock. Planned End Date ance er some rephasing may	1,667 s on work required	27% to maintain the 1-Mar-28	4,725 SHQS compliance ar	(1,421)	ency with
Anticipated Outcome Full budget spend Targeted SHQS /EESSH comp Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Varia Works progressing well, howeve Mitigating Action None available at this time Anticipated Outcome	32,986 6,146 This budget is to focu WDC housing stock. Planned End Date ance er some rephasing may	1,667 s on work required	27% to maintain the 1-Mar-28	4,725 SHQS compliance ar	(1,421)	ency with
Anticipated Outcome Full budget spend Targeted SHQS /EESSH comp Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Varia Works progressing well, howeve Mitigating Action None available at this time Anticipated Outcome Full budget spend over project li	32,986 6,146 This budget is to focu: WDC housing stock. Planned End Date ance er some rephasing may	1,667 s on work required	27% to maintain the 1-Mar-28	4,725 SHQS compliance ar	(1,421)	ency with
Anticipated Outcome Full budget spend Targeted SHQS /EESSH comp Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Varia Works progressing well, howeve Mitigating Action None available at this time Anticipated Outcome Full budget spend over project li Secure entry component rener Project Life Financials	32,986 6,146 This budget is to focu WDC housing stock. Planned End Date ance er some rephasing may ife wals	1,667 s on work required be required to 24/2	27% to maintain the 1-Mar-28 25.	A,725 SHQS compliance ar Forecast End Date	(1,421) nd energy efficie	ency with 31-Ma
Anticipated Outcome Full budget spend Targeted SHQS /EESSH comp Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Varia Works progressing well, howeve Mitigating Action None available at this time Anticipated Outcome Full budget spend over project li Secure entry component rener Project Life Financials	32,986 6,146 This budget is to focu WDC housing stock. Planned End Date ance er some rephasing may ife	1,667 s on work required 3 be required to 24/2	27% to maintain the 1-Mar-28 25.	A,725 SHQS compliance ar Forecast End Date	(1,421) nd energy efficie	ency with
Anticipated Outcome Full budget spend Targeted SHQS /EESSH comp Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Varia Works progressing well, howeve Mitigating Action None available at this time Anticipated Outcome Full budget spend over project li Secure entry component rener Project Life Financials Current Year Financials	32,986 6,146 This budget is to focu WDC housing stock. Planned End Date ance er some rephasing may ife wals	1,667 s on work required 3 be required to 24/2 0 0 s on secure door e	27% to maintain the 1-Mar-28 25. 	4,725 SHQS compliance ar Forecast End Date	(1,421) nd energy efficie	ancy with 31-Ma
Anticipated Outcome Full budget spend Targeted SHQS /EESSH comp Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Varia Works progressing well, howeve Mitigating Action None available at this time Anticipated Outcome Full budget spend over project li Secure entry component rener Project Life Financials Current Year Financials Project Description Project Lifecycle	32,986 6,146 This budget is to focu WDC housing stock. Planned End Date ance er some rephasing may ife wals 242 45 This budget is to focu the housing stock cond Planned End Date	1,667 s on work required 3 be required to 24/2 0 0 s on secure door e dition survey and a	27% to maintain the 1-Mar-28 25. 	4,725 SHQS compliance ar Forecast End Date	(1,421) nd energy efficie	nded fro
Project Description Project Lifecycle Main Issues / Reason for Varia Works progressing well, howeve Mitigating Action None available at this time Anticipated Outcome Full budget spend over project li Secure entry component rener Project Life Financials	32,986 6,146 This budget is to focu WDC housing stock. Planned End Date ance er some rephasing may ife wals 242 45 This budget is to focu the housing stock cond Planned End Date ance ts challenges with owne	1,667 s on work required 3 be required to 24/2 0 0 s on secure door e dition survey and a 3 r liaison and reach	27% to maintain the 1-Mar-28 25. 0% 0% ntry component ppropriate cour 1-Mar-28 ing agreements	4,725 SHQS compliance ar Forecast End Date 242 21 renewals as identifier cil officer referrals. Forecast End Date to install door entry v	(1,421) nd energy efficie 0 (24) d and recomment where none exist	nded from 31-Mar 31-Mar 31-Mar ts, this

APPENDIX 4

	MONTH END DATE				۵	31 August 202	23	
	PERIOD				Ľ	5		
	Budget Details	Project Life Financials						
		Budget £000	Spend to £000	Date	%	Forecast Spend £000	Variance £000	e %
-		£000	£000		70	£000	£000	70
5	Heating improvement works Project Life Financials	9,872	518		5%	10,399	527	5%
	Current Year Financials	1,840	518		28%	2,367	527	29%
	Project Description		ew inefficient bo	oilers/full syste		identified from the stoc		
	Project Lifecycle Main Issues / Reason for Var	Planned End Date		31-Mar-28		Forecast End Date	3.	1-Mar-28
	Demand has exceeded expecta conscious reduction of installs.	ations. Due to the nature	of this project (ensuring heat	ting an	d hot water availbility) t	here is no optio	n for a
	Mitigating Action Whilst demand is leading spen Anticipated Outcome Full budget spend, likely oversp		nimise any budg	get overspend	I.			
6	Void house strategy program							
	Project Life Financials	13,900	1,505		11%	16,691	2,791	20% 93%
	Current Year Financials Project Description	3,000 Spend on Void Proper	1,505 ties to bring the	m up to letting	50% stanc	5,791 lard	2,791	93%
	Project Lifecycle Main Issues / Reason for Vari	Planned End Date	ace to sining are	31-Mar-28		Forecast End Date	3.	1-Mar-28
	Void works to continue into 23/ numbers it looks likely that the						sing updated ar	nticipated
	Mitigating Action							
	This is a significant priority and houses. We expect this to con		sitive progress a	against interna	al plan	and targets to reduce t	he number of vo	bid
	Anticipated Outcome The cost of bringing void prope	rties up to lettable standa	ard will result in	a overspend.				
7	Environmental renewal works	s nathe/foncos/walle/na	rking aroa's					
'	Project Life Financials	5,454	723		13%	5,454	0	0%
	Current Year Financials	1.017	723		71%	1,295	278	27%
	Project Description	Environmental renewa	I works, paths/f	ences/walls/p	arking			
	Project Lifecycle Main Issues / Reason for Var	Planned End Date iance		31-Mar-28		Forecast End Date	3.	1-Mar-28
	Work progressing well and ahe manage workload and prioritise		is pace likely to	exceed budg	jet to n	neet tenant demand. Of	ficers currenty v	working to
	Mitigating Action							
	Officers currenty working to ma Anticipated Outcome		tise to minimise	e overspend.				
	Full budget spend, likley to ove	rspena.						

8

%

MONTH END DATE				[31 Augus	t 2023	
PERIOD				[5		
Budget Details			Project L	ife Fin	ancials		
	Budget £000	Spe £000	nd to Date	%	Forecast Spend £000	Varian £000	<u>ce</u> %
Affordable Supply Programme		£000		70	2000	2000	70
Affordable Supply Programme Project Life Financials Current Year Financials Project Description	177,132 85,209	6,650 6,650 ing Supply Progi	ramme	4% 8%	177,209 22,604	77 (62,605)	0% -73%
Project Lifecycle Main Issues / Reason for Varia	Planned End Da		31-Mar-28		Forecast End Date		31-Mar-28
The £62.605m variance is made together with site specific update		verspend, and re	profiling of £62.68	32m int	o 2024/25 onwards	. Summary of rep	rofiled sites
	Variance to 22/23 Budget		Variance Cate	egory			
Site/ Spend	£000	Overspend	Underspend	d	Reprofiling		
Haldane Primary School	77	77					
Clydebank East	(19,566)				(19,566)		
Queens Quay Site C	(7,425)				(7,425)		
Pappert	(10,193)				(10,193)		
Bank Street	(3,508)				(3,508)		
Clydebank Health Centre	(3,858)				(3,858)		
Willox Park Phase1	(5,022)				(5,022)		
Mount Pleasant	(7,717)				(7,717)		
Gap sites	(5,393)				(5,393)		
TOTAL OF ALL PROJECTS	(62,605)	77		0	(62,682)		

Haldane - Site complete, retention paid in 2023/24

Clydebank East - 88 units to be completed by March 2025. Project delivery reprofiled due to extensive groundworks. Project on site and programme adhering to amended delivery plan.

Queens Quay Site B - 29 units completed on site in 2022/23. Project completed, retention figure included and associated costs in terms with road construction.

Queens Quay Site C - 20 units to be completed on site, however no further progress due to land owner issue. At the time it is assumed approximately £2m will be spent on land purchase, with the remaining current year budget to be reprofiled to 2024/25.

Pappert - 26 units to be completed on site by April 2025. Planning delay negated anticipated spend profile for 2023/24, however Planning approval received 20 September 2023 and site start in early 2024 planned.

Bank Street - 22 units to be completed on site. Spend reprofiled from 2023/24 to 2024/25 as design team procurement was delayed. Projected spend in 2023/24 will be design and statutory fees.

MONTH END DATE				31 August 20	23	
PERIOD				5		
Rudget Detaile		Proje	ct Life Financi	als		
Budget Details	Budget	Spend to Date		recast Spend	Variance	
	£000	£000	%	£000	£000	%
however physical site start will no Willox Park Phase1 - 17 units to delayed. Projected spend in 202 Mount Pleasant -19 units to be co September. £1m estimated to be March 2024. Bonhill Gap Site - Spend reprofile design and statutory fees. Mitigating Action Staff will work closely with all stat Anticipated Outcome Project will still complete and will	be completed on site 3/24 will be design at ompleted on site by N a spent this financial ed from 2023/24 to 20 keholders to try and e	 Spend reprofiled from 20 nd statutory fees. March 2025. Demolition no year with remaining current 024/25 as design team proc ensure timely resolutions of 	w complete and year budget to curement was o	d contractor award b be reprofiled to 20 delayed. Projected	appointment ma 024/25 for site sta	de in art in
TOTAL OF RED PROJECTS						
Project Life Financials Current Year Financials	252,401 99,783	11,281 11,281	4% 11%	256,056 38,588	3,655 (61,195)	1% 61%

MONTH END DATE				31 August	2023	
PERIOD				5		
Budget Details				ife Financials		
	Budget £000	Spend to £000	Date %	Forecast Spend £000	Variar £000	nce %
Special needs adaptations						
Project Life Financials	3,216	223	7%	- / -	0	0%
Current Year Financials Project Description	600 Adaptations to Hous	223 sing for Speci	37% ial Needs	600	0	0%
Project Description Project Lifecycle	Planned End Date	ing ior opeo.	31-Mar-28	Forecast End Date		31-Mar-28
Main Issues / Reason for Va			01			01
No Issues, anticipated to me	et full spend and targets.					
Mitigating Action	-					
None required						
Anticipated Outcome						
Full budget spend						
Better Homes Priority Budg	get					
Project Life Financials	1,493	0	0%	,	0	0%
Current Year Financials	529	0	0%		0	0%
Project Description Project Lifecycle	Priority projects as p Planned End Date	prioritised by 1		mes Group Forecast End Date		31-Mar-28
Project Lifecycle Main Issues / Reason for V			31-11/121-20	Forecast End Date		31-IVIar-20
A number of priority initiatives	s. supported by the Better	r Homes Proi	iect Board, a	re being investigated a	and are envisag	ed to have a
positive impact on the curren						
Mitigating Action						
None required						
Anticipated Outcome Full budget spend						
T ull buuget spena						
Housing CCTV Installation	Programme					
Project Life Financials	750	0	0%		0	0%
Current Year Financials	250	0	0%	250	0	0%
Project Description	CCTV Installation Pr	rogramme, fu	inded by enha	anced housing investn	nent programme	Э
Project Lifecycle	Planned End Date		31-Mar-28	Forecast End Date		31-Mar-25
Main Issues / Reason for V	ariance					
Works to progress as part of	enhanced capital program	mme for 23/2	24 and to be le	ed by Council CCTV te	eam.	
Mitigating Action						
None required						
Anticipated Outcome						
Full budget spend						
QL Development						
Project Life Financials	203	0	0%	203	0	0%
Current Year Financials	116	0	0%	116	0	0%
Project Description	This budget relates t Management System		associated wit	th the development of	the Integrated H	lousing
Project Lifecycle	Planned End Date		31-Mar-28	Forecast End Date		31-Mar-28
Main Issues / Reason for V		1 00/04				
No issues. Development of C	L system to carry on thro	ough 23/24.				
Mitigating Action						
None required						
Anticipated Outcome Full budget spend						
i uli buuget speriu						

MONTH END DATE				31 August 202	3	
PERIOD			Γ	5		
Budget Details		Pro	oject Life	e Financials		
Dudget Details	Budget £000	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	
5 Gypsy Travellers Site	000	0	00/	000	0	0
Project Life Financials Current Year Financials	209 71	0 0	0% 0%	209 71	0	0' 0'
Project Description	Gypsy/ Traveller Site	-	0%	71	0	0
Project Lifecycle	Planned End Date	•	lar-28 F	Forecast End Date	31	-Mar-28
Main Issues / Reason fo	or Variance					
No Issues, programme be	eing progressed andanticipat	ed to meet full sper	nd and ta	argets.		
Mitigating Action				-		
None required						
Anticipated Outcome						
Full budget spend						
6 Community Safety Proje	ects					
Project Life Financials	17	0	0%	17	0	0'
Current Year Financials	17	0	0%	17	0	0
Project Description	Community Safety F	Projects				
Project Lifecycle	Planned End Date	31-M	lar-28 F	Forecast End Date	31	-Mar-28
Main Issues / Reason fo	or Variance					
No Issues, anticipated to	meet full spend and targets.					
Mitigating Action						
None required						
Anticipated Outcome						
Full budget spend						
7 Redployable CCTV Cam		00	000/			
Project Life Financials	36	36	99%	36	(1)	-19
Current Year Financials	36	36	99%	36	(1)	-19
Project Description	Purchase of 5 redep	•		-		
Project Lifecycle	Planned End Date	31-M	lar-28 F	Forecast End Date	31	-Mar-28
Main Issues / Reason fo						
Works for this project cor	mplete in April 23/24.					
Mitigating Action						
None required						
Anticipated Outcome						
Full budget spend						

MONTH END DATE				31 August 202	3	
PERIOD				5		
Budget Details			Project Life Fi			
	Budget £000	Spend to Da £000	te Fo %	recast Spend £000	Variance £000	
Airport Noise						
Project Life Financials	96	0	0%	96	0	0
Current Year Financials	96	0	0%	96	0	0
Project Description	Noise Insulation Pro	oject				
Project Lifecycle	Planned End Date	31	-Mar-28 Fore	ecast End Date	31-	Mar-28
Main Issues / Reason for	Variance					
fall within the scope of the s £0.096m. The remaining b consultant, who will work w Mitigating Action	udget will be used to deve	elop a programme	of works follow	ving engagement wi	th an aircraft nois	e
None required						
Anticipated Outcome						
Full budget spend						
						
Roof Coverings						
Project Life Financials Current Year Financials	19,286 5,679	287 287	1% 5%	16,310 2,703	(2,976) (2,976)	-15 -52
Project Description	,			eys/flashings/fascias	N 1 1	02
Project Lifecycle	Planned End Date			ecast End Date		Mar-28
Main Issues / Reason for	Variance					
Works expected to meet re underspend.	vised timescales which wi	ill be less than cu	rrent year budg	et and therefore pro	ject will report an	in yea
Mitigating Action						
None required Anticipated Outcome						
Scheduled works to comple	ete under current year bud	lget.				
Doors/window componen	nt renewals 17,937	1,307	7%	17,937	0	C
Project Life Financials		1,307	29%	4,965	418	g
Project Life Financials Current Year Financials	4,547					
Current Year Financials Project Description	4,547 Doors/Windows Co	omponent Renewa				
Current Year Financials Project Description Project Lifecycle	Doors/Windows Co Planned End Date	omponent Renewa		ecast End Date	31-	Mar-2
Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Project is progressing well i future years to offset.	Doors/Windows Co Planned End Date Variance	omponent Renewa 31	-Mar-28 Fore			
Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Project is progressing well i	Doors/Windows Co Planned End Date Variance	omponent Renewa 31	-Mar-28 Fore			Mar-2a rd from
Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Project is progressing well i future years to offset.	Doors/Windows Co Planned End Date Variance	omponent Renewa 31	-Mar-28 Fore			
Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Project is progressing well i future years to offset. Mitigating Action	Doors/Windows Co Planned End Date Variance	omponent Renewa 31	-Mar-28 Fore			

MONTH END DATE 31 August 2023 PERIOD 5 Project Life Financials Budget Details Forecast Spend £000 Budget £000 Spend to Date Variance £000 £000 District Heating 11 6,400 Project Life Financials 0 0% 6,400 0 0% Current Year Financials 0 #DIV/0! 0 #DIV/0 0 0 Project Description District Heating Connection to the Dalmuir and Littleholm multi storey flats Project Lifecycle Planned End Date 31-Mar-27 Forecast End Date 31-Mar-27 Main Issues / Reason for Variance Works expected to commence next financial year, therefore no Issues to report at this time. Project anticipated to meet full spend and targets. Mitigating Action None required Anticipated Outcome Full budget spend External stores/garages/bin stores/drainage component renewals 12 Project Life Financials 242 61 25% 242 0 0% Current Year Financials 135% 45 61 42 (3)-7% This budget is to focus on external stores/garages/bin stores etc. component renewals as Project Description identified and recommended from the housing stock condition survey. Planned End Date 31-Mar-28 Forecast End Date Project Lifecycle 31-Mar-28 Main Issues / Reason for Variance No Issues, anticipated to meet full spend and targets, with possible underspend to be carried forward to future years. Mitigating Action None required Anticipated Outcome Full budget spend Statutory/regulatory compliance works (lifts/electrical/legionnella/fire etc) 13 Project Life Financials 606 2 0% 606 0 0% Current Year Financials 105 -7% 113 2 2% (8) This budget will be used to upgrade / replace components / installations in order to comply with Project Description the relevant standards / legislation / health and safety in relation to housing stock. Planned End Date 31-Mar-28 Forecast End Date Project Lifecycle 31-Mar-28 Main Issues / Reason for Variance No Issues, anticipated to meet full spend and targets, with possible underspend to be carried forward to future years. Mitigating Action None required Anticipated Outcome Full budget spend 14 Energy improvements/energy efficiency works 0% Project Life Financials 303 0 0% 303 0 Current Year Financials 0% 57 0% 57 0 0 Energy improvements/ efficiency works (e.g. loft insulation, pipe/tank insulation, draught Project Description exclusion) Planned End Date Project Lifecycle 31-Mar-28 Forecast End Date 31-Mar-28 Main Issues / Reason for Variance No Issues, anticipated to meet full spend and targets. Mitigating Action None required Anticipated Outcome Full budget spend

	MONTH END DATE				31 August		
	PERIOD				5		
	Budget Details				fe Financials		
	Dudgot Dotallo	Budget £000	Spend to D £000	ate %	Forecast Spend £000	Variar £000	ce
15	Modern facilities and service		2000	70	2000	2000	
15	Project Life Financials	17,775	1,124	6%	17,775	0	0
	Current Year Financials	3,235	1,124	35%	3,780	545	17
	Project Description	New Kitchens. Bath	,		0,100	010	
	Project Lifecycle	Planned End Date		31-Mar-28	Forecast End Date		31-Mar-2
	Main Issues / Reason for Va						0
	Pace of installations are ahead budget and targets with likeliho Mitigating Action Officers will work to minimise a Anticipated Outcome	ood of exceeding budge any overspend whilst be	et as demand ar	nd cost is hi	gher than projected.	nanage outturn to	o revised
	Full budget spend, possibility of	of overspend.					
16	Improvement works (Risk St						
	Project Life Financials	103	0	0%	103	0	(
	Current Year Financials	103	0	0%	103	0	(
	Project Description	Risk Street Over cla					
	Project Lifecycle	Planned End Date	3	81-Mar-28	Forecast End Date		31-Mar-2
	Main Issues / Reason for Var						
	No Issues, anticipated to meet	t full spend and targets.					
	Mitigating Action						
	None required						
	None required Anticipated Outcome						
	None required						
17	None required Anticipated Outcome Full budget spend						
17	None required Anticipated Outcome Full budget spend Contingencies	500	0	0%	500	0	
17	None required Anticipated Outcome Full budget spend	500 100	0	0%	500 100	0	
17	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials	100	0	0%	100	0	
17	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description	100 This is a contingent	0 budget for unfo	0% preseen mat	100 tters which may arise	0	
17	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle	100 This is a contingent Planned End Date	0 budget for unfo	0% preseen mat	100	0	
17	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Var	100 This is a contingent Planned End Date riance	0 budget for unfo	0% preseen mat	100 tters which may arise	0	
17	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Van Contingent budget held for ung	100 This is a contingent Planned End Date riance	0 budget for unfo	0% preseen mat	100 tters which may arise	0	
17	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Van Contingent budget held for unp Mitigating Action	100 This is a contingent Planned End Date riance	0 budget for unfo	0% preseen mat	100 tters which may arise	0	
17	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Van Contingent budget held for unp Mitigating Action None required	100 This is a contingent Planned End Date riance	0 budget for unfo	0% preseen mat	100 tters which may arise	0	
17	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Van Contingent budget held for unp Mitigating Action None required Anticipated Outcome	100 This is a contingent Planned End Date riance	0 budget for unfo	0% preseen mat	100 tters which may arise	0	
17	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Van Contingent budget held for unp Mitigating Action None required	100 This is a contingent Planned End Date riance	0 budget for unfo	0% preseen mat	100 tters which may arise	0	
	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Van Contingent budget held for unp Mitigating Action None required Anticipated Outcome	100 This is a contingent Planned End Date riance planned spend.	0 budget for unfo	0% preseen mat	100 tters which may arise	0	
	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Var Contingent budget held for unp Mitigating Action None required Anticipated Outcome Spend as required Defective structures/compone Project Life Financials	100 This is a contingent Planned End Date riance planned spend.	0 budget for unfo	0% preseen mat 31-Mar-28 19%	100 tters which may arise	0 • during the year.	31-Mar-2
	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Van Contingent budget held for unp Mitigating Action None required Anticipated Outcome Spend as required Defective structures/component	100 This is a contingent Planned End Date riance planned spend.	0 budget for unfo 3	0% preseen mat 31-Mar-28	100 tters which may arise Forecast End Date	0 • during the year.	31-Mar-2
	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Var Contingent budget held for unp Mitigating Action None required Anticipated Outcome Spend as required Defective structures/compon Project Life Financials Current Year Financials Project Description	100 This is a contingent Planned End Date riance olanned spend. nent renewals 3,835 877 Defective structures	0 budget for unfo 3 724 724 724	0% preseen mat 31-Mar-28 19%	100 tters which may arise Forecast End Date 3,279	0 • during the year.	31-Mar-2
	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Var Contingent budget held for unp Mitigating Action None required Anticipated Outcome Spend as required Defective structures/compon Project Life Financials Current Year Financials Project Description Project Lifecycle	100 This is a contingent Planned End Date riance olanned spend. nent renewals 3,835 877 Defective structures Planned End Date	0 budget for unfo 3 724 724 724	0% preseen mat 31-Mar-28 19%	100 tters which may arise Forecast End Date 3,279	0 • during the year.	31-Mar-2 -1: -6
	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Var Contingent budget held for unp Mitigating Action None required Anticipated Outcome Spend as required Defective structures/compon Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Var	100 This is a contingent Planned End Date riance olanned spend. nent renewals 3,835 877 Defective structures Planned End Date riance	0 budget for unfo 3 3 724 724 3 3	0% oreseen mat 31-Mar-28 19% 83% 81-Mar-28	100 tters which may arise Forecast End Date 3,279 321 Forecast End Date	0 e during the year. (556) (556)	31-Mar-2 -1: -6: 31-Mar-2
	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Var Contingent budget held for unp Mitigating Action None required Anticipated Outcome Spend as required Defective structures/compon Project Life Financials Current Year Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Var Works expected to meet revised	100 This is a contingent Planned End Date riance olanned spend. nent renewals 3,835 877 Defective structures Planned End Date riance	0 budget for unfo 3 3 724 724 3 3	0% oreseen mat 31-Mar-28 19% 83% 81-Mar-28	100 tters which may arise Forecast End Date 3,279 321 Forecast End Date	0 e during the year. (556) (556)	31-Mar-2 -1: -6: 31-Mar-2
	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Var Contingent budget held for unp Mitigating Action None required Anticipated Outcome Spend as required Defective structures/compon Project Life Financials Current Year Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Var Works expected to meet revised underspend.	100 This is a contingent Planned End Date riance olanned spend. nent renewals 3,835 877 Defective structures Planned End Date riance	0 budget for unfo 3 3 724 724 3 3	0% oreseen mat 31-Mar-28 19% 83% 81-Mar-28	100 tters which may arise Forecast End Date 3,279 321 Forecast End Date	0 e during the year. (556) (556)	31-Mar-2 -1: -6: 31-Mar-2
	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Var Contingent budget held for unp Mitigating Action None required Anticipated Outcome Spend as required Defective structures/compon Project Life Financials Current Year Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Var Works expected to meet revised underspend. Mitigating Action	100 This is a contingent Planned End Date riance olanned spend. nent renewals 3,835 877 Defective structures Planned End Date riance	0 budget for unfo 3 3 724 724 3 3	0% oreseen mat 31-Mar-28 19% 83% 81-Mar-28	100 tters which may arise Forecast End Date 3,279 321 Forecast End Date	0 e during the year. (556) (556)	31-Mar-2 -1! -6: 31-Mar-2
	None required Anticipated Outcome Full budget spend Contingencies Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Var Contingent budget held for unp Mitigating Action None required Anticipated Outcome Spend as required Defective structures/compon Project Life Financials Current Year Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Var Works expected to meet revised underspend.	100 This is a contingent Planned End Date riance olanned spend. nent renewals 3,835 877 Defective structures Planned End Date riance	0 budget for unfo 3 3 724 724 3 3	0% oreseen mat 31-Mar-28 19% 83% 81-Mar-28	100 tters which may arise Forecast End Date 3,279 321 Forecast End Date	0 e during the year. (556) (556)	31-Mar-2 -1: -6: 31-Mar-2

Project Life Financials

Current Year Financials

114,328

25,063

5.027

5,027

4%

20%

110,795

22,482

(3.533)

(2,581)

-3%

-10%

MONTH END DATE 31 August 2023 PERIOD 5 Project Life Financials Budget Details Forecast Spend £000 Spend to Date Budget £000 Variance £000 £000 Asbestos management works 19 Proiect Life Financials 1,212 38 3% 1,212 0 0% Current Year Financials 226 38 17% 226 0 0% This budget is to fund work associated with the management of current asbestos legislation and Project Description Project Lifecycle Planned End Date 31-Mar-28 Forecast End Date 31-Mar-28 Main Issues / Reason for Variance No Issues, anticipated to meet full spend and targets. Mitigating Action None required Anticipated Outcome Full budget spend Multi Story Flats (including Fire Risk Assessment Works) 20 Project Life Financials 5,050 0 0% 5,050 0 0% Current Year Financials 1,300 0 0% 1,300 0 0% Project Description High Rise Fire Safety Measures Project Lifecycle Planned End Date 31-Mar-28 Forecast End Date 31-Mar-28 Main Issues / Reason for Variance No Issues, anticipated to meet spend and revised targets. Mitigating Action None required Anticipated Outcome Full budget spend 21 Buy Backs Project Life Financials 21.073 1.225 6% 21.073 0 0% 4,435 4,435 Current Year Financials 1,225 28% 0 0% This is a budget to undertake specific projects that will deliver housing policies/strategies, Project Description example: Ex local authority and mortgage to rent buy-back scheme Planned End Date 31-Mar-28 Forecast End Date Project Lifecycle 31-Mar-28 Main Issues / Reason for Variance The main objective of the Buy Back Scheme is to bring former council properties that were sold through the RTB scheme, back into council use. These properties must assist the council with reducing housing need on the waiting list and where appropriate assist with external capital works. From 23/24, over 5 years, the buy back back scheme is benefiting from an additional £2m investment each year, included in this revised budget, totaling £10m over 5 years, to futher reduce the waiting list. The progress will be monitored and reported as the financial year progresses. Mitigating Action None required. Anticipated Outcome Budget spend anticipated, should criteria be met. 22 Salaries/central support/offices Project Life Financials 13,984 0 0% 13,984 0 0% 0% Current Year Financials 2,629 0 0% 2,629 0 Allocation of costs from other WDC services who support the HRA capital programme Project Description Planned End Date Project Lifecycle 31-Mar-28 Forecast End Date 31-Mar-28 Main Issues / Reason for Variance No Issues, budget for salaries and support Mitigating Action None required Anticipated Outcome Full budget spend TOTAL OF RED PROJECTS

APPENDIX 6

WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME ANALYSIS OF RESOURCES

	MONTH END DATE				31 Augus	t 2023	
	PERIOD				5		
				Project L i	fe Financials		
	Budget Details	Budget	Spend to		Forecast Spend	Variar	nce
		£000	£000	%		£000	%
1	New Build Grant						
	Project Life Financials	(46,875)	(585)	1%	(46,875)	0	0%
	Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Varia Income due to be received in line		-		(7,442) Ising Forecast End Date	20,613	-73% 31-Mar-28
	Mitigating Action None required Anticipated Outcome Income due to be received						
2	CFCR Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Varia Contribution to Capital from Rev Mitigating Action None required Anticipated Outcome Income to Capital		(432) (432) d which is fund		0	1,729 1,729	-20% -100% 31-Mar-28
3	Prudential Borrowing Project Life Financials Current Year Financials Project Description Project Lifecycle Main Issues / Reason for Varia Prudential borrowing is impacted Mitigating Action None available at this time. Anticipated Outcome Prudential borrowing incurred as	for the purposes of i Planned End Date I nce d by programme deliv	funding capita	l expenditure	(269,773) (53,627) m financial institution Forecast End Date	41,435 40,640 ns that has been	-13% -43% approved 31-Mar-28
	TOTAL RESOURCES Project Life Financials Current Year Financials	(366,729) (124,051)	(11,584) (11,584)	3% 9%	(323,565) (61,070)	43,163 62,981	-12% -51%

WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME ANALYSIS OF AFFORDABLE HOUSING SUPPLY PROGRAMME

MONTH END DATE

MONTH END DATE			31 Augus	st 2023		
PERIOD			5]		
		Project Life Fi	nancials	-		1
Site	Budget	Spend to Date	Forecast Spend	Variar	nce	
	£000	£000	£000	£000	%	RAG Status
Haldane Primary School	-	77	77	77	#DIV/0!	+
Clydebank East	37,992	5,903	37,992	-	0%	+
Queens Quay Site B	660	0	660	-	0%	+
Queens Quay Site C	25,175	-	25,175	-	0%	+
Pappert	13,276	14	13,276	-	0%	+
Bank Street	5,751	-	5,751	-	0%	+
Clydebank Health Centre	11,016	591	11,016	-	0%	+
Willox Park Phase1	6,185	37	6,185	-	0%	+
Willox Park Phase2	7,500	-	7,500	-	0%	+
Mount Pleasant	8,717	5	8,717	-	0%	+
Silverton	2,590	4	2,590	-	0%	+
Gap sites						
Gap sites budget remaining	9,182	-	9,182	-	0%	+
Bonhill Gap Site - all Bonhill Sites	245	0	245	-	0%	+
Clydebank Gap Sites (prev Lilac Avenue) - unallocated	13,622	-	13,622	-	0%	+
Clydebank Gap Sites (prev Lilac Avenue) - 7-9 Gilmour Avenue	50	11	50	-	0%	+
Clydebank Gap Sites (prev Lilac Avenue) - Queen Mary Avenue	50	7	50	-	0%	
Future New build sites	27,000	-	27,000	-	0%	+
28 Bridge Street Alexandria	23	-	23	-	0%	÷ .
Fees, Staffing Costs, contingency	8,097	-	8,097	-	0%	+
Total Expenditure	177,132	6,650	177,209	77		+