# WEST DUNBARTONSHIRE COUNCIL HRA REVENUE BUDGETARY CONTROL 2021/2022

PERIOD END DATE

**31 December 2021** 

Subjective Summary	Total Budget 2021/22 £000	Spend to Date 2021/22 £000	Forecast Spend £000	Forecast va	Annual RAG Status	
Employee Costs	6,272	4,187	6,257	(15)	0%	<b>↑</b>
Property Costs	1,917	1,404	1,837	(80)	-4%	<b></b>
Transport Costs	110	78	108	(2)	0%	<b></b>
Supplies, Services And Admin	394	255	378	(16)	-4%	<b></b>
Support Services	2,677	2,025	2,599	(78)	-3%	<b></b>
Other Expenditure	510	439	505	(5)	-1%	<b></b>
Repairs & Maintenance	12,860	9,091	12,257	(603)	-5%	<b></b>
Bad Debt Provision	1,060	688	918	(142)	-13%	<b></b>
Void Loss (Council Tax/Lost Rents)	648	1,100	1,380	732	113%	+
Loan Charges	19,699	14,774	19,699	0	0%	<b>→</b>
Total Expenditure	46,147	34,041	45,938	(209)	0%	<b>↑</b>
House Rents	44,417	32,345	44,131	286	1%	+
Lockup Rents	210	148	244	(34)	-16%	<b></b>
Factoring/Insurance Charges	1,235	1,266	1,266	(31)	-3%	<b></b>
Other rents	114	76	115	(1)	-1%	<b></b>
Interest on Revenue Balance	71	19	58	13	18%	+
Miscellaneous income	100	39	132	(32)	-32%	<b>↑</b>
Total Income	46,147	33,893	45,946	201	0%	<b>↑</b>
Net Expenditure	0	148	(8)	(8)	]	

MONTH END DATE

31 December 2021

PERIOD 9

Budget Details	Variance Analysis				
Subjective Analysis	Budget Forecast Spend forecast Variance				RAG Status
	£000	£000	£000	%	

PROPERTY COSTS		1,917	1,837	(80)	-4%	<b>↑</b>
Subjective Description			*	•	*	
This budget covers electricity, gas	s, rates, rents, cleaning and insurance costs.					
Variance Narrative	·					
Main Issues	The main reasons for this unders for the cost of property insurance within budget.		•		,	
Mitigating Action	No mitigating action is required.					
Anticipated Outcome	A year end underspend is anticip	ated				

Budget Details	Variance Analysis					
Subjective Analysis		Budget	Forecast Spend	forecast V	ariance	RAG Status
SUPPORT SERVICES		2,677	2,599	(78)	-3%	<b>↑</b>
Subjective Description		,				
This budget covers central support i	recharges to the HRA					
Variance Narrative						
Main Issues	The year end recharge for the ulast year and lower than budget				ated to be	e similar to
Mitigating Action	No mitigating action is required	No mitigating action is required.				
Anticipated Outcome	A year end underspend is antic	A year end underspend is anticipated				

Budget Details	Variance Analysis				
Subjective Analysis	Budget Forecast Spend forecast Variance				RAG Status
	£000	£000	£000	%	

REPAIRS & MAINTENANCE		12,860	12,257	(603)	-5%	<b></b>
Service Description			*	•	*	
This budget covers all repair a	d maintenance expenditure to houses and loc	kups				
Variance Narrative	<u> </u>					
Main Issues	The projected underspend is a contracts.	tributable to low	er than budge	eted costs fo	or mainter	nance
Mitigating Action	No mitigating action is required					
Anticipated Outcome	A year end underspend is antic	ipated.				

MONTH END DATE 31 December 2021

PERIOD 9

Budget Details	Variance Analysis				
Subjective Analysis	Budget	Forecast Spend	forecast V	ariance	RAG Status
	£000	£000	£000	%	
BAD DEBT PROVISION	1.060	019	(142)	120/	•

BAD DEBT PROVISION		1,060	918	(142)	-13%	<b>+</b>
Service Description						
This budget allows for the provision for bad a	nd doubtful debts to be maintained	at an appro	priate level			
Variance Narrative						
Main Issues	It is anticipated that the Bad Debi opposed to budget, resulting in a			line with la	st year's a	actual, as
Mitigating Action	No mitigating action is required.					
Anticipated Outcome	A year end underspend is anticip	ated				

	Variance Analysis				
Subjective Analysis	Budget Forecast Spend forecast Variance				RAG Status
	£000	£000	£000	%	

VOID LOSS		648	1,380	732	113%	+
Service Description				<u> </u>		
This budget covers the rents lost of	on void houses and lockups and the cost of co	ouncil tax on	void properties	3.		
Variance Narrative						
Main Issues	The main reason for this adverse higher than budgeted. Despite re towards the end of 20/21, the rec void numbers are starting higher in a higher cost for void rent loss	estrictions be covery to nor in 21/22 tha and void co	eing lifted and t mal numbers w n assumed with uncil tax agains	pest efforts vas not pos hin the bud st budget.	to relet possible. The	roperties erefore, is reflected
Mitigating Action	HMTA and Housing are working letting	together to f	acilitate having	void prope	erties reac	ly for re -
Anticipated Outcome	A year end overspend is anticipa	ted.				

Budget Details		Variance Analysis			
Subjective Analysis	Budge	Forecast Spend		Variance	RAG Status
	£000	£000	£000	%	
HOUSE RENTS	44.41	44,131	286	1%	+

HOUGE REALIE	44,417 44,131 200 170
Service Description	
Rental income from houses	
Variance Narrative	
Main Issues	This budget is based on the expected numbers of stock available for rent. The 21/22 budget assumed a provision for some of the new builds becoming available to rent part way through the financial year. However, delays to the progress on site due to Covid-19 and adverse weather, will mean that some of these properties will not be ready until later than originally assumed within the budget.
Mitigating Action	No mitigation possible. Any income shortfall will be contained within the overall HRA Budget.
Anticipated Outcome	There will be a shortfall in rental income.

#### WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME OVERALL PROGRAMME SUMMARY

MONTH END DATE

31 December 2021

PERIOD

9

		Project Life S	Status Analysis			urrent Year Proj	ect Status Analy	sis		
Project Status Analysis	Number of Projects at RAG Status	% Projects at RAG Status	Spend to Date £000	% Project Spend at RAG Status	Number of Projects at RAG Status	% Projects at RAG Status	Spend to Date £000	% Project Spend at RAG Status		
Red										
Projects are forecast to be overspent and/or experience material delay to completion	8	29.6%	71,371	86.5%	8	29.6%	1,145	8.9%		
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	3	11.1%	1,391	1.7%	3	11.1%	1,391	10.8%		
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	16	59.3%	9,705	11.8%	16	59.3%	10,364	80.3%		
The in-year adverse variance reflects the 20/21 Scottish Govern	27	100%	82,467	100%	27	100%	12,900	100%		
		Project Lif	fe Financials		Current Year Financials					
Project Status Analysis	Budget £000	Spend to Date £000	Forecast Spend	Forecast Variance £000	Budget £000	Spend to Date	Forecast Spend £000	Forecast Variance £000	Slippage £000	Over/ (Under) £000
Red										
Projects are forecast to be overspent and/or significant delay to completion	177,008	71,371	177,318	310	31,962	10,326	21,186	(10,776)	(11,026)	250
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	2,266	1,391	2,480	214	1,461	1,391	1,525	64	(50)	114
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	60,622	9,705	60,622	0	14,905	10,364	14,805	(100)	0	(100)
TOTAL EXPENDITURE	239,896	82,467	240,420	524	48,328	22,081	37,516	(10,812)	(11,076)	264
TOTAL RESOURCES	239,896	82,467	240,420	(524)	48,328	22,081	37,516	10,812		
NET EXPENDITURE	0	0	0	0	0	0	0	0		

MONTH END DATE

31 December 2021

**PERIOD** 

9

Budget Details	Project Life Financials						
	Budget	Spend to Date		Forecast Spend	Variance		
	£000	£000	%	£000	£000	%	

## 1 Affordable Housing Supply Programme

 Project Life Financials
 135,876
 66,844
 49%
 136,186
 310
 0%

 Current Year Financials
 20,281
 5,799
 29%
 13,543
 (6,738)
 -33%

Project Description Affordable Housing Supply Programme

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

#### Main Issues / Reason for Variance

The current year variance of £6.738m is made up of £7.048 slippage on Clydebank East and on overspend of 0.310m on Dumbarton Harbour Ph3 . Site updates are as follows :-

St Andrews - Project is complete with all properties being handed over.

Haldane - Project is complete with all properties being handed over.

Aitkenbar Primary School - Project is complete with all properties being handed over.

Clydebank East - A decision over the materials being used has now been made, the Planning Application has been continued until later in the year. It is now anticipated that a construction site start for the Clydebank East development will not now be achieved until June 2022, however there are some groundworks which could commence earlier depending on the outcome of the Planning committee and these will commit spend this financial year.

Creveul Court - Project is complete with all properties being handed over.

Dumbarton Harbour Ph 3 - The shortage in labour and materials being experienced throughout the country has pushed prices up on the final work required on this site. This represents a 21/22 overspend of £0.450m and a project life overspend of 0.310m. It is expected that around £0.155m of this £0.310m overspend will be met by additional Scottish Government funding although this has still to be agreed.

Queens Quay Site B - There was a delay in ordering the granite to complete the Titan Boulevard and handovers of the properties are now running 16 weeks behind and on track for revised completion in August 2022.

Future Sites - Sites have been identified and are at various different stages, with some having their designs and feasibilities progressing. An exercise will be carried out to determine viability of a number of gap sites for future housing development within the ownership of HRA.

# Mitigating Action

Officers are currently seeking additional funding of £0.155m to compensate for the anticipated overspend of £0.310m at Dumbarton Habour site.

## **Anticipated Outcome**

Project to complete as planned and meet spend targets.

## Doors/window component renewals

 Project Life Financials
 10,539
 959
 9%
 10,539
 0
 0%

 Current Year Financials
 3,831
 959
 25%
 2,000
 (1,831)
 -48%

Project Description Doors/Windows Component Renewals

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

# Main Issues / Reason for Variance

Installs are behind original planned targets, however the combined internal and external contractor resources are showing an upturn in completions and an overall improving position. Officers will continue to monitor and support this position to maintain improvements, however it is expected that a full catch up to budget will not be possible.

## Mitigating Action

Progress on this will continue to be monitored closely with a view to completeing as much as possible before the year end.

#### **Anticipated Outcome**

Slippage anticipated and required to be carried forward into 22/23.

MONTH END DATE

31 December 2021

**PERIOD** 

9

Budget Spend to Date Forecast Spend var			Budget Details				
909 0003 % 0003	nce	Variance	Forecast Spend	Date	Spend to	Budget	Budget Details
2000 2000 /0 2000 2000	%	£000	£000	%	£000	£000	

#### 3 Defective structures/component renewals

 Project Life Financials
 3,429
 185
 5%
 3,429
 0
 0%

 Current Year Financials
 746
 185
 25%
 470
 (276)
 -37%

Project Description Defective structures

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

#### Main Issues / Reason for Variance

Programme continues albeit there are challenges with vacating tenants in next block to commence, impacted by COVID and suitable decant locations. Housing officers working to resolve this. Overall programme behind where we wanted to be at this stage. Anticipated to underspend, balance to move to 22/23 to complete works.

## Mitigating Action

Officers will work to maximise on opportunities to catch up on programme.

#### **Anticipated Outcome**

Slippage anticipated and required to be carried forward into 22/23.

#### 4 Airport Noise Insulation Scheme

r. Project Life Financials 192 0 0% 192 0 0% Current Year Financials 192 0 0% 0 (192) -100%

Project Description Noise Insulation Project

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-23

#### Main Issues / Reason for Variance

Glasgow Airport has committed to develop and implement a Noise Insulation Policy to mitigate noise for residents most affected by aviation noise. To develop this the Council has committed to working jointly with the Airport to procure a leading expert in the field to manage the trial on behalf of our collective organisations and ultimately develop a phased programme of works in parallel with existing window replacement and insulation programmes to mitigate the noise experienced by tenants within a specified area. With the challenges facing the Airport as a result of the pandemic, this programme has been paused at the request of Glasgow Airport.

#### Mitigating Action

There is regular dialogue between the Council and Glasgow Airport, and there is the basis of an agreed delivery plan which was ready to be implemented prior to the pausing of the project. This can be re-established immediately by both parties, however it has to be recognised the nature of works and there is a strong likelihood that this project will not complete until 2022/23, however both parties still remain committed to its delivery.

#### **Anticipated Outcome**

Full delivery and spend is unlikely to be achieved in 2021/22, however the phasing for future years is yet to be confirmed.

## 5 Heating improvement works

 Project Life Financials
 4,972
 1,061
 21%
 4,972
 0
 0%

 Current Year Financials
 948
 1,061
 112%
 1,198
 250
 26%

Project Description Carry out works to renew inefficient boilers/full systems as identified from the stock condition

survey and renewal of obsolete/damaged boilers.

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

#### Main Issues / Reason for Variance

This project is now reporting an expected overspend in the current year due to a high demand on necessary essential works. There has been a larger number of renewals and referrals in 21/22 than anticipated at time of budget setting, resulting in a revised probable outturn for 21/22 of £1.198m, a £0.250m overspend on the current year budget.

## Mitigating Action

This budget is for essential work and is demand led so difficult to mitigate .

# **Anticipated Outcome**

Overspend in 21/22.

**MONTH END DATE** 

31 December 2021

**PERIOD** 

9

Budget Details	Project Life Financials							
	Budget	Spend to Date		Forecast Spend	Variance			
	£000	£000	%	£000	£000	%		

#### 6 Improvement works (Risk St)

 Project Life Financials
 170
 67
 39%
 170
 0
 0%

 Current Year Financials
 170
 67
 39%
 67
 (103)
 -61%

Project Description Risk Street Over clad

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 31-Mar-23

#### Main Issues / Reason for Variance

Budget is for end of contract retention payment, any remaining budget at year end to be slipped into 22/23 to meet any residual costs. In-year final retention payment is less than anticipated, remaining balance to be slipped into 22/23 for budget to meet costs to resolve a legacy roofing issue.

#### Mitigating Action

None available at this time.

#### Anticipated Outcome

Underspend to be slipped into 22/23 to fund a legacy roofing issue.

# Buy Backs

 Project Life Financials
 5,400
 864
 16%
 5,400
 0
 0%

 Current Year Financials
 1,706
 864
 51%
 908
 (798)
 -47%

Project Description

This is a budget to undertake specific projects that will deliver housing policies/strategies,

example: Ex local authority and mortgage to rent buy-back scheme

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

#### Main Issues / Reason for Variance

The main objective of the Buy Back Scheme is to bring former council properties that were sold through the RTB scheme, back into council use. These properties must assist the council with reducing housing need on the waiting list and where appropriate assist with external capital works. For these reasons, any purchase is subject to stringent criteria to ensure accountability and value for money for existing tenants. With several key stakeholders involved, this does mean that there is potential for slippage.

#### Mitigating Action

Officers will continue efforts to maximise buy-backs, in an effort to increase delivery of the scheme and positively impact and minimise slippage.

#### **Anticipated Outcome**

Budget unlikely to meet full spend. Officers will endeavour to maximise spend and minimise slippage. Remaining balance will be required to be rephased into 2022/23.

#### 8 Building external component renewals, roofs/chimneys/flashings/fascias/gutters/svp

 Project Life Financials
 16,430
 1,391
 8%
 16,430
 0
 0%

 Current Year Financials
 4,088
 1,391
 34%
 3,000
 (1,088)
 -27%

Project Description Building external component renewals

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

## Main Issues / Reason for Variance

Roof renewal programme continues into 21/22. Monthly tracking slightly behind however additional installs by support contractor is underway and this should help with completions. Recent completions incorporating those by support contractor are showing an improving position however it is expected that a full catch up to budget will not be possible

#### Mitigating Action

Progress on this will continue to be monitored closely with a view to completeing as much as possible before the year end

#### **Anticipated Outcome**

Budget will be underspent and slipped into 22/23

**APPENDIX 4** 

MONTH END DATE

31 December 2021

**PERIOD** 

9

Dudget Deteile	Project Life Financials								
Budget Details	Budget Spend to Date		te	Forecast Spend	Variance	)			
	£000	£000	%	£000	£000	%			
TOTAL RED									
Project Life Financials	177,008	71,371	40%	177,318	310	0%			
Current Year Financials	31,962	10,326	32%	21,186	(10,776)	-34%			

MONTH END DATE 31 December 2021

PERIOD

9

Budget Details	Project Life Financials							
	Budget	Spend to Date		Forecast Spend	Variance			
	£000	£000	%	£000	£000	%		

1 Statutory/regulatory compliance works (lifts/electrical/legionnella/fire etc)

 Project Life Financials
 1,583
 1,299
 82%
 1,797
 214
 14%

 Current Year Financials
 1,136
 1,299
 114%
 1,350
 214
 19%

Project Description

This budget will be used to upgrade / replace components / installations in order to comply with the relevant standards / legislation / health and safety in relation to housing stock.

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

#### Main Issues / Reason for Variance

The works in relation to the smoke detector installation programme has been continuing in connection with gas heating annual servicing. An issue regarding the level of budget available has been identified in that installation costs have been higher than anticipated at time of budget setting. In response to this budget issue, a virement was carried out to increase the budget of the statutory/ regulatory compliance works project by £0.900m, which reduces the estimated overspend to £0.214m.

## Mitigating Action

None available at this time.

## **Anticipated Outcome**

Project to complete as planned, however with an expected overspend.

# 2 External stores/garages/bin stores/drainage component renewals

 Project Life Financials
 304
 43
 14%
 304
 0
 0%

 Current Year Financials
 125
 43
 34%
 75
 (50)
 -40%

Project Description

This budget is to focus on external stores/garages/bin stores etc. component renewals as

identified and recommended from the housing stock condition survey.

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

#### Main Issues / Reason for Variance

Spending will be later than planned due to resources being utilised elsewhere and owner involvement slowing down authorisation of work

#### Mitigating Action

On going dialogue with owners will continue in order to get this work approved

#### **Anticipated Outcome**

Underspend to be slipped into 22/23

# Secure entry component renewals

 Project Life Financials
 379
 49
 13%
 379
 0
 0%

 Current Year Financials
 200
 49
 25%
 100
 (100)
 -50%

This budget is to focus on secure door entry component renewals as identified and

Project Description recommended from the housing stock condition survey and appropriate council officer

referrals.

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

# Main Issues / Reason for Variance

Budget underspent due to owner involvement slowing down authorisation of work. Ongoing challenges with owner agreements has impacted the ability to progress installations.

# Mitigating Action

On going dialogue with owners will continue in attempts to reach agreements to progress more installations.

## **Anticipated Outcome**

Underspend in 21/22

TOTAL AMBER						
Project Life Financials	2,266	1,391	61%	2,480	214	9%
Current Year Financials	1,461	1,391	95%	1,525	64	4%

MONTH END DATE

31 December 2021

**PERIOD** 

9 Project Life Financials

Budget Deteile		ı	Project Lif	fe Financials		
Budget Details	Budget	Spend to Da	ite	Forecast Spend	Variance	
	0003	£000	%	£000	£000	%
Special needs adaptations	·					
Project Life Financials	2,540	431	17%	2,540	0	0%
Current Year Financials	575	431	75%	575	0	0%
Project Description	Adaptations to Hous	ing for Special	Needs			
Project Lifecycle	Planned End Date	31	-Mar-26	Forecast End Date	31-	Mar-26
Main Issues / Reason for \	/ariance					
No Issues, Installation progr	ess has improved overall	and numbers a	re trackin	g close to expectations.		
Mitigating Action						
None required at this time.						
Anticipated Outcome						
Project to complete as plann	ned and meet spend targe	ets.				

2 Capitalised minor works						
Project Life Financials	2,480	163	7%	2,480	0	0%
Current Year Financials	691	163	24%	691	0	0%
Project Description	This is a budget to und throughout the financia	•	c minor a	ad hoc capital projects that	arise on dema	nd
Project Lifecycle	Planned End Date	31	-Mar-26	Forecast End Date	31-	Mar-26
Main Issues / Reason for Va	ariance					
No Issues.						
Mitigating Action						
None required at this time.						
Anticipated Outcome						
Project to complete as planne	ed and meet spend targets	3.				

#### **Better Homes Priority Budget**

Project Life Financials 0% 6 1.319 O 0% 1.319 **Current Year Financials** 6 0 0% 1% Project Description Priority projects as prioritised by the Better Homes Group

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

## Main Issues / Reason for Variance

While pandemic restrictions stalled some proposed initiatives throughout 2020/21, it is anticipated that this will not be a concern throughout 2021/22. A number of priority initiatives, supported by the Better Homes Project Board, are already being investigated and are envisaged to have a positive impact on the current council housing stock, however these will still be subject to ongoing volatility with supply chains and labour markets that could impact on delivery. These include an Internet of Things pilot Project with AICO for Housing First properties, that will provide sensors to properties to measure temperature, humidity and air quality with training to be arranged; a pilot project to improve the efficiency of the electric storage heating systems in our multi-storey flats, initially starting with one block with the potential rollout to further blocks; and merging 2 flats into one property for a large family that cannot be accommodated elsewhere within the housing stock. The board are also investigating a number of energy efficiency and zero emission pilots to help us identify best practice for improvements across the wider stock for example under floor insulation.

#### Mitigating Action

Officers are actively looking to reprofile works based on priority assessment within the wider Housing Asset Management Strategy, this will accelerate some works to minimise or eradicate any slippage caused by market conditions.

## **Anticipated Outcome**

It is anticipated that the accelerated proposals will result in this budget achieving all targets, but will continue to monitor market conditions.

Variance

WEST DUNBARTONSHIRE COUNCIL **HRA CAPITAL PROGRAMME ANALYSIS OF PROJECTS AT GREEN STATUS** 

MONTH END DATE 31 December 2021

Budget

**PERIOD** 

4

**Budget Details** 

9

Forecast Spend

**Project Life Financials** 

	£000	£000	%	£000	£000	%
QL Development						
Project Life Financials	26	15	58%	26	0	0%
Current Year Financials	26	15	58%	26	0	0%
Project Description	This budget relates to t Management System	he costs as	sociated w	ith the development of	the Integrated Ho	using
Project Lifecycle	Planned End Date	3	1-Mar-22	Forecast End Date	31-	Mar-22
Main Issues / Reason for Va	ariance					
No Issues.						
Mitigating Action						
None required at this time.						
Anticipated Outcome						

Spend to Date

**Gypsy Travellers Site** Project Life Financials 91 0 0% 91 0 0% Current Year Financials 91 0 0% 91 0 0% Gypsy/ Traveller Site improvements Project Description Planned End Date Project Lifecycle 31-Mar-22 Forecast End Date 31-Mar-22

Main Issues / Reason for Variance

This budget is made up of Scottish Government grant which requires to be legally committed to improvement works on existing Gypsy Travellers sites by the end of March 2022. Initially the funding should have been committed a year earlier but as a result of the pandemic the timeline has been extended across Scotland. A condition of the grant requires that spend mirrors tenant priorities, and as such we have had a number of consultative engagements with the existing community to assess priorities. A project has been identified and work is now complete, final costs and processing of payment is in progress.

## Mitigating Action

No mitigation required at this time.

# **Anticipated Outcome**

Project to complete as planned and meet spend targets.

Project to complete as planned and meet spend targets.

6 Community Safety Projects						
Project Life Financials	17	0	0%	17	0	0%
Current Year Financials	17	0	0%	17	0	0%
Project Description	Community Safety Projects					
Project Lifecycle	Planned End Date		31-Mar-22	Forecast End Date		31-Mar-22
Main Issues / Reason for V	ariance					
No Issues.						
Mitigating Action						
None required at this time.						
Anticipated Outcome						
Project to complete as plann	ed and meet spend targets.					

Targeted SHQS compliance works Project Life Financials 100 0 0% 100 0 Current Year Financials 0 0% (100)-100% 100 0 This budget is to focus on work required to maintain the SHQS compliance with WDC housing

Project Description stock.

Planned End Date Project Lifecycle 31-Mar-22 Forecast End Date 31-Mar-22

## Main Issues / Reason for Variance

All spend in this area this year will be heating so will be met from heating improvement budget

## Mitigating Action

None required at this time.

## **Anticipated Outcome**

Underspend which will partially offset overspend in heating improvement budget

MONTH END DATE 31 December 2021

**PERIOD** 

9

Budget Details	Project Life Financials						
	Budget	Spend to Date		Forecast Spend	Variance		
	£000	£000	%	£000	£000	%	

8 Targeted EESSH compliance works

 Project Life Financials
 20,504
 4,701
 23%
 20,504
 0
 0%

 Current Year Financials
 5,076
 4,701
 93%
 5,076
 0
 0%

Project Description

This budget enables the council's continued commitment to achieving the Government's

standards in relation to energy efficiency.

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

Main Issues / Reason for Variance

No Issues currently. EWI programme continues into 21/22 and should work be able to continue with no further lockdowns, it is anticipated that the programme will be completed as planned. Monthly numbers tracking and work continues positively, although caution should remain with regards to emerging COVID increases and the effect that may have on labour and materials supply chain.

Mitigating Action

None required at this time.

Anticipated Outcome

Project to complete as planned and meet spend targets.

9 Modern facilities and services

 Project Life Financials
 4,003
 659
 16%
 4,003
 0
 0%

 Current Year Financials
 1,320
 659
 50%
 1,320
 0
 0%

Project Description New Kitchens, Bathrooms and Showers

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

Main Issues / Reason for Variance

No Issues, performance is tracking more closely to expected position at this time. Officers continue to monitor output and performance

Mitigating Action

Additional back-up contracts in place to assist in delivery.

**Anticipated Outcome** 

Project to complete as planned and meet spend targets.

10 Energy improvements/energy efficiency works

 Project Life Financials
 331
 0
 0%
 331
 0
 0%

 Current Year Financials
 108
 0
 0%
 108
 0
 0%

Energy improvements/ efficiency works (e.g. loft insulation, pipe/tank insulation, draught

Project Description exclusion)

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

Main Issues / Reason for Variance

No Issues.

Mitigating Action

None required at this time.

**Anticipated Outcome** 

Project to complete as planned and meet spend targets.

11 Void house strategy programme

 Project Life Financials
 8,645
 1,576
 18%
 8,645
 0
 0%

 Current Year Financials
 2,101
 1,576
 75%
 2,101
 0
 0%

Project Description Spend on Void Properties to bring them up to letting standard

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

Main Issues / Reason for Variance

No Issues.

Mitigating Action

None available at this time as this is a demand led programme.

**Anticipated Outcome** 

Project to complete as planned and potential to overspend budget due to higher demand.

31-Mar-26

## WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME **ANALYSIS OF PROJECTS AT GREEN STATUS**

31 December 2021 MONTH END DATE

**PERIOD** 

9

Project Life Financials

	Budget Details		Project Life Financials						
		Budget	Budget Spend to Date		Forecast Spend	Variance			
		£000	£000	%	£000	£000	%		
12	Contingencies								
	Project Life Financials	500	0	0%	500	0	0%		
	Current Year Financials	100	0	0%	100	0	0%		
	Project Description	This is a contingent I	oudget for unforese	en ma	tters which may arise du	ring the year.			
	Project Lifecycle	Planned End Date	31-M	ar-26	Forecast End Date	31-M	lar-26		
	Main Issues / Reason for V	ariance							
	No Issues.								
	Mitigating Action								
	None required at this time.								
	Anticipated Outcome								

13 Environmental renewal works, paths/fences/walls/parking area's

Project to complete as planned and meet spend targets.

Project Life Financials 5,089 20% 5,089 **Λ%** 0 Current Year Financials 1,289 999 78% 1,289 0 0%

Project Description Environmental renewal works, paths/fences/walls/parking areas 31-Mar-26 Forecast End Date

Project Lifecycle Planned End Date Main Issues / Reason for Variance

No Issues.

Mitigating Action

None required at this time.

**Anticipated Outcome** 

Project to complete as planned and meet spend targets.

14 Asbestos management works

Project Life Financials 1,104 1,104 177 16% 0 0% Current Year Financials 210 177 84% 210 0 0%

This budget is to fund work associated with the management of current asbestos legislation Project Description

and the Council's asbestos policy within housing stock.

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

Main Issues / Reason for Variance

No Issues.

Mitigating Action

None required at this time.

Anticipated Outcome

Project to complete as planned and meet spend targets.

MONTH END DATE

31 December 2021

**PERIOD** 

9

Budget Details	Project Life Financials					
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

## 15 MSF Fire Risk Assessment Works

 Project Life Financials
 5,100
 0
 0%
 5,100
 0
 0%

 Current Year Financials
 300
 0
 0%
 300
 0
 0%

Project Description High Rise Fire Safety Measures

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

## Main Issues / Reason for Variance

An update report on this project was on the agenda for 27th October 2021 Council. This advised that the expected spend on replacing Spandrel panels will no longer be required but instead a variety of issues affecting Multi Stories will be reviewed and incorporated into the 2022 High Rise strategy. This resulted in approval to vire the underspend of £0.900m to the statutory/regulatory compliance works project to offset the overspend related to the smoke detector installation programme. This results in a revised current year budget of £0.300m for MSF Fire Risk Assessment Works.

## Mitigating Action

None required at this time.

#### **Anticipated Outcome**

Progress on this programme will be closely monitored on a regular basis through the Better Homes Project Board.

## 16 Salaries/central support/offices

 Project Life Financials
 12,776
 1,637
 13%
 12,776
 0
 0%

 Current Year Financials
 2,455
 1,637
 67%
 2,455
 0
 0%

Project Description Allocation of costs from other WDC services who support the HRA capital programme

Project Lifecycle Planned End Date 31-Mar-26 Forecast End Date 31-Mar-26

Main Issues / Reason for Variance

No Issues.

#### Mitigating Action

None required at this time.

## **Anticipated Outcome**

Project to complete as planned and meet spend targets.

TOTAL GREEN						
Project Life Financials	60,622	9,705	16%	60,622	0	0%
Current Year Financials	14,905	10,364	70%	14,805	(100)	-1%

**APPENDIX 7** 

**MONTH END DATE** 

31 December 2021

**PERIOD** 

9

Budget Details	Project Life Financials					
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

# NEW BUILD GRANT

Project Life Financials (39,600) (23,814) 60% (40,623) (1,023) 3%

Current Year Financials (5,000) 0 0% (5,155) (155) 3%

Project Description Grant to facilitate the building of new build housing

Project Lifecycle Planned End Date Forecast End Date

## Main Issues / Reason for Variance

Overall, there is a favourable project life variance of £1.023m which relates to additional grant income successfully negotiated by Officers in relation to the increased grant per unit at Aitkenbar, Haldane and Dumbarton Harbour and the additional grant generated from the buyback scheme. Current year favourable variance of £0.155m relates to additional income anticipated to be received from Scottish Government in relation to increase of costs at Dumbarton Harbour.

# Mitigating Action

None required at this time.

## **Anticipated Outcome**

The project life overall variance will be favourable by £1.023m due to additional Scottish Government Grant Income.

TOTAL RESOURCES						
Project Life Financials	243,899	83,124	34%	244,423	(524)	0%
Current Year Financials	48,327	22,078	46%	37,515	10,812	22%

**APPENDIX 8** 

31 December 2021

PERIOD

9

		Project Life Financials						
Site	Budget	Spend to Date	Forecast Spend	Varia	nce			
	£000£	£000	9003	£000	%	RAG Status		
St Andrews	22,647	21,881	22,647	-	0%	+		
Haldane PS	11,572	11,425	11,572	-	0%	<b>→</b>		
Aitkenbar PS	10,669	9,941	10,669	-	0%	<b>→</b>		
Clydebank East	21,645	3,666	21,645	-	0%	<b>→</b>		
Creveul Court	3,811	3,751	3,811	-	0%	<b>→</b>		
Dumbarton Harbour	8,124	8,454	8,434	310	4%	+		
Queens Quay (site B)	6,925	5,270	6,925	-	0%	<b>→</b>		
Future Developments	46,132	1,221	46,132	-	0%	<b>→</b>		
Fees and Staffing Costs	4,351	1,232	4,351	-	0%	<b>→</b>		
Total Expenditure	135,876	66,841	136,186	310		+		