WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME OVERALL PROGRAMME SUMMARY

MONTH END DATE

31 October 2023

PERIOD

7

	Project Life Status Analysis Current Year Project Status Analysis									
Project Status Analysis	Number of Projects at RAG Status	% Projects at RAG Status	Spend to Date £000	% Project Spend at RAG Status		% Projects at RAG Status	Spend to Date £000	% Project Spend at RAG Status		
Red										
Projects are forecast to be overspent and/or experience material delay to completion	10	33.3%	21,667	74.2%	10	33.3%	21,667	74.2%		
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	20	66.7%	7,516	25.8%	20	66.7%	7,519	25.8%		
	30	100%	29,183	100%	30	100%	29,186	100%		
		Project Life Financials				Current Year Financials				
Project Status Analysis	Budget £000	Spend to Date £000	Forecast Spend £000		Budget £000	Spend to Date £000	Forecast Spend £000		Reprofiled £000	Over (Under £00
Red										
Projects are forecast to be overspent and/or significant delay to completion	255,713	21,667	263,181	7,468	100,479	21,667	42,526	(57,953)	(66,243)	8,290
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	111,016	7,516	107,381	(3,634)	24,367	7,519	20,494	(3,873)	(238)	(3,634
TOTAL EXPENDITURE	366,729	29,183	370,562	3,834	124,846	29,186	63,020	(61,826)	(66,481)	4,65
TOTAL RESOURCES	366,729	29,183	370,562	(3,834)	124,846	29,186	63,020	61,826		
NET EXPENDITURE	0	0	0	0	0	0	0	0		

WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME **ANALYSIS OF RED PROJECTS**

ITEM 11 -APPENDIX 4

MONTH END DATE

Budget Details

31 October 2023

PERIOD

1

2

	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%
Special needs adaptations	;					
Project Life Financials	3,216	269	8%	3,216	0	0%
Current Year Financials	600	269	45%	655	55	9%
Project Description	Adaptations to Housir	ng for Special Needs				
Project Lifecycle	Planned End Date	31-Mar-28		Forecast End Date	31	-Mar-28
Main Issues / Reason for V	/ariance					
Budget is expected to overs	pend due to costs and dem	and for budget being higher	than an	ticipated at time of budge	et setting.	
Mitigating Action						

Project Life Financials

Officers in discussion to identify possible mitigation. Anticipated Outcome

Project to complete over budget.

Capitalised minor works						
Project Life Financials	2,814	1,536	55	5,409	2,595	92%
Current Year Financials	525	1,536	293	3,120	2,595	494%
Project Description	Gypsy/ Traveller Site	e improvements				
Project Lifecycle	Planned End Date		31-Mar-28	Forecast End Date		31-Mar-28
Main Issues / Reason for V	/ariance					
Budget is expected to overs	pend due to costs and der	mand for budge	t being higher thar	anticipated at time of but	dget setting.	
Mitigating Action						

Mitigating Action

Officers in discussion to identify possible mitigation.

Anticipated Outcome

Project to complete over budget.

3	Environmental Sensors Programme									
	Project Life Financials	10,000	0	0%	10,000	0	0%			
	Current Year Financials	2,000	0	0%	1,000	(1,000)	-50%			
	Project Description Environmental sensors programme, funded by enhanced housing investment programme									
	Project Lifecycle Main Issues / Reason for Var	Planned End Date riance	31-	Mar-28 Fo	recast End Date		31-Mar-28			
	Project introduced as part of the enhanced capital programme, with aim to install an environmental sensor in every Council owned property. Council appointed supply and fit contractor at the Tendering Committee in October 2023 and the pre start meeting has been scheduled,									

with start before end of 2023 expected.

Mitigating Action None required **Anticipated Outcome** Full budget spend

4	Airport Noise						
	Project Life Financials	96	0	0%	96	0	0%
	Current Year Financials	96	0	0%	0	(96)	-100%
	Project Description	Noise Insulation Project					
	Project Lifecycle	Planned End Date		31-Mar-28	Forecast End Date		31-Mar-28
	Main Issues / Reason for Variance						

West Dunbartonshire Council are no longer eligible for match funding from Glasgow Airport Association, following assessment of properties within West Dunbartonshire. West Dunbartonshire is not deemed to have any commercial or residential properties that fall within the scope of the scheme to be eligible for match funding, and budget therefore has been reduced from £0.192m to £0.096m. The remaining budget will be used to develop a programme of works following engagement with an aircraft noise consultant, who will work with Officers to make adaptations to previously identified properties. The budget will be reprofiled as required.

Mitigating Action

None required

Anticipated Outcome

Full budget spend in future year

MONTH END DATE

31 October 2023

PERIOD

5

7

Dudget Details		Project Life Financials								
Budget Details	Budget	Spend to	o Date	Forecast Spend	Variance	Variance				
	£000	£000	%	£000	£000	%				
Targeted SHQS /EESSH co	ompliance works									
Project Life Financials	32,986	2,603	8%	32,986	0	0%				
Current Year Financials	6,146	2,603	42%	4,400	(1,746)	-28%				
Project Description	This budget is to focu WDC housing stock.	ıs on work requi	red to maintain the S	SHQS compliance and	l energy efficiency	/ with				
Project Lifecycle	Planned End Date		31-Mar-28	Forecast End Date	3	1-Mar-28				
Main Issues / Reason for \	/ariance									
Works progressing well, how	wever some rephasing may	be required to 2	24/25.							
Mitigating Action										
None available at this time										
Anticipated Outcome										
Full budget spend over proje	ect life									

6 Secure entry component renewals

 Project Life Financials
 242
 8
 3%
 242
 0
 0%

 Current Year Financials
 45
 8
 18%
 22
 (23)
 -51%

Project Description

This budget is to focus on secure door entry component renewals as identified and recommended from the bouring stock condition survey and entropying acquail officer referrely.

the housing stock condition survey and appropriate council officer referrals.

Project Lifecycle Planned End Date 31-Mar-28 Forecast End Date 31-Mar-28

Main Issues / Reason for Variance

This programme always presents challenges with owner liaison and reaching agreements to install door entry where none exists, this contributes directly to achieving SHQS compliance for this element. Any underspend in current year will be carried forward to future years.

Mitigating Action

Officers continue to liaise with owners to encourage agreement for install.

Anticipated Outcome

It is likely that this will not to meet full spend in the current year despite best efforts but officers will endeavour to gain owners agreement.

7	Heating improvement works									
	Project Life Financials	9,872	1,176	12%	10,332	460	5%			
	Current Year Financials	1,840	1,176	64%	2,300	460	25%			

Carry out works to renew inefficient boilers/full systems as identified from the stock condition survey and

renewal of obsolete/damaged boilers.

Project Lifecycle Planned End Date 31-Mar-28 Forecast End Date 31-Mar-28

Main Issues / Reason for Variance

Demand has exceeded expectations. Due to the nature of this project (ensuring heating and hot water availbility) there is no option for a conscious reduction of installs.

Mitigating Action

Whilst demand is leading spend, officers will work to minimise any budget overspend.

Anticipated Outcome

Full budget spend, likely overspend.

MONTH END DATE

31 October 2023

PERIOD

7

Budget Details		Project Life Financials							
Budget Details	Budget	Budget Spend to Date		Forecast Spend	Variance				
	£000	£000	%	£000	£000	%			
8 Void house strategy progra	mme								
Project Life Financials	13,900	4,245	31%	18,235	4,335	31%			
Current Year Financials	3,000	4,245	142%	7,335	4,335	144%			
Project Description	Spend on Void Prope	rties to bring ther	n up to letting star	ndard					
Project Lifecycle	Planned End Date		31-Mar-28	Forecast End Date		31-Mar-28			
Main Issues / Reason for Va	ariance								

Void works to continue into 23/24 to bring void properties up to a lettable standard. Based on current projections using updated anticipated numbers it looks likely that the budget will be insufficient, resulting in a projected overspend in 23/24.

Mitigating Action

This is a significant priority and we continue to make positive progress against internal plan and targets to reduce the number of void houses. We expect this to continue to reduce.

Anticipated Outcome

The cost of bringing void properties up to lettable standard will result in a overspend.

9	Environmental renewal works, paths/fences/walls/parking area's								
	Project Life Financials	5,454	1,447	27	%	5,454	0	0%	
	Current Year Financials	1,017	1,447	142	%	1,840	823	81%	
	Project Description	Environmental renewa	Environmental renewal works, paths/fences/walls/parking areas						
	Project Lifecycle	Planned End Date		31-Mar-28	Foreca	st End Date	31	-Mar-28	
	lasi i in its								

Main Issues / Reason for Variance

Work progressing well and ahead of spend targets, at this pace likely to exceed budget to meet tenant demand. Officers currenty working to manage workload and prioritise to minimise overspend.

Mitigating Action

Officers currenty working to manage workload and prioritise to minimise overspend.

Anticipated Outcome

Full budget spend, likley to overspend.

10	Affordable Supply Programme							
	Project Life Financials	177,132	10,382		6%	177,209	77	0%
	Current Year Financials	85,209	10,382		12%	21,854	(63,355)	-74%
	Project Description	Affordable Housing S	upply Programm	ne				
	Project Lifecycle	Planned End Date		31-Mar-28	F	orecast End Date		31-Mar-28

Main Issues / Reason for Variance

The £63.355m variance is made up of £0.077m overspend, and reprofiling of £63.432m into 2024/25 onwards . Summary of reprofiled sites together with site specific updates as follows:-

	Variance to 22/23 Budget	Variance Category						
Site/ Spend	£000	Overspend	Underspend	Reprofiling				
Haldane Primary School	77	77						
Clydebank East	(19,566)			(19,566)				
Queens Quay Site C	(7,425)			(7,425)				
Pappert	(10,193)			(10,193)				
Bank Street	(3,508)			(3,508)				
Clydebank Health Centre	(3,858)			(3,858)				

WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME ANALYSIS OF RED PROJECTS

MONTH FND DATE		
	ENID	MONTH

Budget Details

Willox Park Phase1

TOTAL OF ALL PROJECTS

Mount Pleasant

Gap sites

31 October 2023

(5,393)

(63,432)

0

PERIOD

Project Life Fin	nancials		
ate	Forecast Spend		
%	£000	£000	%
	(5,022)		
	(8,467)		

Haldane - Site complete, retention paid in 2023/24

Clydebank East - 88 units to be completed by March 2025. Project delivery reprofiled due to extensive groundworks. Project on site and programme adhering to amended delivery plan.

77

Spend to Date £000

Queens Quay Site B - 29 units completed on site in 2022/23. Project completed, retention figure included and associated costs in terms with road construction.

Queens Quay Site C - 20 units to be completed on site, however no further progress due to land owner issue. At the time it is assumed approximately £2m will be spent on land purchase, but this will be reviewed in early 2024, with the remaining current year budget to be reprofiled to 2024/25.

Pappert - 26 units to be completed on site by April 2025. Planning delay negated anticipated spend profile for 2023/24, however Planning approval received 20 September 2023 and site start in early 2024 planned.

Bank Street - 22 units to be completed on site. Spend reprofiled from 2023/24 to 2024/25 as design team procurement was delayed. Projected spend in 2023/24 will be design and statutory fees.

Clydebank Health Centre - Demolitions planned for 2023/24, Design and Build development and contractors will be procured also this year, however physical site start will not be achieved until 2024/25.

Willox Park Phase1 - 17 units to be completed on site. Spend reprofiled from 2023/24 to 2024/25 as design team procurement was delayed. Projected spend in 2023/24 will be design and statutory fees.

Mount Pleasant -19 units to be completed on site by March 2025. Demolition now complete and contractor award appointment made in September. £0.250m estimated to be spent this financial year with remaining current year budget to be reprofiled to 2024/25 for site start in March 2024.

Bonhill Gap Site - Spend reprofiled from 2023/24 to 2024/25 as design team procurement was delayed. Projected spend in 2023/24 will be design and statutory fees.

Mitigating Action

Staff will work closely with all stakeholders to try and ensure timely resolutions of issues as they arise.

Budget £000

(5.022)

(8,467)

(5,393)

(63,355)

Anticipated Outcome

Project will still complete and will meet revised spend profiles .

TOTAL OF RED PROJECTS						
Project Life Financials	255,713	21,667	8%	263,181	7,468	3%
Current Year Financials	100,479	21,667	22%	42,526	(57,953)	-58%

ITEM 11 -APPENDIX 5

MONTH END DATE

31 October 2023

PERIOD

7

Budget Details		Projec	ct Lif	e Financials		
Budget Details	Budget	Spend to Date		Forecast Spend	Variance	
	£000	£000	%	£000	£000	%

1 Better Homes Priority Budget

 Project Life Financials
 1,493
 15
 1%
 1,493
 0
 0%

 Current Year Financials
 529
 18
 3%
 529
 0
 0%

Project Description Priority projects as prioritised by the Better Homes Group

Project Lifecycle Planned End Date 31-Mar-28 Forecast End Date 31-Mar-28

Main Issues / Reason for Variance

A number of priority initiatives, supported by the Better Homes Project Board, are being investigated and are envisaged to have a positive impact on the current council housing stock and budget, with works expected to progress in 23/24.

Mitigating Action

None required

Anticipated Outcome

Full budget spend

2 Housing CCTV Installation Programme

 Project Life Financials
 750
 0
 0%
 750
 0
 0%

 Current Year Financials
 250
 0
 0%
 250
 0
 0%

Project Description CCTV Installation Programme, funded by enhanced housing investment programme

Project Lifecycle Planned End Date 31-Mar-28 Forecast End Date 31-Mar-25

Main Issues / Reason for Variance

Works to progress as part of enhanced capital programme for 23/24 and to be led by Council CCTV team.

Mitigating Action

None required

Anticipated Outcome

Full budget spend

3 QL Development

 Project Life Financials
 203
 0
 0%
 203
 0
 0%

 Current Year Financials
 116
 0
 0%
 116
 0
 0%

Project Description

This budget relates to the costs associated with the development of the Integrated Housing

Management System

Management System

Project Lifecycle Planned End Date 31-Mar-28 Forecast End Date 31-Mar-28

Main Issues / Reason for Variance

No issues. Development of QL system to carry on through 23/24.

Mitigating Action

None required

Anticipated Outcome

Full budget spend

4 Gypsy Travellers Site

 Project Life Financials
 209
 0
 0%
 209
 0
 0%

 Current Year Financials
 71
 0
 0%
 71
 0
 0%

Project Description Gypsy/ Traveller Site improvements

Project Lifecycle Planned End Date 31-Mar-28 Forecast End Date 31-Mar-28

Main Issues / Reason for Variance

No Issues, programme being progressed andanticipated to meet full spend and targets.

Mitigating Action

None required

Anticipated Outcome

Full budget spend

WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME ANALYSIS OF GREEN PROJECTS

MONTH END DATE

31 October 2023

PERIOD

5

7

Budget Details		Project Life Financials						
Budget Details	Budget	Spend to	Date	Forecast Spend	Variance			
	£000	£000	%	£000	£000	%		
Community Safety Projects								
Project Life Financials	17	0	0%	17	0	0%		
Current Year Financials	17	0	0%	17	0	0%		
Project Description	Community Safety I	Projects						
Project Lifecycle	Planned End Date		31-Mar-28	Forecast End Date	31	-Mar-28		
Main Issues / Reason for Va	riance							
No Issues, anticipated to mee	t full spend and targets.							
Mitigating Action								
None required								
Anticipated Outcome								
Full budget spend								

6	Redployable CCTV Cameras							
	Project Life Financials	36	36	99%	36	(1)	-1%	
	Current Year Financials	36	36	99%	36	(1)	-1%	
	Project Description	Purchase of 5 redeployable CCTV cameras for Housing use						
	Project Lifecycle	Planned End Date	3	1-Mar-28	Forecast End Date	31-Mar-28		
	Main Issues / Reason for Variance							
	Works for this project complete	in April 23/24.						
	Mitigating Action							
	None required							
	Anticipated Outcome							
	Full budget spend							

Roof Coverings Project Life Financials 19,286 8% -16% 1,466 16,107 (3,179)Current Year Financials 5,679 1,466 26% 2,500 (3,179)-56% Project Description Building external component renewals, roofs/chimneys/flashings/fascias/gutters/svp

Project Lifecycle Planned End Date 31-Mar-28 Forecast End Date 31-Mar-28

Main Issues / Reason for Variance

Works expected to meet revised timescales which will be less than current year budget and therefore project will report an in year underspend.

Mitigating Action

None required

Anticipated Outcome

Anticipated Outcome
Full budget spend

Scheduled works to complete under current year budget.

Project Life Financials	17,937	2,111	12%	17,937	0	0%
Current Year Financials	4,547	2,111	46%	4,250	(297)	-7%
Project Description	Doors/Windows Com	ponent Renew	als			
Project Lifecycle	Planned End Date	3	1-Mar-28	Forecast End Date	31	-Mar-28
Main Issues / Reason for '	Variance					
Project is progressing well i	n 23/24, however may incu	r an undersper	dpend in the	e current year.		
Project is progressing well i Mitigating Action	n 23/24, however may incu	r an undersper	dpend in the	e current year.		

WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME **ANALYSIS OF GREEN PROJECTS**

MONTH END DATE

31 October 2023

PERIOD

9

Project Life Financials

Budget Details	Budget	Spend to D	Date	Forecast Spend	Varianc	е
	£000	£000	%	£000	£000	Q
District Heating						
Project Life Financials	6,400	0	0%	6,400	0	0%
Current Year Financials	0	0	#DIV/0!	0	0	#DIV/0
Project Description	District Heating Con	nection to the I	Dalmuir and	Littleholm multi storey fla	ats	
Project Lifecycle Main Issues / Reason for Varia	Planned End Date	3	31-Mar-27	Forecast End Date	;	31-Mar-27
Works expected to commence r and targets.	next financial year, the	refore no Issue	es to report a	at this time. Project antic	ipated to mee	t full spend
Mitigating Action None required						
Anticipated Outcome						
Full budget spend						

External stores/garages/bin stores/drainage component renewals

Project Life Financials 242 12% 242 0 0% Current Year Financials 30 65% 42 (3)-7%

This budget is to focus on external stores/garages/bin stores etc. component renewals as Project Description

identified and recommended from the housing stock condition survey.

Planned End Date 31-Mar-28 Forecast End Date Project Lifecycle 31-Mar-28

Main Issues / Reason for Variance

No Issues, anticipated to meet full spend and targets, with possible underspend to be carried forward to future years.

Mitigating Action None required Anticipated Outcome Full budget spend

Statutory/regulatory compliance works (lifts/electrical/legionnella/fire etc)

Project Life Financials 606 606 14 2% 0 0% Current Year Financials 12% -3% 14 110

This budget will be used to upgrade / replace components / installations in order to comply with **Project Description**

the relevant standards / legislation / health and safety in relation to housing stock.

Planned End Date 31-Mar-28 Forecast End Date 31-Mar-28 Project Lifecycle

Main Issues / Reason for Variance

No Issues, anticipated to meet full spend and targets, with possible underspend to be carried forward to future years.

Mitigating Action None required **Anticipated Outcome** Full budget spend

12 Energy improvements/energy efficiency works

Project Life Financials 303 0% 0 0% Current Year Financials 1% 57 0%

Energy improvements/ efficiency works (e.g. loft insulation, pipe/tank insulation, draught Project Description

exclusion)

Planned End Date Project Lifecycle 31-Mar-28 Forecast End Date 31-Mar-28

Main Issues / Reason for Variance

No Issues, anticipated to meet full spend and targets.

Mitigating Action None required **Anticipated Outcome** Full budget spend

MONTH END DATE

31 October 2023

PERIOD

Budget Details		Project Life Financials					
Budget Details	Budget	Spend to I	Date	Forecast Spend	Variance		
	£000	£000	%	£000	£000	9/	
Modern facilities and service	es						
Project Life Financials	17,775	1,793	10%	17,775	0	0%	
Current Year Financials	3,235	1,793	55%	3,300	65	2%	
Project Description	New Kitchens, Bathrooms and Showers						
Project Lifecycle	Planned End Date		31-Mar-28	Forecast End Date	31	-Mar-28	
Main Issues / Reason for Va	ariance						
Pace of installations are ahea budget and targets with likelih	•	0			ge outturn to re	vised	
Mitigating Action							
Officers will work to minimise	any overspend whilst be	ing mindful of	tenant dema	and.			
Anticipated Outcome							
Full budget spend, possibility	of overspend						

4 Improvement works (Risk St	1)					
Project Life Financials	103	0	0%	103	0	0%
Current Year Financials	103	0	0%	103	0	0%
Project Description	Risk Street Over clad					
Project Lifecycle	Planned End Date	3	1-Mar-28	Forecast End Date	31	I-Mar-28
Main Issues / Reason for Va	riance					
No Issues, anticipated to mee	t full spend and targets.					
Mitigating Action						
None required						
Anticipated Outcome						
Full budget spend						

Contingencies						
Project Life Financials	500	0	0%	500	0	0%
Current Year Financials	100	0	0%	100	0	0%
Project Description	This is a contingent bud	get for unfore	seen matt	ers which may arise during	g the year.	
Project Lifecycle	Planned End Date	31	-Mar-28	Forecast End Date		31-Mar-28
Main Issues / Reason for V	/ariance					
Contingent budget held for u	inplanned spend.					
Mitigating Action						
None required						
Anticipated Outcome						
Spend as required						

Spend as required						
6 Defective structures/comp	onent renewals					
Project Life Financials	3,835	117	3%	3,380	(455)	-12%
Current Year Financials	877	117	13%	422	(455)	-52%
Project Description	Defective structures					
Project Lifecycle	Planned End Date		31-Mar-28	Forecast End Date	3	31-Mar-28
Main Issues / Reason for V	'ariance					

Works expected to meet revised timescales which will be less than current year budget and therefore project will report an in year underspend.

Mitigating Action

None required

Anticipated Outcome
Scheduled works to complete under current year budget.

WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME ANALYSIS OF GREEN PROJECTS

MONTH END DATE

31 October 2023

PERIOD

7

Budget Details	Project Life Financials							
Budget Details	Budget	Spend to Date		Forecast Spend	Variance			
	£000	£000	%	£000	£000	9/		
Asbestos management wo	rks							
Project Life Financials	1,212	38	3%	1,212	0	0%		
Current Year Financials	226	38	17%	226	0	0%		
Project Description	This budget is to fun-	d work associat	ed with the	management of current	asbestos legisla	tion and		
Project Lifecycle	Planned End Date	3	1-Mar-28	Forecast End Date	31-	-Mar-28		
Main Issues / Reason for V	ariance							
No Issues, anticipated to me	et full spend and targets.							
Mitigating Action								
None required								
Anticipated Outcome								
Full budget spend								

18 Multi Story Flats (including Fire Risk Assessment Works) Project Life Financials 5,050 0% 5,050 0 0% Current Year Financials 1,300 0% 1,300 0 0% Project Description High Rise Fire Safety Measures Project Lifecycle Planned End Date 31-Mar-28 Forecast End Date 31-Mar-28 Main Issues / Reason for Variance No Issues, anticipated to meet spend and revised targets. Mitigating Action None required Anticipated Outcome

19 Buy Backs

Full budget spend

 Bdy Backs
 Project Life Financials
 21,073
 1,892
 9%
 21,073
 0
 0%

 Current Year Financials
 4,435
 1,892
 43%
 4,435
 0
 0%

Project Description

This is a budget to undertake specific projects that will deliver housing policies/strategies,

example: Ex local authority and mortgage to rent buy-back scheme

Project Lifecycle Planned End Date 31-Mar-28 Forecast End Date 31-Mar-26

Main Issues / Reason for Variance

The main objective of the Buy Back Scheme is to bring former council properties that were sold through the RTB scheme, back into council use. These properties must assist the council with reducing housing need on the waiting list and where appropriate assist with external capital works. From 23/24, over 5 years, the buy back back scheme is benefiting from an additional £2m investment each year, included in this revised budget, totaling £10m over 5 years, to futher reduce the waiting list. The progress will be monitored and reported as the financial year progresses.

Mitigating Action

None required.

Anticipated Outcome

Budget spend anticipated, should criteria be met.

20 Salaries/central support/offices

 Project Life Financials
 13,984
 0
 0%
 13,984
 0
 0%

 Current Year Financials
 2,629
 0
 0%
 2,629
 0
 0%

Project Description Allocation of costs from other WDC services who support the HRA capital programme

Project Lifecycle Planned End Date 31-Mar-28 Forecast End Date 31-Mar-28

Main Issues / Reason for Variance

No Issues, budget for salaries and support

Mitigating Action
None required
Anticipated Outcome

Full budget spend

TOTAL OF RED PROJECTS						
Project Life Financials	111,016	7,516	7%	107,381	(3,635)	-3%
Current Year Financials	24,367	7,519	31%	20,494	(3,873)	-16%

Variance

WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME ANALYSIS OF RESOURCES

MONTH END DATE

Budget Details

Income due to be received

31 October 2023

PERIOD

1

7

Forecast Spend

Project Life Financials

	£000	£000	%	£000	£000	%
New Build Grant						
Project Life Financials	(46,875)	(585)	1%	(46,875)	0	0%
Current Year Financials	(28,055)	(585)	2%	(7,442)	20,613	-73%
Project Description	Grant to facilitate the	building of ne	w build hou	ısing		
Project Lifecycle	Planned End Date	3	1-Mar-28	Forecast End Date	3	1-Mar-28
Main Issues / Reason for V Income due to be received in						
Mitigating Action	riine wiiii spena incarrea.					
None required						
Anticipated Outcome						

Spend to Date

Budget

2	CFCR						
	Project Life Financials	(8,646)	(432)	5%	(6,917)	1,729	-20%
	Current Year Financials	(1,729)	(432)	25%	0	1,729	-100%
	Project Description	This is capital spend w	hich is funde	d by revenu	ue budgets		
	Project Lifecycle	Planned End Date	3	31-Mar-28	Forecast End Date		31-Mar-28
	Main Issues / Reason for Va	ariance					
	Contribution to Capital from F	Revenue in 23/24					
	Mitigating Action						
	None required						
	Anticipated Outcome						
	Income to Capital						

3 Prudential Borrowing						
Project Life Financials	(311,208)	(28,323)	9%	(271,723)	39,485	-13%
Current Year Financials	(94,267)	(28,323)	30%	(55,577)	38,690	-41%
Project Description	Prudential borrowing for the purposes of		•	financial institutions th	nat has been ap	proved
Project Lifecycle	Planned End Date	3	1-Mar-28 F	orecast End Date	3′	I-Mar-28
Main Issues / Reason for \	/ariance					
Prudential borrowing is impa	acted by programme deliv	very.				
Mitigating Action						
None available at this time.						
Anticipated Outcome						
Prudential borrowing incurre	ed as required					

TOTAL RESOURCES						
Project Life Financials	(366,729)	(29,357)	8%	(325,516)	41,213	-11%
Current Year Financials	(124,051)	(29,357)	24%	(63,020)	61,031	-49%

WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME ANALYSIS OF AFFORDABLE HOUSING SUPPLY PROGRAMME

PERIOD

ITEM 11 -APPENDIX 7

31 October 2023

MONTH END DATE

Г		Project Life Fi	nancials			!
Site	Budget	Spend to Date	Forecast Spend	Varia	nce	
	£000	£000	£000	2000	%	RAG Status
Haldane Primary School	-	77	77	77	#DIV/0!	+
Clydebank East	37,992	9,190	37,992	-	0%	→
Queens Quay Site B	660	0	660	-	0%	→
Queens Quay Site C	25,175	-	25,175	-	0%	→
Pappert	13,276	196	13,276	-	0%	→
Bank Street	5,751	2	5,751	-	0%	→
Clydebank Health Centre	11,016	601	11,016	-	0%	→
Willox Park Phase1	6,185	84	6,185	-	0%	→
Willox Park Phase2	7,500	-	7,500	-	0%	→
Mount Pleasant	8,717	183	8,717	-	0%	→
Silverton	2,590	27	2,590	-	0%	→
Gap sites						
Gap sites budget remaining	9,182	-	9,182	-	0%	→
Bonhill Gap Site - all Bonhill Sites	245	0	245	-	0%	→
Clydebank Gap Sites (prev Lilac Avenue) - unallocated	13,622	=	13,622	-	0%	→
Clydebank Gap Sites (prev Lilac Avenue) - 7-9 Gilmour Avenue	50	13	50	-	0%	→
Clydebank Gap Sites (prev Lilac Avenue) - Queen Mary Avenue	50	9	50	-	0%	→
Future New build sites	27,000	-	27,000	=	0%	→
28 Bridge Street Alexandria	23	ē	23	-	0%	→
Fees, Staffing Costs, contingency	8,097	-	8,097	-	0%	+
Total Expenditure	177,132	10,382	177,209	77		→