

WEST DUNBARTONSHIRE COUNCIL
GENERAL SERVICES CAPITAL PROGRAMME
OVERALL PROGRAMME SUMMARY

Appendix 5

MONTH END DATE

30 September 2020

PERIOD

6

| Project Status Analysis | Project Life Status Analysis | | | | Current Year Project Status Analysis | | | |
|---|----------------------------------|--------------------------|---------------------|-------------------------------|--------------------------------------|--------------------------|---------------------|-------------------------------|
| | Number of Projects at RAG Status | % Projects at RAG Status | Spend to Date £000 | % Project Spend at RAG Status | Number of Projects at RAG Status | % Projects at RAG Status | Spend to Date £000 | % Project Spend at RAG Status |
| Red | | | | | | | | |
| Projects are forecast to be overspent and/or experience material delay to completion | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| Amber | | | | | | | | |
| Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time | 0 | 0% | 0 | 0% | 0 | 0% | 0 | 0% |
| Green | | | | | | | | |
| Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time | 2 | 100% | 620 | 100% | 2 | 100% | 18 | 100% |
| TOTAL EXPENDITURE | 2 | 100% | 620 | 100% | 2 | 100% | 18 | 100% |
| | Project Life Financials | | | | Current Year Financials | | | |
| | Budget £000 | Spend to Date £000 | Forecast Spend £000 | Forecast Variance £000 | Budget £000 | Spend to Date £000 | Forecast Spend £000 | Forecast Variance £000 |
| Red | | | | | | | | |
| Projects are forecast to be overspent and/or significant delay to completion | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Amber | | | | | | | | |
| Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Green | | | | | | | | |
| Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time | 900 | 615 | 900 | 0 | 108 | 13 | 108 | 0 |
| TOTAL EXPENDITURE | 900 | 615 | 900 | 0 | 108 | 13 | 108 | 0 |

WEST DUNBARTONSHIRE COUNCIL
GENERAL SERVICES CAPITAL PROGRAMME
ANALYSIS OF PROJECTS AT GREEN ALERT STATUS

Appendix 6

YEAR END DATE

30 September 2020

PERIOD

6

| Budget Details | Project Life Financials | | | | | |
|----------------|-------------------------|---------------|---|----------------|----------|---|
| | Budget | Spend to Date | | Forecast Spend | Variance | |
| | £000 | £000 | % | £000 | £000 | % |

Invest in "Your Community Initiative"

| | | | | | | |
|-------------------------|-----|-----|-----|-----|---|----|
| Project Life Financials | 880 | 620 | 70% | 880 | 0 | 0% |
| Current Year Financials | 98 | 18 | 18% | 98 | 0 | 0% |

Project Description Capital budget to support the roll out of Your Community, an initiative designed to achieve coordinated service delivery in response to community need. This is complimented by community capacity building, empowering WD citizens to do more for their own communities (leading to less reliance on council). Also included is the implementation of participatory budgeting to support and build capacity in communities.

Project Lifecycle Planned End Date 31-Mar-23 Forecast End Date 31-Mar-23

Main Issues / Reason for Variance

The Improvement Fund (IF) budget has been rephased to extend to financial year 2022/23. This allows community groups time to develop their projects and where possible source additional funding to match any IF support. The fund has supported a range of capital improvements across West Dunbartonshire including the India Street art-work project delivered in partnership with Central Alexandria Tenants and Residents Association (CATRA), improvements to the Rock Community Church in Castlehill and most recently approval to invest in a project that aims to create a physical link from Whitecrook to connect to the National Cycle Route 754. This project has been led by Centre 81 with engagement with the local community on the potential benefits a new link to the cycle path could provide. A modest contribution from the IF has allowed a significant amount of external funding to be levered into the Whitecrook area. Prior to the COVID-19 pandemic various projects were in the development phase. As we move through recovery, communities may take the opportunity to re-assess their local need. As a result some projects may change or new priorities may come forward. Your Community partners will continue to support communities with their local ambitions and at this time it is hopeful that full current year budget spend will be incurred.

Mitigating Action

Opportunities to mitigate have been limited due to the need to liaise with communities. The group continues to liaise with groups regularly to ensure funds are utilised for the benefit of the communities.

Anticipated Outcome

Full budget spend anticipated albeit later than originally planned.

Integrated Housing Management System - new project 2020/21

| | | | | | | |
|-------------------------|----|---|----|----|---|----|
| Project Life Financials | 20 | 0 | 0% | 20 | 0 | 0% |
| Current Year Financials | 10 | 0 | 0% | 10 | 0 | 0% |

Project Description Development of IHMS system.

Project Lifecycle Planned End Date 31-Mar-22 Forecast End Date 21-Mar-22

Main Issues / Reason for Variance

No issues to report with budget spend anticipated in 2020/21.

Mitigating Action

None required.

Anticipated Outcome

Development of IHMS system.

| | | | | | | |
|-------------------------|---------|---------|-----|---------|----------|------|
| Project Life Financials | | | | | | |
| Project Life Financials | 196,221 | 102,877 | 52% | 192,716 | (3,505) | -2% |
| Current Year Financials | | | | | | |
| Current Year Financials | 24,854 | 2,558 | 10% | 3,696 | (21,157) | -85% |