WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME - CORPORATE SERVICES COMMITTEE OVERALL PROGRAMME SUMMARY

PERIOD END DATE 30 June 2023

PERIOD

3

	Project Life Status Analysis				Current Year Project Status Analysis					
Project Status Analysis	Number of Projects at RAG Status			% Project Spend at RAG Status	Number of Projects at RAG Status	RAG Status	Spend to Date £000	Spend at		
Red										
Projects are forecast to be overspent and/or experience material delay to completion	9	47.4%	3,006	29.4%	9	47.4%	(246)	193.6%		
Amber		Г	1			I	Γ			
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	0	0.0%	0	0.0%	0	0.0%	0	0.0%		
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	10	52.6%	7,204	70.6%	10	52.6%	119	-93.6%		
TOTAL EXPENDITURE	19	100%	10,210	100%	19	100%	(127)	100%		
	Project Life Financials				Current Year Financials					
		Project Life Fi	inancials				Current Ye	ar Financials		
Project Status Analysis	Budget £000	Spend to Date	Forecast Spend	Forecast Variance £000	Budget £000	Date	Forecast Spend	Actual Variance	Re-profiling £000	Over/ (Under) £000
	Budget	Spend to Date	Forecast Spend	Variance	Ŭ	Date	Forecast Spend	Actual Variance		```
Red Projects are forecast to be overspent and/or significant delay to completion	Budget	Spend to Date	Forecast Spend £000	Variance	Ŭ	Date £000	Forecast Spend	Actual Variance		· · ·
Red Projects are forecast to be overspent and/or significant delay to	Budget £000	Spend to Date £000	Forecast Spend £000	Variance £000	£000	Date £000	Forecast Spend £000	Actual Variance £000		· · ·
Red Projects are forecast to be overspent and/or significant delay to completion	Budget £000	Spend to Date £000	Forecast Spend £000	Variance £000	£000	Date £000 (246)	Forecast Spend £000	Actual Variance £000		· · ·
Red   Projects are forecast to be overspent and/or significant delay to completion   Amber   Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues	Budget £000	Spend to Date £000	Forecast Spend £000 3,016	Variance £000	<u>£000</u> 928	Date £000 (246)	Forecast Spend £000 939	Actual Variance £000		· · ·
Red   Projects are forecast to be overspent and/or significant delay to completion   Amber   Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	Budget £000	Spend to Date £000	Forecast Spend £000 3,016	Variance £000	<u>£000</u> 928	Date £000 (246)	Forecast Spend £000 939	Actual Variance £000		· · ·