APPENDIX A

WEST DUNBARTONSHIRE COUNCIL

HRA CAPITAL PROGRAMME 2011/2012

PROJECTED RESOURCE BUDGET

	BUDGET		
	£'000	£'000	
Borrowing		17,301	
Anticipated Slippage		1,000	
RTB Sales - Estimated Capital Receipts Loan Repayments Other Sales - Estimated Receipts Grants Carried Forward Total Estimated Capital Receipts 2011/2012	1,650 75 535 205	2,465	
TOTAL PROJECTED RESOURCES		20,766	

APPENDIX B

WEST DUNBARTONSHIRE COUNCIL

HRA CAPITAL PROGRAMME 2011/2012

EXPENDITURE BUDGET

	2011/12 Budget £000	Phased Budget to 30 June 2011 £000	Actual to 30 June 2011 £000	Variance as at to 30 June 2011 £000	Adverse/ Favourable to Date
AREA RENEWAL/MAJOR IMPROVEMENT PROJECTS	400	99	128	(29)	А
ENVIRONMENTAL IMPROVEMENT/SAFETY SECURITY	975	116	116	0	
QUALITY OF LIFE PROJECTS	300	75	71	4	F
STRUCTURAL PROJECTS	4,700	335	335	0	
HOUSING STRATEGY	1,590	58	56	2	F
ENERGY EFFICIENCY	9,835	798	811	(13)	А
HEALTH AND SAFETY PROJECTS	1,050	154	154	0	
MISCELLANEOUS COSTS	1,916	456	454	2	F
GRAND TOTAL	20,766	2,091	2,125	(34)	А

APPENDIX C

WEST DUNBARTONSHIRE COUNCIL

HRA CAPITAL PROGRAMME 2011/2012

EXPENDITURE BUDGET

	2011/12 Budget £000	Phased Budget to 30 June 2011 £000	Actual to 30 June 2011 £000	Variance as at to 30 June 2011 £000	
AREA RENEWAL/MAJOR IMPROVEMENT PROJECTS					
Support regeneration	250	98	99	(1)	А
Demolitions	150	1	29	(28)	А
ENVIRONMENTAL IMPROVEMENT/SAFETY SECURITY					
Kitchen upgrades	150	8	6	2	F
General environmental improvement	500	45	41	4	F
Door entry/close upgrades	250	63	69	(6)	A
Safety/Security projects	75	0	0	0	
QUALITY OF LIFE PROJECTS	200	75	74	4	_
Special needs adaptations	300	75	71	4	F
STRUCTURAL PROJECTS					
Structural Works	1,000	36	34	2	F
Roofing Projects	1,500	156	161	(5)	Α
Bathroom upgrades	1,500	95	93	2	F
Minor Capital projects	400	38	39	(1)	Α
Upvc front & back doors	300	10	8	2	F
HOUSING STRATEGY					
Void House Strategy	1,590	58	56	2	F
	1,000			-	•
ENERGY EFFICIENCY					
Heating Improvements	3,000	369	374	(5)	Α
Electrical improvement	1,500	0	0	0	
External Cladding Projects	5,030	358	379	(21)	A
Energy Compliance	305	71	58	13	F
HEALTH AND SAFETY PROJECTS					
Statutory compliance improvement works	350	113	111	2	F
Lift upgrades	700	41	43	(2)	A
MISCELLANEOUS COSTS					
MISCELLANEOUS COSTS	1,776	444	445	(4)	٨
Direct project support costs	40	444 10		(1) 3	A F
Standard deliver plan investment			7	3	r
Contingency	100	2	2	0	
GRAND TOTAL	20,766	2,091	2,125	(34)	А