WEST DUNBARTONSHIRE COUNCIL HRA CAPITAL PROGRAMME FINANCIAL YEAR 2011/12

	Annual Probable Resources £000	Probable Resources to Date £000	Actual Resources to Date £000	Variance to Date £000	Adverse/ Favourable to Date £000
ANTICIPATED RESOURCES					
Borrowing	(16,788)	(8,416)	(8,416)	0	
Other Resources PTR Salas - Estimated Capital Resources	(653)	(404)	(400)	4	Λ
RTB Sales - Estimated Capital Receipts Loan Repayments	(653) (54)	(494) (30)	(490) (31)	4 (1)	A F
Other Sales - Estimated Receipts	(30)	0	(33)	(33)	F
Owner Occupier Contributions	(155)	(155)	(162)	(7)	F
Grants Carried Forward	(140)	(140)	(140)	0	
Provision for Slippage	(17, 820)	(0.225)	(0.272)	(37)	F
Total Anticipated Resources	(17,020)	(9,235)	(9,272)	(37)	Г
		Probable			Adverse/
	Probable	Outturn to	Actual to	Variance to	Favourable
	Outturn	Date	Date	Date	to Date
	£000	£000	£000	£000	£000
COMMITTED EXPENDITURE					
AREA RENEWAL/MAJOR IMPROVEMENT PROJECTS	457	328	344	16	Α
Support regeneration	325	325	319	(6)	F
Demolitions	132	3	25	22	A
					_
ENVIRONMENTAL IMPROVEMENT/SAFETY SECURITY	1,354	670	682	12	Α
Kitchen upgrades General environmental improvement	300 677	117 452	117 449	0 (3)	F
Door entry/close upgrades	232	101	116	15	A
Safety/Security projects	145	0	0	0	
	0.45	0.45	0.45	•	
QUALITY OF LIFE PROJECTS Communal Digital/TV Systems	315	345	345	0	
Communal Digital/TV Systems Special needs adaptations	15 300	3 342	3 342	0 0	
oposial needs daaptations	000	0.12	0.12	9	
STRUCTURAL PROJECTS	4,080	2,181	2,218	37	Α
Structural Works	180	61	77	16	Α
Roofing Projects	1,500	658	681	23	Α
Bathroom upgrades Minor Capital projects	1,500 400	1,005 195	1,005 194	0 (1)	F
Upvc front & back doors	500	262	261	(1)	F
HOUSING STRATEGY	1,700	636	634	(2)	F
Void House Strategy	1,700	636	634	(2)	F
ENERGY EFFICIENCY	6,950	3,389	3,464	75	A
Heating Improvements	3,002	1,840	1,688	(152)	F
Electrical improvement	1,650	490	491	1	Α
External Cladding Projects	1,993	959	1,185	226	Α
Energy Compliance	305	100	100	0	
HEALTH AND SAFETY PROJECTS	1,048	358	372	14	Α
Statutory compliance improvement works	350	95	96	1	Α
Lift upgrades	698	263	276	13	Α
MISCELLANEOUS COSTS	1,916	1,395	1,416	21	Α
Direct project support costs	1,776	1,371	1,393	22	A
Standard deliver plan investment	40	15	15	0	
Contingency	100	9	8	(1)	F
GRAND TOTAL	17,820	9,302	9,475	173	Α