## WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME - EDUCATION OVERALL PROGRAMME SUMMARY

MONTH END DATE

31 July 2022

PERIOD

4

					Current Year Project Status Analysis					
Project Status Analysis	Number of Projects at RAG Status	Project Life St % Projects at RAG Status	Spend to Date £000	% Project Spend at	Number of Projects at RAG Status		Spend to Date £000	% Project Spend at		
Red										
Projects are forecast to be overspent and/or experience material delay to completion	1	13%	223	1%	1	13%	34	11%		
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	0	0%	0	0%	0	0%	0	0%		
Green			Į.		Į.					
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	7	88%	29,806	99%	7	88%	276	89%		
TOTAL EXPENDITURE	8	100%	30,029	100%	8	100%	310	100%		
	Project Life Financials				Current Year Financials					
	Budget £000	Spend to Date £000	Forecast Spend £000	Forecast Variance £000	Budget £000	Spend to Date £000	Forecast Spend £000		Slippage £000	(Under)
Red										
Projects are forecast to be overspent and/or significant delay to completion	199	223	224	25	9	34	34	25	0	25
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	0	0	0	0	0	0	0	0	0	C
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	66,183	29,806	66,183	(0)	5,195	276	5,195	0	0	-
TOTAL EXPENDITURE	66.382	30,029	66.406	25	5.205	310	5,229	25	0	25