WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME OVERALL PROGRAMME SUMMARY

PERIOD END DATE

31 October 2023

PERIOD

7

	Project Life Status Analysis				Current Year Project Status Analysis					
Project Status Analysis	Number of Projects at RAG Status			% Project Spend at RAG Status	Number of Projects at RAG Status	% Projects at	Spend to Date £000	% Project Spend at RAG Status		
Red										
Projects are forecast to be overspent and/or experience material delay to completion	8	44.4%	2,398	52.5%	8	44.4%	(111)	-29.2%		
Amber		ı								
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	0	0.0%	0	0.0%	0	0.0%	0	0.0%		
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	10	55.6%	2,172	47.5%	10	55.6%	489	129.2%		
TOTAL EXPENDITURE	18	100%	4,570	100%	18	100%	379	100%		
		Project Life Financials				Current Year Financials				
Project Status Analysis	Budget £000	Date	Spend	Forecast Variance £000	Budget £000	Date	Forecast Spend £000	Actual Variance £000	Re-profiling £000	Over/ (Under) £000
Red										
Projects are forecast to be overspent and/or significant delay to completion	2,962	2,398	2,966	4	906	(111)	348	(557)	(557)	0
Amber		ī	1			1		1		
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	0	0	0	0	0	0	0	0	0	0
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	4,337	2,172	4,331	(5)	2,412	489	2,412	0	0	0
TOTAL EXPENDITURE	7,299	4,570	7,297	(2)	3,318	379	2,760	(557)	(557)	0