

WEST DUNBARTONSHIRE COUNCIL  
GENERAL SERVICES CAPITAL PROGRAMME - EDUCATION  
OVERALL PROGRAMME SUMMARY

APPENDIX 5

MONTH END DATE

31 October 2022

PERIOD

7

Project Status Analysis	Project Life Status Analysis				Current Year Project Status Analysis					
	Number of Projects at RAG Status	% Projects at RAG Status	Spend to Date £000	% Project Spend at RAG Status	Number of Projects at RAG Status	% Projects at RAG Status	Spend to Date £000	% Project Spend at RAG Status		
Red										
Projects are forecast to be overspent and/or experience material delay to completion	1	13%	151	0%	1	13%	56	8%		
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	0	0%	0	0%	0	0%	0	0%		
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	7	88%	30,249	100%	7	88%	626	92%		
TOTAL EXPENDITURE	8	100%	30,400	100%	8	100%	682	100%		
	Project Life Financials				Current Year Financials					
	Budget £000	Spend to Date £000	Forecast Spend £000	Forecast Variance £000	Budget £000	Spend to Date £000	Forecast Spend £000	Forecast Variance £000	Slippage £000	Over/ (Under) £000
Red										
Projects are forecast to be overspent and/or significant delay to completion	29,450	151	29,450	(0)	2,797	56	856	(1,940)	(1,940)	0
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	0	0	0	0	0	0	0	0	0	0
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	37,427	30,249	37,427	(0)	2,903	626	2,903	0	0	0
TOTAL EXPENDITURE	66,877	30,400	66,877	(0)	5,700	682	3,759	(1,940)	(1,940)	0