WEST DUNBARTONSHIRE COUNCIL GENERAL SERVICES CAPITAL PROGRAMME - CORPORATE SERVICES COMMITTEE OVERALL PROGRAMME SUMMARY

MONTH END DATE

31 July 2021

PERIOD

4

	Project Life Status Analysis				Current Year Project Status Analysis					
Project Status Analysis	Number of Projects at RAG Status	% Projects at	Spend to Date £000		Projects at	% Projects at	Spend to Date £000	% Project Spend at RAG Status		
Red			Т			1				
Projects are forecast to be overspent and/or experience material delay to completion	2	8%	342	8%	2	8%	29	23%		
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	0	0%	0	0%	0	0%	0	0%		
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	22	92%	3,712	92%	22	92%	97	77%		
TOTAL EXPENDITURE	24	100%	4,054	100%	24	100%	127	100%		
	Project Life Financials				Current Year Financials					
	Budget £000	Date	Forecast Spend £000	Forecast Variance £000	Budget	Spend to Date £000	Forecast Spend £000	Forecast Variance £000	Slippage £000	Over/ (Under) £000
Red										
Projects are forecast to be overspent and/or significant delay to completion	4,904	342	4,904	0	3,441	29	650	(2,791)	(2,791)	0
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	0	0	0	0	0	0	0	0	0	0
Green		ł								
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	11,401	3,712	11,402	1	2,172	97	2,172	0	0	0
	۹.	1 1								