WEST DUNBARTONSHIRE COUNCIL
GENERAL SERVICES CAPITAL PROGRAMME - CORPORATE SERVICES COMMITTEE
OVERALL PROGRAMME SUMMARY

MONTH END DATE

30 September 2020

PERIOD

6

	Project Life Status Analysis				Current Year Project Status Analysis					
Project Status Analysis	Number of Projects at RAG Status	% Projects at RAG Status	Spend to Date £000	% Project Spend at	Number of Projects at RAG Status	% Projects at RAG Status	Spend to Date	% Project Spend at RAG Status		
Red										
Projects are forecast to be overspent and/or experience material delay to completion	8	36%	117	3%	8	36%	11	3%		
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	4	18%	297	7%	4	18%	297	79%		
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	10	45%	4,061	91%	10	45%	70	19%		
TOTAL EXPENDITURE	22	100%	4,475	100%	22	100%	378	100%		
	Project Life Financials				Current Year Financials					
	Budget £000	Spend to Date £000	Forecast Spend £000	Forecast Variance £000	Budget £000	Spend to Date £000	Forecast Spend £000	Forecast Variance £000	Slippage £000	Over/ (Under) £000
Red										
Projects are forecast to be overspent and/or significant delay to completion	9,822	117	9,582	(240)	2,011	11	662	(1,349)	(1,109)	(240)
Amber										
Projects are either at risk of being overspent and/or delay in completion (although this is unquantifiable at present) or the project has any issues that require to be reported at this time	1,174	297	1,074	(100)	834	297	440	(394)	(294)	(100)
Green										
Projects are on target both in relation to overall budget and the forecast stages in the project life cycle and no issues are anticipated at this time	5,336	4,061	5,336	0	545	70	545	0	0	0